### City Projects List May 11, 2021

#### BEN HAWES MAINTENANCE BUILDING

DESCRIPTION: Replacement of Aging Maintenance Facility

START DATE: August 2020 EST. COMPLETION: August 2021 DEPT: Engineering

MONTHLY CHGS: The contractor constructed the floor slab and completed post frame

building erection. Interior framing, roofing, sheathing, and above

grade plumbing will proceed in the coming weeks.

#### **CONCRETE STREETS**

DESCRIPTION: Annual maintenance of concrete pavement throughout City.

START DATE: On-going EST. COMPLETION: On-going DEPT: Street

MONTHLY CHGS: Crew continues to make repairs to curb and ADA ramps on W 1st St.,

between Dublin Ln. and Elm St., for the spring 2021 paving program.

#### **DUGAN BEST PARK PLAYGROUND REPLACEMENT**

DESCRIPTION: Replacement of the playground

START DATE: August 2020 EST. COMPLETION: May 2021

DEPT: Parks & Recreation

MONTHLY CHGS: Old playground removed by Public Works Team. The new

playground install by Miracle of KY & TN is underway and should be completed the week of May 10-16 barring no weather delays. Project

budget of \$99,635.

#### FIRE STATION #2 RENOVATION

DESCRIPTION: Renovation to the Station to address the additional staff covering the

Highway 54 area and consisting of remodeling the daytime area, and

expanding the nighttime area of the station, as well as adding

training space and equipping the station to address future expansion

of the 54 corridor.

START DATE: March 2021 EST. COMPLETION: July 2022

DEPT: Fire/Administration Department

MONTHLY CHGS: Mechanical and Civil engineering: Topographic survey complete.

Contract for Geotechnical report approved for PO. Geotechnical samples scheduled for 4/15/21. Samples were not taken as

scheduled, still waiting on the BUD.

#### JACK C. FISHER MAINTENANCE BUILDING

DESCRIPTION: Maintenance Building Replacement

START DATE: February 2021
EST. COMPLETION: September 2021
DEPT: Engineering

MONTHLY CHGS: Maintenance Building bids secured and awarded to Lanham

Brothers at a price of \$419,965. Will start demolition in June, no

earlier due to delay in steel building shipped.

#### NORTHWEST NRSA

**DESCRIPTION:** Revitalization of the northwest area of town

START DATE: May 2021 EST. COMPLETION: June 2025

**DEPT:** Community Development

MONTHLY CHGS: The Northwest NRSA is generally bounded on the north by the

municipal limits, Ohio River, West First Street, Ebach Street and Schroth Street; on the south by the north side of 5th Street; on the east by Walnut Street and on the west by Ewing Road and Texas Avenue. We are currently taking suggestions for the neighborhood naming. The new name will be used for signage within the neighborhood boundaries. Over the next four years, roughly \$8M in public and private funds will be used for revitalization through eight

grant programs:

Existing Homeowner Rehab Grant – 4 applications

**Down Payment Assistance** 

**Commercial Facade Grant – 2 applications** 

**Homebuyer Grant** 

Rental Rehab Grant - 1 application

50/50 Demo Grant

**Single Family Construction** 

Single Family Rehab - 1 application

In addition, there will be beautification measures applied to First and

Second streets within the NRSA.

### **PAVING PROGRAM**

DESCRIPTION: Street paving program within city. There is a prioritized list of additional

streets and alleys if additional funds become available.

START DATE: On-going EST. COMPLETION: On-going

DEPT: Engineering & Street Depts.

MONTHLY CHGS: Spring 2021 Paving List below which is subject to change pending budget

and schedule.

Street	Begin	End	Status
W 1st Street	Dublin Lane	Elm Street	Street Crew Working
Hickman Ave	Parrish Ave	W 12 <sup>th</sup> Street	Street Crew Finished
Veach Road	New Hartford	City Limits	Street crew finished
Salem Drive	JR Miller Blvd	Veach Road	Street crew finished
Tamarack Road	Frederica Street	Jefferson Street	No work started
JR Miller Blvd	Parrish Ave	E 25 <sup>th</sup> Street	Street crew finished
Haynes Ave	Parrish Ave	Southern Tank Property	Street Crew Working
E 26 <sup>th</sup> Street	Strawbridge Place	Heartland Greens Pointe	Street crew finished
Airpark Drive	Bullfrog Blvd	Unifirst Drive	Milled
Scherm Road	Mayfair Ave	S Griffith Ave	Street crew finished
Bittel Road	Carter Road	Venetian Way	No work started
Tomy Lee Ct	Bittel Road	End	No work started
Tim Tam Ct	Bittel Road	End	No work started

## TAX INCREMENT FINANCING DEVELOPMENT AREA- HWY 54

DESCRIPTION: State incentivized TIF area whereby the state and city partner to pool

approximately 80% of their incremental tax gained inside the footprint for a period not to exceed 20 years to pay for qualified infrastructure

improvements.

START DATE: Dec 8, 2016

EST. COMPLETION: Dec 1, 2036 or when approved caps are met

DEPT: Administration

MONTHLY CHGS: \$291,459.33 has been received from the State for 2018 tax activity and

\$723,272.10 for 2019 tax activity. The City has requested reimbursement in amount of \$624,870.83 for 2020 activity. We

typically receive the reimbursement in October.

The MDA and amended LPA were approved August 4, 2020, which started the activation period, January 1, 2020, for reimbursement to G.W.

Development and RWRA, on a quarterly basis.

# TAX INCREMENT FINANCING DEVELOPMENT AREA- DOWNTOWN

DESCRIPTION: State incentivized TIF area whereby the state and city partner to pool

approximately 80% of their incremental tax gained inside the footprint for a period not to exceed 20 years to pay for qualified infrastructure

improvements.

START DATE: Dec 8, 2016

EST. COMPLETION: Dec 1, 2036 or when approved caps are met

DEPT: Administration

MONTHLY CHGS: \$498,392.51 has been received from the State for 2018 tax activity and

\$505,954.41 for 2019 tax activity. The City has requested reimbursement in amount of \$494,344.37 for 2020 activity. We

typically receive the reimbursement in October.

#### THOMPSON BERRY PARK PLAYGROUND REPLACEMENT

DESCRIPTION: Replacement of the playground

START DATE: September 2020

EST. COMPLETION: April 2021

DEPT: Parks & Recreation

MONTHLY CHGS: Previous playground installed in 2004 removed. The new playground

is complete. Installed by Miracle of KY & TN. Project budget was

just less than \$60,000.