City Projects List September 14, 2021

CONCRETE STREETS

DESCRIPTION: Annual maintenance of concrete pavement throughout City.

START DATE: On-going EST. COMPLETION: On-going BUDGET: \$165,000 DEPT: Street

MONTHLY CHGS: Crew has completed repairs on Gilbert Ln and Lakewood/Springtree.

Crew has moved to Holly Ave to repair curbs and drive aprons from

Cravens Ave to Flamingo Ave for Fall Paving List.

FIRE STATION #2 RENOVATION

DESCRIPTION: Renovation to the Station to address the additional staff covering the

Highway 54 area and consisting of remodeling the daytime area, and expanding the nighttime area of the station, as well as adding training space and equipping the station to address future expansion of the 54

corridor.

START DATE: March 2021
EST. COMPLETION: July 2022
BUDGET: \$1,000,000

DEPT: Administration/ Fire Department

MONTHLY CHGS: RBS Design Group have completed design drawing for this addition,

and this project was advertised on 9/5/21 and the bid opening will be

on 9/30/21.

JACK C. FISHER MAINTENANCE BUILDING

DESCRIPTION: Maintenance Building Replacement

START DATE: February 2021 EST. COMPLETION: September 2021

CONST. COST \$420,000 DEPT: Engineering

MONTHLY CHGS: The contractor is working on constructing the foundation walls and

building slab.

NORTHWEST NRSA

DESCRIPTION: Revitalization of the northwest area of Owensboro

START DATE: May 2021
EST. COMPLETION: June 2025
BUDGET: \$8 Million

DEPT: Community Development

MONTHLY CHGS: The Northwest NRSA is generally bounded on the north by the municipal

limits, Ohio River, West First Street, Ebach Street and Schroth Street; on the south by the north side of 5th Street; on the east by Walnut Street and on the west by Ewing Road and Texas Avenue. We are currently taking suggestions for the neighborhood naming. The new name will be used for signage within the neighborhood boundaries. Over the next four years, roughly \$8M in public and private funds will be used for revitalization

through eight grant programs:

Existing Homeowner Rehab Grant – **24** applications

Down Payment Assistance

Commercial Façade Grant - 6 applications

Homebuyer Grant

Rental Rehab Grant – 41 applications

50/50 Demo Grant

Single Family Construction - 1 application Single Family Rehab – **4** applications

In addition, there will be beautification measures applied to First and Second streets within the NRSA.

PUBLIC INV.	PRIVATE INV.	TOTAL INV.
\$340,202.65	\$653,156.89	\$993,359.54

PAVING PROGRAM

DESCRIPTION: Street paving program within city. There is a prioritized list of additional

streets and alleys if additional funds become available.

START DATE: On-going
EST. COMPLETION: On-going
BUDGET \$2 Million

DEPT: Engineering & Street Depts.

MONTHLY CHGS: Street department has started work on pre-paving prep for the fall list.

Street	Begin	End	Status
			Prep Work
Pleasant Valley Rd	KY 603	CSX RR Tracks	Complete
			Prep Work
Daviess Street	E 18th Street	Parrish Ave	Complete
			Prep Work
E 15th Street	Frederica Street	Daviess Street	Complete
Hillbrooke Parkway	Littlebrook Trail	Fairview Drive	Milled

Golden Maple Ct	Hillbrooke Pkwy	End	Milled
W Warrick Drive	Frederica Street	Jefferson Street	Paved
			Prep Work
Byers Ave	New Hartford	1200 Byers Ave	Complete
			Prep Work
Bittel Road	Carter Road	City Limits	Complete
			Prep Work
Secretariat Drive	Bittel Road	Donerail Drive	Complete
			Prep Work
Mayfair Ave	Griffith Ave	Ford Ave	Complete
			Prep Work
Lexington Ave	Griffith Ave	Ford Ave	Complete
			Prep Work
Jed Place	W 4 th Street	604 Jed Place	Complete
			Street
			Department
Holly Ave	Cravens Ave	Flamingo Ave	Working
			Prep Work
Washington Ave	Old Henderson	Parrish Ave	Complete
			Prep Work
Rose Ave	Old Henderson	Parrish Ave	Complete
			Prep Work
Benton Ave	Old Henderson	Parrish Ave	Complete
			Prep Work
W 8 th Street	Alpha Street	Omega Street	Complete
			Prep Work
Alpha Street	W 9 th Street	W 7 th Street	Complete

POLICE TRAINING BUILDING

DESCRIPTION: New Police Training Building at the Gun Range to replace the current

modular police training classroom with a modern conventional

constructed building to provide the resources necessary to properly

train all OPD personnel.

START DATE: August 2020 EST. COMPLETION: March 2022 \$900,000

DEPT: Administration/OPD

MONTHLY CHGS: AXIOM Architecture has completed design drawing for this addition.

This project was advertised on 8/15/21 and the bid opening will be on

9/16/21.

TAX INCREMENT FINANCING DEVELOPMENT AREA- HWY 54

DESCRIPTION: State incentivized TIF area whereby the state and city partner to pool

approximately 80% of their incremental tax gained inside the footprint for a period not to exceed 20 years to pay for qualified infrastructure

improvements.

START DATE: Dec 8, 2016

EST. COMPLETION: Dec 1, 2036 or when approved caps are met

DEPT: Administration

MONTHLY CHGS: \$291,459.33 has been received from the State for 2018 tax activity and

\$723,272.10 for 2019 tax activity. The City has requested reimbursement in amount of \$624,870.83 for 2020 activity. We typically receive the

reimbursement in October.

The MDA and amended LPA were approved August 4, 2020, which started the activation period, January 1, 2020, for reimbursement to G.W.

Development and RWRA, on a quarterly basis.

TAX INCREMENT FINANCING DEVELOPMENT AREA- DOWNTOWN

DESCRIPTION: State incentivized TIF area whereby the state and city partner to pool

approximately 80% of their incremental tax gained inside the footprint for a period not to exceed 20 years to pay for qualified infrastructure

improvements.

START DATE: Dec 8, 2016

EST. COMPLETION: Dec 1, 2036 or when approved caps are met

DEPT: Administration

MONTHLY CHGS: \$498,392.51 has been received from the State for 2018 tax activity and

\$505,954.41 for 2019 tax activity. The City has requested reimbursement in amount of \$494,344.37 for 2020 activity. We typically receive the

reimbursement in October.

TRANSIENT BOAT DOCK DESIGN

DESCRIPTION: Brandstetter Carroll is working to complete the design for a 500'

transient boat dock on the Ohio River just west of the Pier. This dock would accommodate boaters traveling up and down the Ohio with the ability for overnight docking, fuel, electric, water, and

sewage facilities.

START DATE: August 2021 EST. COMPLETION: December 2021

DESIGN COST: \$343,290 DEPT: Engineering

MONTHLY CHGS: The engineer is working on updating the survey work for this

project, and moving forward with the completion of the overall

design of the 500' dock facility.