

FACPAC BG4 Form (Ref# 29643)

Form Status: Saved

Tier 4 Project: VanHoose Education Center - Data Center HVAC Unit Replacement

BG Number: 20-069

District: Jefferson County (275)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: Intertech Mechanical Services, 0001

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount	\$409,000.00
Net Total of Change Orders to Contract	\$1,339.00
Original Purchase Order Total	\$0.00
Net Total of Change Orders to Purchase	\$0.00
Orders	
Total Cost of Construction	\$410,339.00

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	
Plumbing Certificate Date	
Electrical Certificate Date	7/21/2021
Fire Alarm Certificate Date	
Sprinkler Certificate Date	
Boiler Certificate Date	
Range Hood Suppression Date	
Verification of Approval - Other	HVAC
Verification of Approval - Other Date	8/24/2021

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date	
Natural Resources & Environmental Protection Cabinet - Other	
Natural Resources & Environmental Protection Cabinet - Other Date	

Close Out

Punch List Completed Date	11/20/2021
Record Drawings Completed Date	3/16/2021
Warranty & Guarantees Information Provided Date	3/16/2021
Owner Training on Systems Date	9/21/2021
Verification of Payment of Debts and	10/16/2020

Claims to Date
Close Out - Other
Close Out - Other Date
BG4 Date
BG4 Board Order Date

BG4 Signature Page (Online Form Ref# 29643)


The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

NA

Architect

—


Date



Engineer

10/6/21

Date



Contractor / Construction Manager

10/06/2021

Date

Local Board of Education Designee

Date