

FACPAC BG4 Form (Ref# 29913)

Form Status: Saved

Tier 1 Project: Estill County Area Technology Center

BG Number: 18-361

District: Estill County (HB678)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: RISING SUN DEVELOPING, INC., 0003, GENERAL TRADES

Type: CM Bid Package

Proposed

Project Construction Cost

Original Contract Amount \$1,971,552.00

Net Total of Change Orders to Contract \$56,477.56

Original Purchase Order Total \$634,448.00

Net Total of Change Orders to Purchase \$0.00

Orders

Total Cost of Construction \$2,662,477.56

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date 10/22/2021

Plumbing Certificate Date 6/21/2021

Electrical Certificate Date 6/16/2021

Fire Alarm Certificate Date 8/4/2021

Sprinkler Certificate Date 6/28/2021

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other HVAC

Verification of Approval - Other Date 8/31/2021

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources & Environmental

Protection Cabinet - Other

Natural Resources & Environmental

Protection Cabinet - Other Date

Close Out

Punch List Completed Date 4/29/2022

Record Drawings Completed Date 2/24/2022

Warranty & Guarantees Information 10/7/2021

Provided Date

Owner Training on Systems Date 9/14/2021

Verification of Payment of Debts and 10/7/2021

Claims to Date

Close Out - Other

Close Out - Other Date

BG4 Date

5/4/2022

BG4 Board Order Date

BG4 Signature Page (Online Form Ref# 29913)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

| | |
|--|---------------|
| _____ Architect | _____ Date |
| _____ Engineer | _____ Date |
| _____ Contractor / Construction Manager | _____ Date |
| _____ Local Board of Education Designee | _____ Date |