

City Projects List
June 14, 2022

CONCRETE STREETS

DESCRIPTION: Annual maintenance of concrete pavement throughout City.
START DATE: On-going
EST. COMPLETION: On-going
BUDGET: \$165,000
DEPT: Street
MONTHLY CHGS: **Crew has completed repairs on Hickman Ave and has moved to Wathens Crossing from O'Bryans Blvd to End to make repairs for 2022 Paving list.**

FIRE STATION #2 RENOVATION

DESCRIPTION: Renovation to the Station to address the additional staff covering the Highway 54 area and consisting of remodeling the daytime area, and expanding the nighttime area of the station, as well as adding training space and equipping the station to address future expansion of the 54 corridor.
START DATE: March 2021
EST. COMPLETION: July 2022
BUDGET: \$1,000,000
DEPT: Administration/ Fire Department
MONTHLY CHGS: **This project is substantially complete! The Punch list walk through was held this week, and all final issues are being completed. Move in date has been set for June 15th.**

NORTHWEST NRSA

DESCRIPTION: Revitalization of the northwest area of Owensboro
START DATE: May 2021
EST. COMPLETION: June 2025
BUDGET: \$8 Million
DEPT: Community Development
MONTHLY CHGS: The Northwest NRSA (Riverview) is generally bounded on the north by the municipal limits, Ohio River, West First Street, Ebach Street and Schroth Street; on the south by the north side of 5th Street; on the east by Walnut Street and on the west by Ewing Road and Texas Avenue. Our downspout disconnection partnership with RWRA will begin in **summer 2022. The new name will be used for signage within the neighborhood boundaries.** Over the next four years, roughly \$8M in public and private funds will be used for revitalization through various local and federal grant programs:

Applications Received:

Existing Homeowner Exterior Rehab Grant – 54
Down Payment Assistance - 4

Commercial Façade Grant – 9
Single Family New Build – 9
Private Projects - 3
Rental Rehab Grant – 53
Single Family Rehab – 13
Single Family Demolitions – 2

TOTAL: **147**

In addition, there will be beautification measures applied to First and Second streets within the NRSA.

PUBLIC INV.	PRIVATE INV.	TOTAL INV.
\$4,546,468	\$4,467,607	\$9,014,075

OUTDOOR TENNIS COURTS

DESCRIPTION: Construction of three additional outdoor tennis courts at the Tennis Facility on Bittel Road.

START DATE: June 2022

EST. COMPLETION: September 2022

BUDGET: \$450,000

DEPT: Engineering

MONTHLY CHGS: **Danco Construction signed the contract and is working on submitting other documents to the Purchasing Department. We will schedule a preconstruction meeting with the contractor in the coming weeks.**

PAVING PROGRAM

DESCRIPTION: Street paving program within city. There is a prioritized list of additional streets and alleys if additional funds become available.

START DATE: On-going

EST. COMPLETION: On-going

BUDGET \$2 Million

DEPT: Engineering & Street Depts.

MONTHLY CHGS: **The consultant completed pavement management inspections and is working on compiling the data. Below is the spring paving list.**

Street	Begin	End	Status
E 4 th Street	JR Miller Blvd	DCMS "Y"	Contractor performing prep work
E 3 rd Street	Frederica Street	JR Miller Blvd	Prep work complete
Martin Way	W 2 nd Street	Wandering Lane	Paved
Deer Trail	Martin Way	End	Paved
W 7 th Street	Crabtree Ave	Castlen Street	Prep work complete
George Street	W 7 th Street	McClarty Ave	Prep work complete
River Road	Ebach Street	W 2 nd Street	Paved
Ebach Street	River Road	CSX RR Tracks	Paved
Hickman Ave	W 9 th Street	W 12 th Street	Paved
W 9 th Street	Omega Street	Pennbrooke Ave	Paved
Mill Run	Yewells Landing W	End	Prep work complete
Yewells Landing W	Yewells Landing N	Southeastern Pkwy	Prep work complete
Yewells Landing N	Yewells Landing W	Yewells Landing E	Prep work complete
Briarcliff Trace	End	End	Prep work complete
Heritage Cove	Briarcliff Trace	End	Prep work completed
Treehaven Bend	Copper Creek Dr	End	Prep work complete
Crescent Hills Dr	KY 298	City Limits	Prep Work Complete
Wathens Xing	O'Bryan Blvd	End	Street crew working
Cascade Pointe	McIntire Xing	End	
McCreary Ave	Ford Ave	Griffith Ave	Paved
Rachel Place	Mohawk Drive	Ottawa Drive	Street crew working
Citation Ave	Venetian Way	Westview Drive	Prep work complete
Iron Leige	Citation Ave	End	Prep work complete
Westview Drive	Citation Ave	Clarke Drive	Prep work complete
Windsor Ave	Griffith Ave	Ford Ave	Prep work complete
Crescent Ave	Windsor Ave	Lewis Lane	Prep work complete
Fleming Ave	Crescent Ave	Ford Ave	Prep work complete

POLICE TRAINING BUILDING

DESCRIPTION: New Police Training Building at the Gun Range to replace the current modular police training classroom with a modern conventional constructed building to provide the resources necessary to properly train all OPD personnel.

START DATE: August 2020

EST. COMPLETION: June 2022

BUDGET: \$900,000

DEPT: Administration/OPD

MONTHLY CHGS: **The contractor is waiting for the window delivery, while all other final interior finish work has been completed. Currently we are scheduled to complete this building and move in the week of June 20.**

TAX INCREMENT FINANCING DEVELOPMENT AREA- HWY 54

DESCRIPTION: State incentivized TIF area whereby the state and city partner to pool approximately 80% of their incremental tax gained inside the footprint for a period not to exceed 20 years to pay for qualified infrastructure improvements.

START DATE: Dec 8, 2016

EST. COMPLETION: Dec 1, 2036 or when approved caps are met

DEPT: Administration

MONTHLY CHGS: Request for Reimbursement submitted to State for \$1,180,979.31.

TAX INCREMENT FINANCING DEVELOPMENT AREA- DOWNTOWN

DESCRIPTION: State incentivized TIF area whereby the state and city partner to pool approximately 80% of their incremental tax gained inside the footprint for a period not to exceed 20 years to pay for qualified infrastructure improvements.

START DATE: Dec 8, 2016

EST. COMPLETION: Dec 1, 2036 or when approved caps are met

DEPT: Administration

MONTHLY CHGS: Request for Reimbursement submitted to State for \$353,380.04.

TRANSIENT BOAT DOCK DESIGN

DESCRIPTION: Brandstetter Carroll is working to complete the design for a 500' transient boat dock on the Ohio River just west of the Pier. This dock would accommodate boaters traveling up and down the Ohio with the ability for overnight docking, fuel, electric, water, and sewage facilities.

START DATE: August 2021

EST. COMPLETION: July 2022

DESIGN COST: \$343,290

DEPT: Administration/Engineering

MONTHLY CHGS: Bid documents should be ready by July 1 for this project. We plan on splitting this into two pieces so that the dock portions can be bid out and production started, while we bid the installation to a general contractor. Geotechnical soil borings, site survey, and environmental Phase 1 and Phase 2 are complete. Coordination is ongoing with the permitting agencies (Army Corp of Engineers, Division of Water, and Coast Guard).