



GRIGGS ENTERPRISES, INC.
P.O. BOX 286
PARIS, KY 40361
859-987-6744

INVOICE

INVOICE # 2024-128
DATE: 10-22-24

TO:
Scott Spalding
Marion County Board of Education
755 E Main Street
Lebanon, Kentucky 40033
RE: Glasscock Elementary-New Storefronts and Hardware for Annex

DESCRIPTION	TOTAL
Original Total: \$16,235.52- Remaining after invoice # 2024-123 is \$0.00 except for T & M that is now being billed for	
Additional Work Performed:	
As noted on original proposal, demo of existing frame and other work other than storefront and hardware will be performed on a T & M Basis Material: \$350.00 Labor: 20 hrs @ 45.00=900.00	1,250.00
See attached from Newtech	463.40
TOTAL DUE	\$1,713.40

Make all checks payable to Griggs Enterprises, Inc.
If you have any questions concerning this invoice, contact Amber Kerr, 859.987.6744, amber@griggsent.com
Due upon receipt.

THANK YOU FOR YOUR BUSINESS!



Newtech Systems, LLC
 1850 Dalton Avenue
 Ashland, KY 41102
 P:(606)325-0306
 F:(606)325-0308

INVOICE

48174

SOLD TO: Griggs, Tim
 1568 Bethlehem Road
 Paris, KY 40361

SHIP TO: Marion Co Schools Annex Building
 755 E Main St
 Lebanon, KY 40033

CONTACT: Tim Griggs

CONTACT: Tim Griggs

DATE	SHIP VIA	CUSTOMER NO.	TERMS	
10/8/2024		GRT002	NET 30	
P.O. NUMBER	PROJECT NAME	ORDER DATE	ORDER NUMBER	SALES PERSON
		9/11/2024 12:15 PM	37316	JBAILEY
QTY	PART NUMBER	PART DESCRIPTION	UNIT PRICE	TOTAL PRICE
126.00	SERVICE MILEAGE	Service Mileage 2024-09-10 - Anglin, N.	\$0.90	\$113.40
3.50	SERVICE	Service 09/10/2024	\$100.00	\$350.00

THANK YOU

SUBTOTAL:	\$463.40
SALES TAX:	\$0.00
TOTAL INVOICE:	\$463.40

COMMENTS

Call Details: Marion Co Schools Annex Building Lebanon KY 40033 Tim Griggs (859) 621-3341 Work is needed on the card readers and electric strikes. ... Solution: 2024-09-10: NA Electric strike and card reader on Annex Building needed moved from one side of door to the other. Moved cable and reinstalled card reader. Functions properly. Moved door strike cable and reinstalled door strike. Door could not close due to fitment issue. Notified Tim Griggs that door strike was wired correctly and functioning but door could not function due to clearance. Tim Grigg said he would alter the aluminum spacer and door frame in order to function properly and that our part was complete.