



**LISA LEWIS, DIRECTOR**  
STEPHANIE BONNETT, ASSISTANT FINANCE OFFICER  
FREDA HOLDERMAN, ACCOUNTING SUPERVISOR

**DEPARTMENT OF FINANCE**

TO: Board Members  
FROM: Lisa Lewis, Director of Finance *Lewis*  
DATE: January 14, 2025  
RE: NBHS Athletic Training Building  
BG-5 10-119 (Project #8083)

Attached please find the BG-5 for NBHS Athletic Training Building. This will close out the project in FACPAC. I ask the BG-5 for this project be approved.

Attachment:

- FACPAC BG-5 (Project 10-119)

**OUR MISSION IS TO INSPIRE AND EQUIP OUR STUDENTS TO SUCCEED IN LIFE**

**BULLITT COUNTY PUBLIC SCHOOLS IS AN EQUAL EDUCATION AND EMPLOYMENT INSTITUTION**

# FACPAC BG5 Project Closeout Form

(Ref# 2558)

Form Status: Saved

Project: North Bullitt High School Athletic Training Building

BG Number: 10-119 (Imported Project) District: Bullitt County (HB678) (071)

Status: Active

Phase: No Data

## Project Completions and Inventory Update

Projected Total Gross Square Footage

Date of Project Substantial Completion 1/29/2015

Date of Inventory Update

## Reconciliation of Final Project Cost

	Current BG-1 Costs	Final Project Costs	Difference
Total Construction Cost	\$25,000.00	\$19,736.00	\$-5,264.00
Construction Contingency	\$0.00	\$0.00	\$0.00
Architect / Engineer Fee	\$1,500.00	\$1,500.00	\$0.00
Construction Manager Fee	\$0.00		\$0.00
Fiscal Agent Fee	\$0.00		\$0.00
Bond Discount	\$0.00		\$0.00
Equipment / Furnishings	\$0.00	\$1,842.50	\$1,842.50
Equipment / Computers	\$0.00		\$0.00
Technology Network System (KETS)	\$0.00		\$0.00
Site Acquisition	\$0.00		\$0.00
Site Survey	\$0.00	\$0.00	\$0.00
Geotechnical Investigations	\$0.00		\$0.00
Special Inspections	\$0.00		\$0.00
Commissioning	\$0.00		\$0.00
Advertising	\$0.00		\$0.00
Printing	\$0.00	\$454.37	\$454.37

## Other Costs

No Data	\$0.00	\$0.00	\$0.00
No Data	\$0.00	\$0.00	\$0.00
No Data	\$0.00		\$0.00
<b>Total Cost</b>	<b>\$26,500.00</b>	<b>\$23,532.87</b>	<b>\$-2,967.13</b>

## Reconciliation of Final Project Funds

Current BG-1 Funds Available	Final Fund Source Utilized	Difference
------------------------------------	----------------------------------	------------

Bond Sale - SFCC	\$0.00	\$0.00	\$0.00
Bond Requirement - SFCC	\$0.00		\$0.00
Local FSPK Bond Sale	\$0.00		\$0.00
Local General Fund Bond Sale	\$0.00		\$0.00
Cash - SFCC Requirement	\$0.00		\$0.00
Cash - Building Fund	\$0.00		\$0.00
Cash - Capital Outlay	\$0.00		\$0.00
Cash - Investment Earnings	\$0.00	\$0.00	\$0.00
Cash - General Fund	\$0.00		\$0.00
City - County - KYTC Reimbursement	\$0.00		\$0.00
Funds Available KETS	\$0.00		\$0.00
Federal Funds	\$0.00		\$0.00
Funds Available - External Partner Agreement	\$0.00		\$0.00
Residual Funds	\$0.00		\$0.00

## Residual Funds

---

Fund Source

## Other Funds

---

BOOSTERS	\$26,500.00	\$23,532.87	\$-2,967.13
No Data	\$0.00	\$0.00	\$0.00
No Data	\$0.00		\$0.00
<b>Total Funds</b>	<b>\$26,500.00</b>	<b>\$23,532.87</b>	<b>\$-2,967.13</b>

Remaining Residual Value                      \$2,967.13  
Board Order Date

**BG5 Signature Page (Online Form Ref# 2558)**

The expense totals reflected on this form were incurred as a result of the construction for the above reference project. An accounting of the expenses was presented to the board for review and approval prior to payment.

The Local Board of Education accepts this project as being complete subject to the reveiw of KDE

1-27-2025

Local Board of Education Designee

Date

Local board order must be on file with district. Submit one complete copy to KDE for each completed project.