

FACPAC BG4 Form (Ref# 31533)

Form Status: Saved

Tier 4 Project: Boone County Schools - HVAC Controls (Ockerman Middle & New Haven Elementary)

BG Number: 22-250

Status: Active

District: Boone County (HB678) (035)

Phase: Project Initiation (View Checklist)

Contract: Siemens Industry, Inc., 0001, VAC controls upgrades at Ockerman Middle and New Haven Elementary

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount	\$1,191,000.00
Net Total of Change Orders to Contract	\$43,323.00
Original Purchase Order Total	\$0.00
Net Total of Change Orders to Purchase	\$0.00
Orders	
Total Cost of Construction	\$1,234,323.00

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	
Plumbing Certificate Date	
Electrical Certificate Date	5/25/2023
Fire Alarm Certificate Date	
Sprinkler Certificate Date	
Boiler Certificate Date	
Range Hood Suppression Date	
Verification of Approval - Other	Electrical Certificate (Ockerman - New Haven above)
Verification of Approval - Other Date	8/30/2023

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date	
Natural Resources & Environmental Protection Cabinet - Other	
Natural Resources & Environmental Protection Cabinet - Other Date	

Close Out

Punch List Completed Date	1/29/2025
---------------------------	-----------

Record Drawings Completed Date	5/14/2025
Warranty & Guarantees Information	5/2/2025
Provided Date	
Owner Training on Systems Date	8/2/2023
Verification of Payment of Debts and	1/14/2025
Claims to Date	
Close Out - Other	
Close Out - Other Date	
BG4 Date	7/22/2025
BG4 Board Order Date	

BG4 Signature Page (Online Form Ref# 31533)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.



Architect

7-23-23

Date



Engineer

07/23/25

Date

Matthew T Bowman

Contractor / Construction Manager

07/23/2025

Date

Local Board of Education Designee

Date