

### CONCRETE STREETS

DESCRIPTION: Annual maintenance of concrete pavement throughout City.  
START DATE: On-going  
EST. COMPLETION: On-going  
BUDGET: \$165,000  
DEPT: Street  
MONTHLY CHGS: **The Crew has completed the concrete slab replacement along Rose Hill Drive, from Old Hartford Road to the end of the street. They have moved to 19<sup>th</sup>/Allen to replace intersection.**

---

### DUGAN BEST TENNIS COURT REPURPOSING

DESCRIPTION: Repurposing of two existing tennis courts  
START DATE: August 2024  
EST. COMPLETION: October 2025  
BUDGET: \$220,000  
DEPT: Parks, Buildings and Engineering  
MONTHLY CHGS: **The contractor has resurfaced the existing court. Obstacle course equipment is being installed. Fence installation, basketball goal installation, and court coating are underway.**

---

### ELIZABETH MUNDAY SENIOR CENTER

DESCRIPTION: This project will consist of a total replacement of the existing Elizabeth Munday Senior Center. The new facility will be constructed at the corner of Carter Rd and 2<sup>nd</sup> St. Major aspects of this project will include activity and game areas, modern kitchens, and multipurpose rooms in a fully modernized facility to meet the needs of community seniors.

START DATE: May 2024  
EST. COMPLETION: December 2026  
BUDGET: \$4,500,000  
Total Project Cost - \$6.5M  
Contributions: \$4.5M City and \$2.0M County

DEPT: Administration/Engineering  
MONTHLY CHGS: **The contractor constructed footings and plumbing rough-in. Next, they will construct the floor slab. The architect anticipates having full building permit in the coming weeks.** Currently, the Senior Center has raised \$270,000 in their capital campaign to gain matching funds for an additional \$500,000 from the County for this new facility.

### FIRE STATION #1

DESCRIPTION: This project will consist of a total replacement of the existing Fire #1 Command Station and include the building of a newly expanded facility at the current location. Major aspects will include updated daytime and nighttime areas, administrative offices, along with modern apparatus bays.

START DATE: March 2024

EST. COMPLETION: December 2027

BUDGET: \$15,000,000

DEPT: Administration/Engineering

MONTHLY CHGS: The design team has completed the schematic design and have begun design development and construction drawings. Finalizing renderings and exterior color schemes for this station.

---

### FIRE STATION #3

DESCRIPTION: This project will consist of a total replacement of the existing Fire Station #3 and include the building of a new expanded facility at the current location. Major aspects will include updated daytime, nighttime areas, administrative offices, along with modern apparatus bays.

START DATE: October 2022

EST. COMPLETION: March 2026

BUDGET: \$7,500,000

DEPT: Administration/Engineering

MONTHLY CHGS: **The contractor constructed the apparatus bay floor slab and continues masonry work. They have also started laying brick on the north and west sides of the building.**

---

### INDOOR SPORTS FACILITY

DESCRIPTION: Design and Construction of an 88,000 square foot indoor sports complex comprised of one turf court, 5 basketball courts, common areas, and admin offices.

START DATE: July 2022

EST. COMPLETION: June 2026

BUDGET: \$18,000,000

DEPT: Administration/Engineering

MONTHLY CHGS: **The contractor continues work on erecting the steel building.**

Undercut and remove spoils: October 2024  
Deep foundations: November 2024  
Project Construction: September 2024 – June 2026

## MONARCH NRSA

DESCRIPTION: Revitalization of the northeast area of Owensboro  
START DATE: July 2025  
EST. COMPLETION: June 2030  
BUDGET: \$9.3 Million  
DEPT: Community Development  
MONTHLY CHGS: The Monarch NRSA is generally bounded on the north by the municipal limits, Clay Street on the west, 9<sup>th</sup> Street on the south and Dixie Court on the east. The proposed budget tables detail six major project categories, two sub project categories and 200 potential individual projects funded, consisting of 22 commercial building rehabs, 177 housing and 1 public service project. CDBG and HOME funding will be utilized to cover all of the proposed public investment, and it is forecasted that funding will be sufficient to fully implement the identified projects from 2025-2030. A total of \$4,780,500 in public funding is estimated to be available from 2025-2030 (approximately \$2,745,500 in CDBG funds, \$1,535,000 in HOME funds and \$500,000 in Community Catalyst Grant Funds). The estimated total Public and Private investment that will occur from 2025 – 2030 within the Monarch NRSA will be \$9,328,250.

---

## MORELAND PARK BASKETBALL COURT AND PICKLEBALL COURT ADDITION

DESCRIPTION: Relocating the basketball court from current location to corner of Hickman and Parrish Avenue. Repurposing existing basketball court (being relocated across Hickman) into two pickleball courts  
START DATE: January 2025  
EST. COMPLETION: October 2025  
BUDGET: \$234,196  
DEPT: Parks, Buildings and Engineering  
MONTHLY CHGS: **The contractor has completed asphalt for basketball court. Basketball goals have been installed. Court coating is near completion as well as final dirt work. Concrete sidewalk to be installed this month. The contractor started site grading and installed stone base for pickleball court. Asphalt base and surface will be performed in the coming weeks.**

---

## OUTDOOR PICKLEBALL COMPLEX

DESCRIPTION: Development of a multi-court, outdoor pickleball complex at Ben Hawes Park in partnership with River City Pickleball, Inc., who will provide one-third of the total initial construction costs.  
START DATE: November 2023  
EST. COMPLETION: May 2026  
BUDGET: \$1,500,000  
DEPT: Parks  
MONTHLY CHGS: **Bids were opened and Taber Owens Construction Group is the low bidder. We are in the process of gathering required documents to issue notice to proceed.**

## PAVING PROGRAM

DESCRIPTION: Street paving program within city. There is a prioritized list of additional streets and alleys if additional funds become available.

START DATE: On-going

EST. COMPLETION: On-going

BUDGET \$1 Million

DEPT: Engineering & Street Depts.

MONTHLY CHGS: We are working on the fall paving list.

	Street	From	To	Status
1	Trinity Dr	Old Hartford	Asbury	Prep Complete
2	Trinity Dr Ct	Asbury	End	Prep Complete
3	Asbury Pl	Kelly Ln	Redford Dr	Prep Complete
4	Cokesbury Pl	Asbury	End	Prep Complete
5	Greenhill	Asbury	End	Prep Complete
6	Aldersgate N	Trinity	End	Prep Complete
7	Aldersgate S	Trinity	End	Prep Complete
8	Kelly Ln	Asbury	Strawbridge	Prep Complete
9	Epworth	Strawbridge	Kelly Ln	Prep Complete
10	Idaho	Yosemite	Yellowstone	<b>Prep Complete</b>
11	Madison	Yosemite	Yellowstone	<b>Prep Complete</b>
12	Wandering Way	Colorado	Yellowstone	<b>Contractor Working</b>
13	Yosemite	Madison	Colorado	<b>Contractor Working</b>
14	Yellowstone	Ewing	Colorado	<b>Contractor Working</b>
15	Colorado	Yosemite	Yellowstone	
16	Sioux PL	S. Griffith	Windsor	
17	Seminole PL	Pawnee	Mohawk	
18	Iroquois Pl	Pawnee	Mohawk	
19	South York	Carter	Dallas	Prep Complete
20	Frost Ave	Park Plaza	Washington	Prep Complete
21	Park Plaza Dr	Frost	Frederica	Prep Complete
22	14 <sup>th</sup> St	J R Miller	Frederica	
23	Allen	Parrish	14 <sup>th</sup>	
24	St. Ann	Parrish	14 <sup>th</sup>	
25	Wayside Dr E	Holly	Holly	
26	Holly	McFarland	Flamingo	
27	Pensive	Reigh Count	End	Prep Complete
28	Reigh Count	20 Grand	Citation	Prep Complete
29	Hoop Jr	Reigh Count	End	Prep Complete
30	Hamilton	4 <sup>th</sup>	2 <sup>nd</sup>	Street Dept Working
31	Greyhound	Hamilton	2 <sup>nd</sup>	<b>Prep Complete</b>
32	17 <sup>th</sup>	J R Miller	Moseley	
33	17 <sup>th</sup>	Sweeney	Triplett	
		Street 4.95 Miles		

---

**TAX INCREMENT FINANCING  
DEVELOPMENT AREA- HWY 54**

DESCRIPTION: State incentivized TIF area whereby the state and city partner to pool approximately 80% of their incremental tax gained inside the footprint for a period not to exceed 20 years to pay for qualified infrastructure improvements.

START DATE: Dec 8, 2016

EST. COMPLETION: Dec 1, 2036 or when approved caps are met

DEPT: Administration

MONTHLY CHGS: Submitted Request for Reimbursement to DOR in amount \$1,936,973.99.

---

**TAX INCREMENT FINANCING  
DEVELOPMENT AREA- DOWNTOWN**

DESCRIPTION: State incentivized TIF area whereby the state and city partner to pool approximately 80% of their incremental tax gained inside the footprint for a period not to exceed 20 years to pay for qualified infrastructure improvements.

START DATE: Dec 8, 2016

EST. COMPLETION: Dec 1, 2036 or when approved caps are met

DEPT: Administration

MONTHLY CHGS: Submitted Request for Reimbursement to DOR in amount \$1,024,949.43.