

KENTUCKY DEPARTMENT OF EDUCATION
DISTRICT FACILITIES BRANCH

BG-4, SEPTEMBER 2010
PROJECT CLOSEOUT FORM
702 KAR 4:160

District: Hardin County District Code: 231 Facility Name: East Hardin Middle School Code: 5
BG#: 10-244 Project: East Hardin Middle School - HVAC Replacement
Contractor: Knight's Mechanical Supplier: _____ Bid Package: _____

A. Project Construction Cost:

Gross Square Footage: _____
Original Contract or Purchase Order Sum \$ 66,300.00
Net Total Change by Change Orders \$ 0
Total Cost of Construction (Include Change Orders) \$ 66,300.00

B. Verification of required approvals by other regulatory agencies:

1. Office of Housing, Buildings and Construction

a. Certificate of Occupancy DATE: 11/29/2010 e. Sprinkler Certificate DATE: _____
b. Plumbing Certificate DATE: _____ f. Boiler Certificate DATE: _____
c. Electrical Certificate: DATE: _____ g. Range Hood Suppression DATE: _____
d. Fire Alarm Certificate: DATE: _____ h. Other DATE: _____

2. Natural Resources and Environmental Protection Cabinet

a. Sewage Disposal Certificate DATE: _____
b. Other _____ DATE: _____

C. Close Out:

1. Punch List Completed DATE: 1/18/2011 4. Owner Training on Systems DATE: 12/16/2010
2. Record Drawings Completed DATE: 1/18/2011 5. Verification of Payment of DATE: _____
3. Warranty & Guarantees Debts and Claims to Date
Information Provided DATE: 1/7/2011 6. Other 0 & M Manuals DATE: 1/7/2011

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the District Facilities Branch.

Architect: N/A DATE: _____
Engineer: Nami Nahid, PE, LEED AP DATE: 1/24/11
Contractor/ Supplier/
Construction Manager: _____ DATE: _____
The Hardin County Board of Education accepts this project as being complete
subject to the approval of the District Facilities Branch.
Local Board of Education Designee: _____ DATE: _____

LOCAL BOARD ORDER MUST BE ATTACHED
Submit one complete copy to the District Facilities Branch