

DATE:

6/24/2021

AGENDA ITEM (ACTION ITEM):

Consider/Approve awarding the Modular Classroom Relocation Bid for Ryland Heights Elementary, to Tri-State Buildings, Inc. as indicated on the Modular Classroom Relocation Tabulation for the period of July 6, 2021 through August 4, 2021.

APPLICABLE BOARD POLICY:

Fiscal Management 04.32 AP.1

HISTORY/BACKGROUND:

An advertisement to accept sealed bids for the relocation of a modular classroom at Ryland Heights Elementary, was posted on the district website on June 17, 2021. Bids were publicly opened on June 24, 2021 at 11:00 am EST.

FISCAL/BUDGETARY IMPACT:

The cost for the scope of relocation is \$28,300. This will come from the Capital Construction Budget, BG 21-143.

RECOMMENDATION:

Approval to award the Modular Classroom Relocation Bid for Ryland Heights Elementary, to Tri-State Buildings, Inc. as indicated on the Modular Classroom Relocation Tabulation for the period of July 6, 2021 through August 4, 2021.

CONTACT PERSON:

Jennifer Weis


Principal/Administrator


District Administrator


Superintendent

Use this form to submit your request to the Superintendent for items to be added to the Board Meeting Agenda.
Principal –complete, print, sign and send to your Director. Director –if approved, sign and put in the Superintendent's mailbox.

**THE KENTON COUNTY SCHOOL DISTRICT
MODULAR CLASSROOM RELOCATION 2021**

Item Description

Tri-State
Buildings, Inc.

Modular Classroom Relocation

Relocate one (1) modular classroom at Ryland Heights Elementary School to another location on the same property.

Contractor to provide labor, material, equipment and permits needed to complete project.

Contractor is not responsible for any electrical disconnection or reconnection.

Total Bid Price:

\$28,300.00

Lead Time:

35 Days

Lowest and/or best evaluated bid -