



# Fayette County Public Schools

## Executive Summary Fayette County Public Schools Board Meeting Agenda Item

**MEETING:** Regular

**DATE:** May 6, 2024

**TOPIC:** Approval of a BG-4 Contract Closeout Form for the Replacement of Artificial Turf, Track Refurbishing, and the Replacement of the Field Lights at Tates Creek High School Football Field BG #23-169

**PREPARED BY:** Myron Thompson, Chief Operating Officer @ 381-4165

**Recommended Action on:** 5/20/2024  
Consent Item

**Superintendent Prior Approval:** No

**Recommendation/Motion:** Accept the completion of the contract for the replacement of the artificial turf, track refurbishing, and the replacement of the field lights at Tates Creek High School football field and approve the BG-4 Contract Closeout Form.

**Background/Rationale:** The contract in the total amount of \$1,916,191.10 with Vescio's Sportsfields was accepted and approved by the Board in a meeting held on March 27, 2023 and the project completed in fall 2023. Minor changes to the original plans and specifications have been necessary in order to: resolve unforeseen existing conflicts found during construction; comply with building code requirements; correct deficiencies in the plans; or to provide improvements over the original specification. The Board has approved three (3) change orders adding the amount of \$7,738.01 to the total construction cost. The adjusted contract amount is \$1,923,929.11. All work has been satisfactorily completed by the contractor. At this time, a BG-4 Contract Closeout Form is presented for acceptance of the work by the Board.

<u>Item</u>	<u>Amount</u>	<u>Funding Source</u>	<u>Recurring/ Nonrecurring</u>	<u>Measurable Expected Impact and Timeline</u>
BG-4 Contract Closeout Form	\$0	Fund 360	Nonrecurring	Approval of the BG-4 complies with the intent of the requirements of 702 KAR 4:160 and the Kentucky Department of Education, District Facilities Branch.

Original Contract Amount	\$1,046,191.10	
Total of Change Orders to Contract	\$11,438.18	
Total GC Contract		\$1,057,629.28
Original DPO Total	\$870,000.00	
Total of Change Orders to Original DPOs	(\$3,700.17)	
Total DPOs		\$866,299.83
Total Cost of Construction		\$1,923,929.11

### Strategic Priority:

- ☒ Student Achievement    ☐ Diversity, Equity, Inclusion & Belonging  
☐ Highly Effective & Culturally Responsive Workforce  
☐ Stakeholder Engagement & Outreach    ☒ Organizational Health & Efficiency

**Data Considerations:** District Facility Plan

**Policy:** Board Policy 01.1 – General Powers and Duties of Board

**Fiscal Impact:** None

**Attachments(s):** BG4 Contract Closeout Form