

FACPAC Contract Change Order

Supplemental Information Form (Ref# 62747)

Form Status: Saved

Tier 1 Project: New Child Nutrition Facility
BG Number: 23-070 District: Hardin County (HB678) (231)
Status: Active Phase: Project Initiation (View Checklist)

Contract: Dirt Works, 0310, Earthwork
Type: CM Bid Package Proposed

Change Order Number 7
Time Extension Required No
Date Of Change Order 7/11/2025
Change Order Amount To Date

Construction Contingency

Calculations below are project wide. Remaining negative Construction Contingency may require the submission of a revised BG1.

Current Approved Amount	\$442,000.00
Net Approved COs	\$4,268.94
Remaining After Approved COs	\$437,731.06
Net All COs	\$31,863.54
Remaining After All COs	\$410,136.46

This Requested Change Order Amount \$27,594.60
+/-
Change In A/E Fee This Change Order
+/-

Change In CM Fee This Change Order \$4,139.19

+/-

Remaining Construction Contingency

Balance

Contract Change Requested By Architect/Engineer

Contract Change Reason Code Found Condition

Change Order Description And Justification

Special Inspection Engineer for the School (Solid Ground) Observed poor soils in proofrolling.

Recommended remmediation has been followed and is shown in the attached documents.

Overexcavation/Removal and backfill with #3 Stone. Unit Prices from the bid are used for pricing.

Cost Benefit To Owner

Contract unit prices have been utilized Yes
to support the cost associated with this
change order.

Detailed Cost Breakdown

Contract unit prices have not been utilized, provide a detailed cost breakdown which
separates labor, material, profit and overhead.

Detail Item	Amount	Percent of Total
Labor		0.00%
Materials		0.00%
Profit and Overhead		
Bond Insurance		0.00%
Cost Breakdown Total:	\$0.00	
Cost for this Change Order supported by an alternate bid or competitive price quote	No	
Explain Why		
Unit prices were used. No need for a competitive bid.		

**Change Order Supplemental Information Form Signature
Page (Online Form Ref# 62747)**



D. Robert Deal
2025.07.14
11:55:38-04'00'

Architect

Date



Construction Manager

7/14/25

Date

Finance Officer

Date

Local Board of Education Designee

Date