



Central Hardin High School Softball Restrooms

Construction Update

August 13, 2015

Original Construction Cost:	\$96,400.00
Present Construction Cost:	\$96,400.00

Summary

The Central Hardin High School Softball Restroom addition has been completed and Certificate of Occupancy has been granted by the building official. Final punchlist work is being completed.



Exterior



Interior at Restroom Entry



July 28, 2015

PUNCH LIST

Re: Central Hardin High School Softball Restrooms
SCB Project No. 14101

Report Date: July 27, 2015

Report By: Phil Gayhart

Present: Mark McNutt McNutt Construction
Phil Gayhart Sherman Carter Barnhart

On Monday, July 27, 2015, we reviewed the restroom addition to the existing pressbox. The following items were found to be incorrect or incomplete.

1. Install the missing downspout elbow on the west side of the addition.
2. Provide Owner with permanent lock cores to the restrooms.
3. Install top rails on toilet partitions and complete door installations.
4. Obtain and deliver to the Owner the final inspection reports and certificate of occupancy.
5. Provide credit and back-up information for water and sewer lines not required but included in the project bid documents.
6. Provide all closeout documents at listed in Specification Section 01720 – Contract Closeout.

End of punch. Please advise this office when all items on this list have been completed.

If you have any questions or comments regarding this information, please contact this office.

Sincerely,

Philip C. Gayhart AIA
Principal/Construction Administration

c: Gary Milby, David Wyatt, Mark McNutt, Justin McElfresh

EDWARD J. POPPE
DIRECTOR



200 West Dixie Avenue
P. O. Box 550
Elizabethtown, KY 42702
(270) 765-6121
Fax: (270) 765-4954

CITY OF ELIZABETHTOWN
PLANNING AND DEVELOPMENT

Certificate of Occupancy

Permit Number: CP-01964

Date Issued: 7/31/2015

Owner: Hardin County Board of Education
65 W A Jenkins
Elizabethtown, KY 42701

Location: 3040 Leitchfield Rd

Proposed Use: Assembly - Restroom

KBC Use Group: A-5

Occupancy Load: 18

Construction Type: 5B

Sprinkler System: No

After inspection of the property listed above, we certify that it substantially complies with the 2013 edition of the Kentucky Building Code and the Elizabethtown Zoning Ordinance.

Enforcement and administration of the Kentucky Building Code is a public service and is of necessity limited in nature. Consequently, this Certificate of Occupancy is not to be construed or relied upon as a warranty or guarantee.

Jefferey A. Camp
Building Official

