



FOLLOW-UP REVIEW

DATE: March 8, 2018

PRESENT: Jim Percy Sherman Carter Barnhart Architects PLLC

~~FOLLOW-UP REVIEW~~

~~DATE:~~ ~~February 13, 2018~~

~~PRESENT:~~ ~~Jim Percy~~ ~~Sherman Carter Barnhart Architects PLLC~~

~~FOLLOW-UP REVIEW~~

~~DATE:~~ ~~February 1, 2018~~

~~PRESENT:~~ ~~Jim Percy~~ ~~Sherman Carter Barnhart Architects PLLC~~

December 8, 2017

INTERIOR PUNCH LIST

RE: Cecilia Valley Elementary School
Elizabethtown, Kentucky
SCB Project No. 1429

REPORT DATE: December 6, 2017

REPORT BY: Brantley Adams Sherman Carter Barnhart PLLC

PRESENT Jim Percy Sherman Carter Barnhart PLLC

Corridor 210

3. At the right leaf, the inside door edge hinge side is damaged. Repair and touch up door finish. Need to complete.
14. At the CMU wall between door 215 and 216, below the 2'-8" elevation, cut off flush and poorly

Reception 102A

1. At the floor, repair & re-stain the floor at areas of spills & finish marring (white haze) in front of the reception desk.
5. ~~At the east wall, patch and touch up paint (below the audio notification system). Clean the smudges off the same wall, and clean the paint off the audio notification system. Caulk perimeter.~~

10. Replace room signage to work room with wrong room number.

Workroom 103

5. Remove silicone sealant from sink perimeter.

~~Office 112~~

- ~~1. Touch up wall paint above door.~~

SBDM Conference 111

3. Patch gypsum board and touch up paint at north wall west window.

Mechanical Closet 104

2. Finish prepping, sanding, and painting the walls.

~~Unisex Restroom (106)~~

- ~~5. Clean the grout off the door, hinge end.~~
- ~~6. Install Owner provided paper towel dispenser.~~

Unisex Restroom (107)

1. Patch voids in wall grout joints.
- ~~6. Install Owner provided paper towel dispenser.~~

Records 113

1. Caulk floor perimeter and install vinyl base. Cut out expansion joint.

Classroom 116

5. At west wall, patch and paint around the gaps at the south duplex outlet.
9. Remove silicone sealant at perimeter of sink.
12. Adjust door handle so it does not stick when placed in lock / upright position.

Classroom 118

5. At the window, insulate bottom of frame that's condensating. Provide sealant between the frame and windowsill.
11. Clean floor and touch up floor stain scratches.

End of report. If you have questions or comments regarding this report, please notify this office.

Respectfully submitted,

A handwritten signature in black ink, appearing to read "Brantley Adams", written in a cursive style.

Brantley Adams

cc: John Stith, Isaac Tatum/Timothy Tatum (for distribution), Kenny Stanfield, Tyler Wilson, Tom Smith,
Bill Grigsby, File 1429-R

X:\Projects\2014\1429\Minutes & Reports\Punch Lists\Follow-up 3-8-18 from Follow up 2-13-18 .docx