

**FOLLOW UP REVIEW****DATE: March 8, 2018****PRESENT: Jim Percy****Sherman Carter Barnhart Architects PLLC****FOLLOW UP REVIEW****DATE: February 13, 2018****PRESENT: Jim Percy Sherman Carter Barnhart Architects PLLC****FOLLOW UP REVIEW****DATE: January 18, 2018****PRESENT: Jim Percy Sherman Carter Barnhart Architects PLLC****FOLLOW UP REVIEW****DATE: December 13, 2017****PRESENT: Jim Percy Sherman Carter Barnhart Architects PLLC**

November 10, 2017

**INTERIOR PUNCH LIST****RE:** Cecilia Valley Elementary School  
Elizabethtown, Kentucky  
SCB Project No. 1429**REPORT DATE:** November 9, 2017**WEATHER:** Sunny, 45 degrees**REPORT BY:** Jim Percy**Sherman Carter Barnhart****2<sup>nd</sup> FLOOR****Classroom 213**

24. Once floors are cleaned repair chips in the concrete and touch up stain finish at various locations.

**Classroom 211**

22. Patch the south wall at the two middle quad outlets and touch up paint. Remove sealant, patch and paint.
28. Touch up the stained floor at perimeter. Once floor is clean, patch chips in the concrete and touch up the stain finish.

29. Relocate electric and video outlets at west wall to be behind the monitor, patch and paint wall.

#### **Classroom 215**

6. Remove silicone sealant from perimeter of the sink.
15. Relocate the electrical outlet left of the marker board to be behind the video monitor and patch wall. Touch up paint.

~~24. Patch the block masonry and touch up paint at the device at the thermostat.~~

28. Clean the floor, patch the chips in the concrete floor and touch up the stained finish.

#### **Resource 216**

19. Patch the chips in the concrete floor and touch up stained finish.
20. Touch up stained finish at the perimeter in various locations.

#### **Classroom 217**

6. Cut out the flush and poorly tooled masonry joints at the bottom of the west wall. Tuck point and retool and repaint the bottom of the wall.
8. Patch the block masonry on the west wall at the electrical outlet below the marker board.
10. Install the outlet devices at the video monitor, west wall to be behind the monitor, patch and paint masonry wall.
12. Rub, cut out and patch joints and repaint the block masonry at the bottom of the west wall south end.,
19. Remove silicone sealant from the perimeter of the sink.
26. Clean and repair chips in the concrete floor and touch up the stained finish.
27. Touch up the stained finish at the perimeter of the room at various locations.

#### **Classroom 209**

17. Touch up the stained finish at the floor perimeter at various locations.
18. Patch the floor chips and touch up the stained finish at various locations.

#### **Classroom 207**

~~1. Cut out flush cut mortar joints at the east wall south end, tuck point and tool and repaint.~~

~~6. Remove silicone sealant from the sink perimeter.~~

16. Paint gyp board below the west window.
30. Repair the chips in the concrete floor topping and touch up the floor stain.
31. Touch up the floor stain at various locations at the perimeter.

### **Classroom 206**

~~8. Patch and touch up paint at the corner bead at the west end of the window sill.~~

10. Rub excess mortar off and patch the north end of the west wall at various locations and repaint.
11. Patch the block masonry joint on the west wall at the ceiling about eight feet from north, touch up paint.
16. Touch up the stained finish at various locations at the perimeter of the floor.
17. Patch the chips in the concrete floor and touch up stained finish at various locations.

### **Classroom 204**

5. Remove silicone sealant from sink perimeter.
23. Touch up stain at the floor perimeter at various locations.
24. Patch the chips in the concrete floor and touch up stained finish at various locations.

### **Classroom 203**

11. Rub the block masonry smooth at the base on the east wall, north end, and touch up paint.
24. Touch up floor stain finish at the floor perimeter at various locations.
25. Touch up the floor stain finish at various locations where the floor is chipped.

### **Classroom 201**

5. Remove silicone sealant from perimeter of sink.
19. Touch up the floor stain at the perimeter at various locations.
21. Patch the concrete floor at the chips and the large section out from the sink and touch up the floor stain finish.
22. Patch gypsum board below window and touch paint. (New item)

### **Classroom 226**

28. Remove silicone sealant at perimeter of the sink.
35. Touch up the stained floor finish at the corners and the east wall.
36. Touch up the stained floor finish at locations where the floor has been chipped.
37. Install vinyl base at steel column flush with column. (New item)

### **Classroom 228**

7. Replace the damaged wardrobe cabinet where the right panel laminate is broken.
9. Remove silicone sealant at sink perimeter.

**Classroom 229**

6. Rub the block masonry smooth at the bottom of the wall just right of the marker board and touch up paint.
15. Remove silicone sealant from countertop.
22. Touch up the floor stain finish in the corners, at the north wall and at locations where the floor is chipped below sink.
23. Patch gypsum board on north wall below window at west end and touch up paint. (New item)

End of punch. If you have questions or comments regarding this report, please notify this office.

Respectfully submitted,

A handwritten signature in black ink that reads "Jim Percy". The signature is written in a cursive, slightly slanted style.

Jim Percy, Construction Administrator

cc: John Stith, Kenny Stanfield, Isaac Tatum/Timothy Tatum (for distribution), Greg Potter, Tyler Wilson, Tom Smith, Bill Grigsby, File 1429-R