

HARDIN COUNTY BOARD OF EDUCATION



PROJECT BUDGET REPORT

PROJECT NUMBER: 8320 JHHS Athletic Turf Field
 STATE CODE: BG 22-511 THROUGH FEB 2025
 CFDA NUMBER:
 GRANT AMOUNT: THROUGH FEB 2025

DESCRIPTION	REVISED BUDGET	MONTH TO DATE	* * * * * QUARTER TO DATE	* * * * * YEAR TO DATE	* * * * * EXPENDITURES PROJECT TO DATE	* * * * * AVAILABLE BUDGET
8320 JHHS Athletic Turf Field						
0003603 BUILDING IMPROVEMENTS						
0346 ARCHECTUR & ENGINEERING SVCS	69,000.00	.00	.00	14,387.24	141,328.48	-72,328.48
0346T ARCHECTUR & ENGINERRING SVC	.00	.00	.00	.00	426.48	-426.48
0349 OTHER PROFESSIONAL SERVICES	15,000.00	.00	.00	.00	22,380.00	-7,380.00
0439 OTHER REPAIRS & MAINTENANCE	.00	.00	.00	.00	4,440.00	-4,440.00
0450 CONSTRUCTION SERVICES	1,000,000.00	.00	.00	.00	1,739,091.60	-739,091.60
0450M CONSTRUCTION MATERIALS	.00	.00	.00	90,950.00	513,804.77	-513,804.77
0459 CONSTRUCTION-OTHER	.00	.00	3,250.00	3,250.00	3,250.00	-3,250.00
0739 OTHER EQUIPMENT	.00	.00	.00	.00	17,653.20	-17,653.20
0840 CONTINGENCY (BUDGET ACCT ONLY)	50,000.00	.00	.00	.00	.00	50,000.00
TOTAL BUILDING IMPROVEMENTS	1,134,000.00	.00	3,250.00	108,587.24	2,442,374.53	-1,308,374.53
TOTAL JHHS Athletic Turf Field	1,134,000.00	.00	3,250.00	108,587.24	2,442,374.53	-1,308,374.53
TOTAL EXPENSES	1,134,000.00	.00	3,250.00	108,587.24	2,442,374.53	-1,308,374.53
GRAND TOTALS	1,134,000.00	.00	3,250.00	108,587.24	2,442,374.53	-1,308,374.53

AUTHORIZED SIGNATURE: _____

DATE: _____

PROJECT BUDGET REPORT

REPORT OPTIONS

	Field #	Total	Page Break
Sequence 1	12	Y	N
Sequence 2	09	Y	N
Sequence 3	11	Y	N
Sequence 4	00	N	N

Report title:
PROJECT BUDGET REPORT

Print totals only: Y
Include Encumbrances: N
Multiyear view: Default
Suppress zero balance accts: Y

File output: N
Year/Period: 2025/08
Print revenue as credit: Y
(F)ull or (S)hort desc: F
Print full GL account: N
Double space: N
Summ objs to position: 5
Roll to major project? N
Print amounts on separate line:
Print journal detail: N
Year/period: 2020/01
to
Year/period: 2020/13
Sort by JE # or PO #: J
Detail format option: 1

** END OF REPORT - Generated by John Stith **