

**KENTUCKY DEPARTMENT OF EDUCATION
DIVISION OF FACILITIES MANAGEMENT**

**CHANGE ORDER SUPPLEMENTAL
INFORMATION FORM**

702 KAR 4:160

(Supplement to AIA G701 and G701/CMA Change Order Forms)

District: Ft. Thomas Independent District Code: 176 Facility Name: Highlands High School School Code: 010

BG #: 05-026 Project: Renovation Contract/Bid Package:

Original Contract Sum: \$ 12,220,000.00 Change Order Number: Eleven (11)

Requested Change Order Amount \$ 34,430.00 Time Extension Required: Yes No

NOTE: All change orders shall be submitted with complete cost breakdown including materials, labor, overhead and profit, and any other descriptive drawings and information.

Contract change requested by:

- Local Board of Education
- Architect/Engineer
- Code Enforcement Official
- General Contractor
- Construction Manager
- Other: _____

Change Order Description and Justification:

CP #74: Computer Lab 221 Revision (Found Conditions)	\$ 16,678.00 (+)
CP # 75R: Deletion of (2) tube steel columns (Found Conditions)	\$ 550.00 (-)
CP #76: Add lighting and power to attic space above freezer/cooler (Code Requirement)	\$ 908.00 (+)
CP #77: Add mullion between windows 104 & 105 (Value Added)	\$ 2,524.00 (+)
CP #78R1: Add outlets/blocking for 5 Owner provided monitor in Auditorium (Owner Request)	\$ 2,357.00 (+)
CIPR #114: Eliminate 2 light fixtures in Breezeway Corridor (Found Conditions)	\$ 169.00 (-)
CIPR #124R: Auditorium Lighting Revision - 6 new C1C fixtures (Value Added)	\$ 3,550.00 (+)
CIPR #126: Add soffits in Rooms 215 & 217 (Found Conditions)	\$ 2,900.00 (+)
CIPR #127: Increase size of Sheldon Student Tables (Owner Request)	\$ 3,188.00 (+)
CIPR #128R: Build bulkheads around windows in Stair E (Found Conditions)	\$ 660.00 (+)
CIPR #129: Eliminate terra-cotta above window 101 (Found Conditions)	\$ 1,687.00 (-)
CIPR #130: Frame and drywall exterior walls of Rooms 129 & 130 (Found Conditions)	\$ 1,454.00 (+)
CIPR #132: Additional circuit required for Auditorium Lighting (Value Added)	\$ 3,291.00 (+)
CIPR #133: Eliminate finishes in Mech. Rm. 012 & 021 (Owner Request)	\$ 3,138.00 (-)
CIPR #134: Additional floor patch in 2 nd and 3 rd floor classrooms, west side (Found Conditions)	\$ 1,451.00 (+)
CIPR 135R: Eliminate exterior handrails and sidewalks, north end of football field (Owner Req.)	\$ 6,731.00 (-)
CIPR 138: Add an open receptacle in Restroom 342 for HP-3.12	\$ 538.00 (+)
CIPR 139: Add black ceiling finish in Projection Booth 234 (Owner Request)	\$ 155.00 (+)
CIPR 140: Floor leveling at Auditorium Balcony at riser edges (Found Conditions)	\$ 1,699.00 (+)
CIPR 142: Revision to Auditorium stage flooring system (Found Conditions)	\$ 3,968.00 (+)
CIPR 143: Middle School HW supply re-routing (Found Conditions)	\$ 2,642.00 (+)
CIPR 145: Delete installation of VCT in Room 340 (Owner Request)	\$ 158.00 (-)
CIPR 147: Delete 1 light pole on north side walkway (Owner Request)	\$ 1,100.00 (-)

Have contract unit prices been utilized to support the cost associated with this change order?

Yes No

Is the cost for this change order supported by an alternate bid or competitive price quote(s)?

Yes No

Does this change order effect the total Architect/Engineer design fee for this project? Yes No

Current A/E Contract Amount: \$ 987,408.29
 Fee Amount for this change +/-: \$ 2,203.52 (6.4%)
 New A/E Contract Amount: \$ 989,611.81

Board of Education Designee Signature

Date

Attach additional pages if necessary