



**Engineering Design
Group, Inc.**

315 South Mulberry Street
P.O. Box 2484
Elizabethtown, KY 42701
Voice: (270) 769-1436
Fax: (270) 765-9908

Michael P. Billings, PE, PLS
Ellis W. Raine
Mark A. Salsman, PLS
Cellise Mercer

Engineering
Land Surveying
Site Design

Email

MBILLINGS_EDG@windstream.net
ERAINE_EDG@windstream.net
CMERCER_EDG@windstream.net
MSALSMAN_EDG@windstream.net

Tuesday, January 10, 2012

Hardin County Board of Education
Attn: Gary Milby
65 W.A. Jenkins Road
Elizabethtown, Ky. 42701

RE: Change Order Request
Front and Rear and Bus Parking Areas
New Highland Elementary School
BG# 11-286

Dear Mr. Milby:

The following change items are being forwarded for Board approval. Please reference the enclosed letter from Certified Construction Co. of Kentucky, LLC requesting said change items. I have reviewed the requested change items as submitted and I recommend acceptance of these items by the Board. See enclosed tables for a listing and explanation of said change items.

Change 1.1 – is an add and is a result of changes as directed by the engineer, and associated with Crushed Stone Base, Bituminous Base, and Bituminous Surface as required to provide adequate pavement thickness, achieve the design grades, and to provide proper drainage patterns. A considerable amount of additional asphalt pavement was required to level and wedge various areas in the existing pavement due to the poor condition of the existing pavement. Also, changes, (raising), to some of the design grades were required to provide proper cover over an existing gas line that originally did not have adequate cover. These design grade changes required a considerable amount of additional asphalt pavement to provide proper drainage patterns. "Tickets" for the above materials have been provided by the contractor to support the actual amount of materials installed to complete the projects.

Change 1.2 - is a credit since the contractor did not install the silt fence around the perimeter of the projects as shown on the design plans.

Change 1.3 - is a credit since a couple of the trees to be removed and relocated were not relocated due to the size and species of the trees. It was deemed more cost effective to plant new trees in lieu of trying to move the trees and risk the trees dying as a result of the relocation.

Change 1.4 - is a credit since the wheel stops were removed but not relocated to the project due to the appearance and age of the existing wheel stops.

Change 1.5 - is a credit since portions of light standards were removed and disposed of by the owner for utility relocation purposes prior to start of contract.

Change 1.6 - is a credit since the signage was removed but not relocated on the project site due to the appearance and age of the existing signs and sign posts.

Respectfully Submitted,
Engineering Design Group, Inc.

Michael P. Billings PE, PLS



**Engineering Design
Group, Inc.**

315 South Mulberry Street
P.O. Box 2484
Elizabethtown, KY 42701
Voice: (270) 769-1436
Fax: (270) 765-9908

Michael P. Billings, PE, PLS
Ellis W. Raine
Mark A. Salsman, PLS
Celise Mercer

Engineering
Land Surveying
Site Design

Email

MBILLINGS_EDG@windstream.net
ERAINE_EDG@windstream.net
CMERCER_EDG@windstream.net
MSALSMAN_EDG@windstream.net

**Change 1 – Parking Improvements for Front and Rear and Bus Parking Areas –
New Highland Elementary School – BG #11-286**

	Item	Reason For Change	Amount
1.1	06-011 – Crushed Stone Base, Asphalt Base, and Asphalt Surface	Changes in amounts of Stone Base, Asphalt Base, and Asphalt Surface to provide design grades and proper drainage patterns.	Add of \$20,897.38
1.2	13- Erosion Control	Amount of Erosion Control provided was less than required by contract documents	Credit of \$1,950.00
1.3	20- Tree Removal & Relocation	Amount of trees relocated was less than required by contract documents	Credit of \$600.00
1.4	22- Wheel Stop Removal & Relocation	Wheel Stops were not relocated due to appearance	Credit of \$600.00
1.5	23- Light Standard Removal & Disposal	Portions of light standards were removed and disposed of by owner for utility relocation purposes prior to start of contract	Credit of \$1,150.00
1.6	24- Signage Removal & Relocation	Existing Signage was not relocated due to appearance	Credit of \$3,350.00
			Add of \$13,247.38

See enclosed letter for detailed explanation of reasons for changes.



**CERTIFIED CONSTRUCTION CO.
OF KENTUCKY, LLC.
667 TIP TOP RD VINE GROVE, KY 40175
P. O. BOX 876
RADCLIFF, KY 40159-0876**

◆ **PHONE**
(270) 351-2441

◆ **FAX**
(270) 351-8738

Friday, November 4, 2011

Engineering Design Group, Inc.
Attn: Mike Billings
315 S. Mulberry Street
Elizabethtown, KY. 42701

RE: Change Order Request
Front and Rear and Bus Parking Areas
New Highland Elementary School
BG# 11-286

Dear Mike:

We are writing to formally request the following Change Orders as they relate to our contract for the above referenced project. Supporting documentation and a brief explanation relating to each requested Change Order are as included herein and as follows:

Change Order 1.1 – Changes in amounts of Stone Base, Asphalt Base, and Asphalt Surface to provide adequate pavement thickness, design grades and proper drainage patterns and to make design grade changes to facilitate existing utilities without adequate cover all as directed by the engineer.
ADD OF \$20,897.38

Change Order 1.2 – Changes in amount of Erosion Control. Perimeter silt fence was not installed as noted on design plans.
CREDIT OF \$1,950.00

Change Order 1.3 – Changes in amount of trees to be removed and relocated. A couple of the trees to be removed and relocated were not relocated due to the size and species of the trees as directed by the engineer. New trees were planted in place of the trees that were to have been relocated
CREDIT OF \$600.00

Change Order 1.4 – Changes in existing wheel stop relocations. Existing were removed but not relocated per direction from the owner and engineer due to the appearance of the existing wheel stops.
CREDIT OF \$600.00

Change Order 1.5 – Changes in Light Standards to be removed and disposed of. Portions of the light standards were removed and disposed of by the owner for utility relocation purposes prior to the start of construction.
CREDIT OF \$1,150.00

Change Order 1.6 – Changes in Signage to be removed and disposed of. Per direction from the owner and engineer existing signage was not relocated due to appearance.
CREDIT OF \$3,350.00

The above requested Change Orders represent all Change Orders to date and only allows for additional material costs and/or credits for labor. The above requested Change Orders total an addition of **\$13,247.38** to the current contract.

Respectfully Submitted,
Certified Construction Company of KY, LLC.


Eric Lucas

**CERTIFIED CONSTRUCTION
CO. OF KY, LLC**

**P. O. BOX 876
ASPHALT PLANT (270) 351-5002**

**RADCLIFF, KY 40159-0876
OFFICE (270) 351-2441**

5185

1.1

56,48 TN Overage @ \$61.52/TN 64
371 \$3474

-Sold To-
Certified Construction
PO Box 876
Radcliff, KY 40159-0876

-Ship To-
New Highland Elementary

Ticket # 7082

Date 10/07/11

Time 13:37:12

P. O. #
Truck ID 6820
Job ID 11059
Customer ID Certified
Material ID 2
BASE
Legal Gross 21.00 Tons

Base
Asphalt
✓ 464.48 tons

Metric Mg	U.S. Pounds	U.S. Tons
32.84	72400	Gross 36.20
11.79	26000	Tare 13.00
21.05	46400	Net 23.20

Original Ticket

Loads Tons MM

Trucker Signature: _____

FOR KYTC USE ONLY:

This certifies that the material
Described hereon is to be used
on a Department Project only
and the quantity is as appears
on this ticket.

I CERTIFY THAT THE ABOVE WEIGHTS ARE CORRECT

PAY QUAN. COMPLIED BY: _____

CHECKED BY: _____

APPROVED BY: _____

(PROJECT ENGINEER)

FOR KYTC USE ONLY:

AUTHORIZED SIGNATURE

RECEIVED BY

JOB-SITE FOREMAN SIGNATURE

TIME

JOB-SITE FOREMAN SIGNATURE

TIME

**CERTIFIED CONSTRUCTION
CO. OF KY, LLC**

5184

P. O. BOX 876 RADCLIFF, KY 40159-0876
ASPHALT PLANT (270) 351-5002 OFFICE (270) 351-2441

-Sold To-

Certified Construction
PO Box 876
Radcliff, KY 40159-0876

-Ship To-

New Highland Elementary

Ticket # 7081

Date 10/07/11

Time 13:15:33

P. O. #

Truck ID 6570
Job ID 11069
Customer ID Certified
Material ID 2
BASE
Legal Gross 0.00 Tons

*Base
Asphalt
464.48 tons*

Metric Mg	U.S. Pounds	U.S. Tons
33.65	74180	Gross 37.09
11.79	26000	Tare 13.00
21.85	48180	Net 24.09

Original Ticket

Loads Tons MM

Trucker Signature: _____

Driver's Name Dave

FOR KYTC USE ONLY:

This certifies that the material
Described hereon is to be used
on a Department Project only
and the quantity is as appears
on this ticket.

I CERTIFY THAT THE ABOVE WEIGHTS ARE CORRECT

PAY QUAN. COMPLIED BY: _____

CHECKED BY: _____

APPROVED BY: _____

(PROJECT ENGINEER)

FOR KYTC USE ONLY:

AUTHORIZED SIGNATURE

JOB-SITE FOREMAN SIGNATURE

RECEIVED BY

TIME

CERTIFIED CONSTRUCTION
CO. OF KY, LLC

5183

P. O. BOX 876

RADCLIFF, KY 40159-0876

ASPHALT PLANT (270) 351-5002

OFFICE (270) 351-2441

-Sold To-

Certified Construction
PO Box 876
Radcliff, KY 40159-0876

-Ship To-

New Highland Elementary

Ticket # 7080

Date 10/07/11

Time 13:02:15

P. O. #

Truck ID

6950

Job ID

11069

Customer ID

Certified

Material ID

2

BASE

Legal Gross

0.00 Tons

Metric
Mg

U.S.
Pounds

U.S.
Tons

32.96

72660

Gross

36.33

11.79

26000

Tare

13.00

21.16

46660

Net

23.33

Base
Asphalt
464.45 tons

Original Ticket

Loads Tons MM

Today 18 417.19 378.47

Trucker Signature: Jerry

FOR KYTC USE ONLY:

This certifies that the material
Described hereon is to be used
on a Department Project only
and the quantity is as appears
on this ticket.

I CERTIFY THAT THE ABOVE WEIGHTS ARE CORRECT

AUTHORIZED SIGNATURE

JOB-SITE FOREMAN SIGNATURE

PAY QUAN. COMPLIED BY: _____

CHECKED BY: _____

APPROVED BY: _____

(PROJECT ENGINEER)

FOR KYTC USE ONLY:

RECEIVED BY

TIME

**CERTIFIED CONSTRUCTION
CO. OF KY, LLC**

P. O. BOX 876
RADCLIFF, KY 40159-0876
OFFICE (270) 351-2441

3695

Sold To-

Certified Construction
PO Box 876
Radcliff, KY 40159-0876

Ship To-

New Highland Elementary

Ticket # 719

Date 10/25/1

Time 10:57:26

412 TON coverage @ \$6295/T

755.40

P. O. #
Truck ID 6570
Job ID 11069
Customer ID Certified
Material ID 2
BASE
Legal Gross 0.00 Tons

Metric Mg	U.S. Pounds	U.S. Tons
32.66	72000	Gross 36.00
11.79	26000	Tare 13.00
20.87	46000	Net 23.00

Manually Entered

Loads	Tons	MM
Today 13	304.00	275.78

Trucker Signature: Dave

FOR KYTC USE ONLY:

This certifies that the material
Described hereon is to be used
on a Department Project only
and the quantity is as appears
on this ticket.

I CERTIFY THAT THE ABOVE WEIGHTS ARE CORRECT

AUTHORIZED SIGNATURE

JOB-SITE FOREMAN SIGNATURE

PAY QUAN. COMPLIED BY:

CHECKED BY:

APPROVED BY:

(PROJECT ENGINEER)

FOR KYTC USE ONLY:

RECEIVED BY

TIME

SITE FOREMAN SIGNATURE

TIME

5191

**CERTIFIED CONSTRUCTION
CO. OF KY, LLC**

P. O. BOX 876 RADCLIFF, KY 40159-0876
ASPHALT PLANT (270) 351-5002 OFFICE (270) 351-2441

-Sold To-

Ship To-

Ticket #

7088

Certified Construction

New Highland Elementary

Date 10/10/11

PO Box 876

Radcliff, KY 40159-0876

Time 7:44 AM

9479 TN AVERAGE
@ \$68.34/TN \$6477.94

P. O. #

Truck

Job

Customer ID Certified

Material ID

CLE Asphalt 0.38DP064-22

Legal Gross 20.00 Tons

Metric

U.S.

Mg

Pound

Ton

32.81 72340 Gross 36.12

12.79 26000 Tare 13.00

21.02 46340 Net 23.12

Original Ticket

Today

Drivers Name Jerry

Trucker Signature:

FOR KYTC USE ONLY:

This certifies that the material
Described hereon is to be used
on a Department Project only
and the quantity is as appears
on this ticket.

I CERTIFY THAT THE ABOVE WEIGHTS ARE CORRECT

PAY QUAN. COMPLIED BY:

CHECKED BY:

APPROVED BY:

(PROJECT ENGINEER)

FOR KYTC USE ONLY:

AUTHORIZED SIGNATURE

RECEIVED BY

**CERTIFIED CONSTRUCTION
CO. OF KY, LLC**

5191

P. O. BOX 876 RADCLIFF, KY 40159-0876
 ASPHALT PLANT (270) 351-5002 OFFICE (270) 351-2441

-Sold To-

Certified Construction
 PO Box 876
 Radcliff, KY 40159-0876

-Ship To-

New Highland Elementary

Ticket # 7089

Date 10/10/11

Time 7:28:22

P. O. #.
 Truck ID 0830
 Job ID 11069
 Customer ID Certified
 Material ID 1
 CL2 AsphSurf 0.38DPG64-22
 Legal Gross 0.00 Tons

Metric Mg	U.S. Pounds	U.S. Tons
32.60	71880	Gross 35.94
11.79	26000	Tare 13.00
20.81	45880	Net 22.94

Loads Tons MM

Original Ticket

Today 2 45.11 41.83

Drivers Name Gary

Trucker Signature: _____

FOR KYTC USE ONLY:

This certifies that the material
 Described hereon is to be used
 on a Department Project only
 and the quantity is as appears
 on this ticket.

I CERTIFY THAT THE ABOVE WEIGHTS ARE CORRECT

PAY QUAN. COMPLIED BY: _____

CHECKED BY: _____

APPROVED BY: _____

(PROJECT ENGINEER)

FOR KYTC USE ONLY:

AUTHORIZED SIGNATURE

JOB-SITE FOREMAN SIGNATURE

RECEIVED BY

TIME

CK I.D. NO.		LICENSE NO.		AXLES	
ISS LEGAL WT.					
PROD	HAUL	TAX	TOTAL		
ER ON					
UNT					

**CERTIFIED CONSTRUCTION
CO. OF KY, LLC**

5193

P. O. BOX 876 RADCLIFF, KY 40159-0876
ASPHALT PLANT (270) 351-5002 OFFICE (270) 351-2441

-Sold To- -Ship To- Ticket # 7090
Certified Construction New Highland Elementary
Box 876 Date 10/10/11
Radcliff, KY 40159-0876 Time 7:58:11

O. #			Metric	U.S.		U.S.
			Mg	Pounds		Tons
Truck ID	6620					
Box ID	11069					
Customer ID	Certified					
Material ID	1					
CL2 AsphSurf	0.38DP664-22		33.35	73520	Gross	36.76
gal Gross	0.00 Tons		11.79	26000	Tare	13.00
			21.55	47520	Net	23.76

Original Ticket

Loads	Tons	MM
day 3	69.67	53.38

Trucker Signature: Handy Man Truck Base

FOR KYTC USE ONLY:

This certifies that the material
Described hereon is to be used
on a Department Project only
and the quantity is as appears
on this ticket.

I CERTIFY THAT THE ABOVE WEIGHTS ARE CORRECT

PAY QUAN. COMPLIED BY: _____

CHECKED BY: _____

APPROVED BY: _____
(PROJECT ENGINEER)

FOR KYTC USE ONLY:

AUTHORIZED SIGNATURE

RECEIVED BY

JOB-SITE FOREMAN SIGNATURE

TIME

WT.	LICENSE NO.	AXLES
PROD	HAUL	TAX
		TOTAL

TOTAL

**CERTIFIED CONSTRUCTION
CO. OF KY, LLC**

5194

P. O. BOX 876 RADCLIFF, KY 40159-0876
ASPHALT PLANT (270) 351-5002 OFFICE (270) 351-2441

-Sold To-

Certified Construction
PO Box 876
Radcliff, KY 40159-0876

-Ship To-

New Highland Elementary

Ticket # 7091

Date 10/10/11

Time 8:12:36

P. O. #

Truck ID 2570

Job ID 11069

Customer ID Certified

Material ID 1

CL2 AsphSurf0.38DP664-22

Legal Gross 0.00 Tons

Metric

Mg

U.S.

Pounds

U.S.

Tons

33.62 74120 Gross 37.06

11.79 26000 Tare 13.00

21.83 48120 Net 24.06

Original Ticket

Loads Tons

Today 4 93.93

MM

85.21

Drivers Name Dave

Trucker Signature: _____

FOR KYTC USE ONLY:

This certifies that the material
Described hereon is to be used
on a Department Project only
and the quantity is as appears
on this ticket.

I CERTIFY THAT THE ABOVE WEIGHTS ARE CORRECT

PAY QUAN. COMPLIED BY: _____

CHECKED BY: _____

APPROVED BY: _____

(PROJECT ENGINEER)

FOR KYTC USE ONLY:

AUTHORIZED SIGNATURE

RECEIVED BY

JOB-SITE FOREMAN SIGNATURE

TIME

LEGAL WT.	LICENSE NO.	AXLES
PROD	HAUL	TAX
		TOTAL

COMPL

**CERTIFIED CONSTRUCTION
CO. OF KY, LLC**

5195

P. O. BOX 876
RADCLIFF, KY 40159-0876
ASPHALT PLANT (270) 351-5002
OFFICE (270) 351-2441

-Sold To-

-Ship To-

Ticket # 7092

Date 10/10/11

Time 8:34:29

New Highland Elementary

ID 6850

ID 11069

er ID Certified

al ID 1

AsphSurf 0.38DPG64-22

Gross 0.00 Tons

Metric
Mg

U.S.
Pounds

U.S.
Tons

32.69	72060	Gross	36.03
11.79	26000	Tare	13.00
20.89	46060	Net	23.03

Loads Tons

3 115.96

MM

106.10

Original Ticket

Trucker Signature:

Driver Name Jerry

FOR KYTC USE ONLY:

This certifies that the material
Described hereon is to be used
on a Department Project only
and the quantity is as appears
on this ticket.

PAY QUAN. COMPLIED BY:

CHECKED BY:

APPROVED BY:

(PROJECT ENGINEER)

FOR KYTC USE ONLY:

I CERTIFY THAT THE ABOVE WEIGHTS ARE CORRECT

AUTHORIZED SIGNATURE

JOB-SITE FOREMAN SIGNATURE

JOB-SITE FOREMAN SIGNATURE

RECEIVED BY

TIME

LICENSE NO.

AXLES

3698

**CERTIFIED CONSTRUCTION
CO. OF KY, LLC**

P.O. BOX 876 RADCLIFF, KY 40159-0876
ASPHALT PLANT (270) 351-5002 OFFICE (270) 351-2441

Sold To - Radcliff KY 40159-0876 Ticket # 7190
Certified Construction
Date 10/25/11
Radcliff, KY 40159-0876 Time 11:42:01

Ship To - New Highland Elementary

H.O. # 11069 Metric U.S. U.S.
Truck ID 11069 Mg Pounds Tons
Customer ID 1 Certified
Material ID 1
Base Asphalt 3ADP064-22
Legal Gross 0.00 Tons
Net 24.00

Loads Tons MM
Today 2 47.00 42.64

Trucker Signature: David

Manually Entered

FOR KYTC USE ONLY:

PAY QUAN COMPLIED BY: _____

This certifies that the material
Described hereon is to be used
on a Department Project only
and the quantity is as appears
on this ticket.

CHECKED BY: _____

APPROVED BY: _____

(PROJECT ENGINEER)

FOR KYTC USE ONLY:

I CERTIFY THAT THE ABOVE WEIGHTS ARE CORRECT

AUTHORIZED SIGNATURE _____

RECEIVED BY _____

JOB SITE FOREMAN SIGNATURE _____

TIME _____

3699

CERTIFIED CONSTRUCTION
CO. OF KY, LLC

P. O. BOX 876 RADCLIFF, KY 40159-0876
ASPHALT PLANT (270) 351-5002 OFFICE (270) 351-2441

Sold To:
Certified Construction
PO Box 876
Radcliff, KY 40159-0876

Ship To:
New Highland Elementary

Ticket # 7199

Date 10/25/11

Time 11:57:20

P. O. #
Truck # ID GS70
Job ID 11069
Customer ID Certified
Material ID 1
Cltg Asphalt 38DPG64-22
Legal Gross 0.00 Tons

Metric U.S.
Mg Pounds
Tons

33.57 74000 Gross 37.00
11.79 26000 Tare 13.00
21.77 48000 Net 24.00

Loads Tons MM

Today 3 71.00 64.41

Manually Entered

Trucker Signature: Dave

FOR KYTC USE ONLY:

PAY QUAN COMPLIED BY:

CHECKED BY:

APPROVED BY:

(PROJECT ENGINEER)

This certifies that the material
Described hereon is to be used
on a Department Project only
and the quantity is as appears
on this ticket.

I CERTIFY THAT THE ABOVE WEIGHTS ARE CORRECT

FOR KYTC USE ONLY:

AUTHORIZED SIGNATURE

JOB SITE FOREMAN SIGNATURE

RECEIVED BY

TIME

3700

**CERTIFIED CONSTRUCTION
CO. OF KY, LLC**

P. O. BOX 876
RADCLIFF, KY 40159-0876
OFFICE (270) 351-2441
ASPHALT PLANT (270) 351-5002

-Sold To-
Certified Construction
PO Box 876
Radcliff, KY 40159-0876

-Ship To-
New Highland Elementary

Ticket # 7200
Date 10/25/11

Time 12:38:24

Truck # ID 6520
Job ID 11069
Customer ID Certified
Material ID 1
CL2 Asphalturf. 38DPG04-22
Legal Gross 20.00 Tons

Metric U.S.
Mg Pounds Tons
32.66 72000 Gross 36.00
11.79 26000 Tare 13.00
20.87 46000 Net 23.00

Loads Tons MN

Manually Entered

Today 4 94.00 85.20

FOR KYTC USE ONLY:

This certifies that the material
Described hereon is to be used
on a Department Project only
and the quantity is as appears
on this ticket.

I CERTIFY THAT THE ABOVE WEIGHTS ARE CORRECT

AUTHORIZED SIGNATURE

JOB-SITE FOREMAN SIGNATURE

PAY QUAN. COMPLIED BY:

CHECKED BY:

APPROVED BY:

(PROJECT ENGINEER)

FOR KYTC USE ONLY:

RECEIVED BY

TIME

Trucker Signature: _____
Driver's Name Handy Mary Truck Boss

CERTIFIED CONSTRUCTION

3701

P. O. BOX 876
RADCLIFF, KY 40159-0876
OFFICE (270) 351-2441

-Sold To-
Certified Construction
PO Box 876
Radcliff, KY 40159-0876

-Ship To-
New Highland Elementary

Ticket # 7201

Date 10/25/11

Time 13:11:24

P. O. #
Truck ID 6620
Job ID 11069
Customer ID Certified
Material ID 1
CL2 Asphalt 0.38DPG64-22
Legal Gross 0.00 Tons

Metric U.S.
Mg Pounds U.S.
32.66 72000 Gross 36.00
11.79 26000 Tare 13.00
20.87 46000 Net 23.00

Loads Tons MM

Manually Entered

Today 5 117.00 106.14

Trucker Signature: Drivers Name Hande Man Truck No. 3

FOR KYTC USE ONLY:

PAY QUAN. COMPLIED BY:

CHECKED BY:

APPROVED BY:

(PROJECT ENGINEER)

FOR KYTC USE ONLY:

This certifies that the material
Described hereon is to be used
on a Department Project only
and the quantity is as appears
on this ticket.

I CERTIFY THAT THE ABOVE WEIGHTS ARE CORRECT

AUTHORIZED SIGNATURE

RECEIVED BY

JOB-SITE FOREMAN SIGNATURE

TIME

3702

CERTIFIED CONSTRUCTION
CO. OF KY, LLC

P. O. BOX 876
RADCLIFF, KY 40159-0876
OFFICE (270) 351-2441
ASPHALT PLANT (270) 351-5002

-Sold To-
Certified Construction
PO Box 876
Radcliff, KY 40159-0876

-Ship To-
New Highland Elementary

Ticket # 7202

Date 10/25/11

Time 13:24:38

P.O. #
Truck ID BLAIR
Job ID 11069
Customer ID Certified
Material ID 1
CL3 Radcliff, 38DP66432
Legal Gross 0.00 Tons

Metric U.S.
Mg Pounds
32.66 72000 Gross
11.79 26000 Tare
20.87 46000 Net

Loads Tons MM

Manually Entered

Today 6 140.00 127.01

Trucker Signature: Doug Blair

FOR KYTC USE ONLY:

PAY QUAN. COMPLIED BY:

CHECKED BY:

APPROVED BY:

(PROJECT ENGINEER)

FOR KYTC USE ONLY:

This certifies that the material
Described hereon is to be used
on a Department Project only
and the quantity is as appears
on this ticket.

I CERTIFY THAT THE ABOVE WEIGHTS ARE CORRECT

AUTHORIZED SIGNATURE

JOB-SITE FOREMAN SIGNATURE

RECEIVED BY

TIME

CERTIFIED CONSTRUCTION

3703

P.O. BOX 876
RADCLIFF, KY 40159-0876
OFFICE (270) 351-2441
ASPHALT PLANT (270) 351-5002

-Sold To-

Certified Construction
PO Box 876
Radcliff, KY 40159-0876

-Ship To-

New Highland Elementary

Ticket # 7203

Date 10/25/11

Time 13:42:27

P.O. #

Truck

Job

Customer ID

Material ID

Legal Gross

0.00 Tons

Loads Tons

MM

Today

7 164.00

148.78

Metric

Mg

33.57

11.79

21.77

U.S. Pounds

74000

26000

48000

U.S. Tons

37.00

13.00

24.00

Gross 37.00
Tare 13.00
Net 24.00

Manually Entered

Trucker Signature: Dave

FOR KYTC USE ONLY:

This certifies that the material
Described hereon is to be used
on a Department Project only
and the quantity is as appears
on this ticket

I CERTIFY THAT THE ABOVE WEIGHTS ARE CORRECT

PAY QUAN. COMPLIED BY:

CHECKED BY:

APPROVED BY:

(PROJECT ENGINEER)

FOR KYTC USE ONLY:

AUTHORIZED SIGNATURE

JOB SITE FOREMAN SIGNATURE

RECEIVED BY

TIME