

TO: DR. MICHAEL RAISOR  
CHIEF OPERATIONS OFFICER

FROM: MICHAEL A. MULHEIRN, DIRECTOR  
FACILITIES AND ENVIRONMENTAL SERVICES

SUBJECT: APPROVAL OF CONSTRUCTION CHANGE ORDERS

DATE: AUGUST 11, 2014

<u>BG#</u>	<u>LET#</u>	<u>CONTRACTOR</u>	<u>SCHOOL/PROJECT</u>	<u>C.O.#</u>	<u>AMOUNT</u>
11-222	11030	Riverside Paving	Stonestreet ES-Shared Use Path	01	9,825.38
11-302	13000	Parco Constructors Group	Lassiter MS-Phase 1 HVAC Renovation	09	920.00
14-085	14013	Marksbury Cornett	Ballard HS-Court Yard Modifications	01	13,300.00
14-208	14033	Highland Roofing	Ballard HS- Gym Roof Replacement	01	44 days

\_\_\_\_\_  
Secretary, Board of Education

\_\_\_\_\_  
Chairman, Board of Education

After full discussion, the Chairman put the question of the adoption of this resolution before the Jefferson County Board of Education on August 11, 2014 and the following voted:

VOTING AYE: \_\_\_\_\_

VOTING NAY: \_\_\_\_\_

PASSED AND APPROVED: \_\_\_\_\_

BOARD OF EDUCATION MEETING  
AUGUST 11, 2014

<b>Project (BG #14-189)</b>	<b>Original Contract Amount</b>	<b>Change Order Amount</b>
Shared Use Path @ Stonestreet ES	154,416.00	9,825.38

1. Remove and replace asphalt. Justification: Owner Requested.
2. Remove and replace portion of concrete sidewalk. Justification: Owner Requested.
3. Extend chain link fence 20'. Justification: Owner Requested.
4. Raise and adjust manhole at asphalt trail. Justification: Found Conditions.
5. Install 8" iron pipe at trail for drainage. Justification: Found Conditions.

<b>Project (BG #11-302)</b>	<b>Original Contract Amount</b>	<b>Change Order Amount</b>
Phase 1 HVAC Renovation @ Lassiter MS	7,271,000.00	920.00

1. Remove existing relief fan and cap curb. Justification: Owner Requested.

<b>Project (BG #14-085)</b>	<b>Original Contract Amount</b>	<b>Change Order Amount</b>
Court Yard Modifications @ Ballard HS	79,000.00	13,300.00

1. Design upgrade for main entrance to court yard, brick wall and columns added to design. Justification: Owner requested.

<b>Project (BG #14-208)</b>	<b>Original Contract Amount</b>	<b>Change Order Amount</b>
Emergency Gym Roof Replacement @ Ballard HS	285,373.00	Time (44 days)

1. An extension to the Substantial Completion date from April 30, 2014 to June 13, 2014 due to weather and testing. Justification: Found conditions.