

BG #: 15-175

Change Order No.: Two (2)

District: Marion

District
Code: 375

Facility
Name: Lebanon Middle School

School
Code: 0220-5

Project: Lebanon MS Roof Replacement Time Extension Required: ☒ Yes ☐ No If yes, by 11 day(s)

Date of Change Order: 9/9/15 Change Order Amount: ☐ Increase ☐ Decrease ☒ Unchanged

Contractor / Vendor Name: Tecta America Bid Package No.: _____

1. This Requested Change Order Amount + / -	\$	0.00
2. Remaining Construction Contingency Balance: (including line 1 above)	\$	32,538.15
3. Change in A/E Fee (9.375%) for this Change Order +/-	\$	0.00
4. Change in CM Fee for this Change Order +/-	\$	NA

Note: Change Orders equal to or greater than \$25,000 shall be submitted to KDE with detail cost breakdown.
Attach additional pages if necessary.

Contract change requested by: ☐ Local Board of Education ☒ General Contractor ☐ Architect/Engineer
☐ Construction Manager ☐ Code Enforcement Official ☐ Other: _____

Contract change reason code: ☐ Reduction of Scope ☐ Expansion of Scope ☐ Improved Plans/Specs
☐ Found Condition ☐ Code Compliance ☐ Other: _____

Change Order Description and Justification:	Cost Benefit to Owner:
Additional weather days	This has been reviewed and seems reasonable.

Have contract unit prices been utilized to support the cost associated with this change order?
☐ Yes ☒ No If no, provide a detailed cost breakdown which separates labor, material, profit and overhead.

Cost Breakdown:

Total Change Order Amt.:	Labor	Materials	Profit & Overhead*	Bond & Insurance
\$0.00	\$	\$0.00	\$	\$
% of Total Change Order Amt.:	%	%	%	%

*Profit & Overhead shall not exceed 15% of net cost of change order

Is the cost for this change order supported by an alternate bid or competitive price quote(s)?

☐ Yes ☒ No If no, explain why Contractor already on job site.

Board of Education Designee's Signature _____ Date _____

Architect's Signature _____ Date _____

Finance Officer's Signature _____ Date _____

Construction Manager's Signature _____ Date _____

DATE: September 2, 2015
TO: Tecta America Kentucky
4045 McCollum Court
Louisville, Kentucky 40218

CO #: Two (2)
PROJECT: Lebanon Middle School Roof
Replacement
Marion County, Kentucky
BG 15-175
RTA 1455

CONTRACT DATE: June 1, 2015

CONTRACT FOR: General Construction

THE CONTRACT IS CHANGED AS FOLLOWS:

(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives.)

- 11 Additional weather days for July 2015

TOTAL AMOUNT OF THIS CHANGE ORDER:

\$0.00

The original Contract Sum was	\$483,144.00
The net change by previously authorized Change Orders	\$1,357.80
The Contract Sum prior to this Change Order was	\$484,501.80
The Contract Sum will be Unchanged by this Change Order in the amount of	\$0.00
The new Contract Sum including this Change Order will be	\$484,501.80
The Contract Time will be Increased	11 Days
The Date of Substantial Completion as of the date of this Change Order is therefore	August 12, 2015

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

RossTarrant Architects, Inc.
101 Old Lafayette Avenue
Lexington, Kentucky 40502

Tecta America Kentucky
4045 McCollum Court
Louisville, Kentucky 40218

Marion Co. Board of Education
755 East Main Street
Lebanon, KY 40033

ARCHITECT (Firm name and address)

CONTRACTOR (Firm name and address)

OWNER (Firm name and address)

BY (Signature)

BY (Signature)

BY (Signature)

(Typed or printed name)

(Typed or printed name)

(Typed or printed name)

DATE
































DATE

DATE

report this ad

Weather History for KDVK - July, 2015

☐ Today ☐ Forecast

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1  Actual: 77° 62° 0.00 in Average: - - - in	2  Actual: 78° 68° 0.00 in Average: - - - in	3  Actual: 80° 68° 0.00 in Average: - - - in*	4  Actual: 78° 66° 0.00 in Average: - - - in
5  Actual: 77° 68° 0.00 in Average: - - - in	6  Actual: 84° 62° 0.00 in Average: - - - in	7  Actual: 84° 68° 0.00 in Average: - - - in	8  Actual: 84° 68° 0.00 in Average: - - - in	9  Actual: 84° 69° 0.00 in Average: - - - in	10  Actual: 82° 68° 0.00 in Average: - - - in	11  Actual: 82° 66° 0.00 in Average: - - - in
12  Actual: 86° 68° 0.00 in Average: - - - in	13  Actual: 86° 68° 0.00 in Average: - - - in	14  Actual: 87° 62° 0.00 in Average: - - - in	15  F Actual: 78° 64° 0.00 in Average: - - - in	16  Actual: 82° 62° 0.00 in Average: - - - in	17  Actual: 89° 66° 0.00 in Average: - - - in	18  Actual: 87° 69° 0.00 in Average: - - - in
19  Actual: 87° 71° 0.00 in Average: - - - in	20  Actual: 86° 69° 0.00 in Average: - - - in	21  Actual: 86° 69° 0.00 in Average: - - - in	22  Actual: 82° 64° 0.00 in Average: - - - in	23  Actual: 78° 64° 0.00 in Average: - - - in	24  Actual: 80° 60° 0.00 in Average: - - - in	25  Actual: - - in Average: - - - in
26  Actual: - - in Average: - - - in	27  Actual: 87° 73° 0.00 in Average: - - - in	28  Actual: 91° 69° 0.00 in Average: - - - in	29  Actual: 86° 68° 0.00 in Average: - - - in	30  Actual: 84° 64° 0.00 in Average: - - - in	31  Actual: 86° 59° 0.00 in Average: - - - in	

Calendar Legend



Sunny
Clear



Mostly Cloudy



Partly Cloudy



Cloudy



Rain



Snow



Hail Flurries



Thunderstorms



Hazy
Fog



Sleet



'?' denotes
'chance of'



Unknown

report this ad