

**Proposed Change Orders for February 2018 Henderson County Board Meeting  
BG 15-016 SPOTTSVILLE ELEMENTARY RENOVATION/ADDITION**

3-5	Hazex Construction Company	\$0.00 Time extension of twenty-two (22) working days lost due to adverse weather between April 2017 Monthly Management Meeting through the January 2018 Monthly Management Meeting. Time extension of fourteen (14) working days lost to the work stoppage as a result of the electrical contractor default. The 36 total working days calculate to 50 calendar days.
5-2	Stewart Richey Structural Steel	\$0.00 Time extension of twenty-two (22) working days lost due to adverse weather between April 2017 Monthly Management Meeting through the January 2018 Monthly Management Meeting. Time extension of fourteen (14) working days lost to the work stoppage as a result of the electrical contractor default. The 36 total working days calculate to 50 calendar days.
8-3	Preferred Construction	\$0.00 Time extension of twenty-two (22) working days lost due to adverse weather between April 2017 Monthly Management Meeting through the January 2018 Monthly Management Meeting. Time extension of fourteen (14) working days lost to the work stoppage as a result of the electrical contractor default. The 36 total working days calculate to 50 calendar days.
10-2	Simms Painting Company	\$0.00 Time extension of twenty-two (22) working days lost due to adverse weather between April 2017 Monthly Management Meeting through the January 2018 Monthly Management Meeting. Time extension of fourteen (14) working days lost to the work stoppage as a result of the electrical contractor default. The 36 total working days calculate to 50 calendar days.
12-1	Great Lakes West	\$0.00 Time extension of twenty-two (22) working days lost due to adverse weather between April 2017 Monthly Management Meeting through the January 2018 Monthly Management Meeting. Time extension of fourteen (14) working days lost to the work stoppage as a result of the electrical contractor default. The 36 total working days calculate to 50 calendar days.
13-1	D-C Elevator	\$0.00 Time extension of twenty-two (22) working days lost due to adverse weather between April 2017 Monthly Management Meeting through the January 2018 Monthly Management Meeting. Time extension of fourteen (14) working days lost to the work stoppage as a result of the electrical contractor default. The 36 total working days calculate to 50 calendar days.

18-2	Martin Flooring Company	\$0.00	Time extension of twenty-two (22) working days lost due to adverse weather between April 2017 Monthly Management Meeting through the January 2018 Monthly Management Meeting. Time extension of fourteen (14) working days lost to the work stoppage as a result of the electrical contractor default. The 36 total working days calculate to 50 calendar days.
21-2	State Electric Company	\$0.00	Time extension of twenty-two (22) working days lost due to adverse weather between April 2017 Monthly Management Meeting through the January 2018 Monthly Management Meeting. Time extension of fourteen (14) working days lost to the work stoppage as a result of the electrical contractor default. The 36 total working days calculate to 50 calendar days.
22-3	Danco Construction	\$0.00	Time extension of twenty-two (22) working days lost due to adverse weather between April 2017 Monthly Management Meeting through the January 2018 Monthly Management Meeting. Time extension of fourteen (14) working days lost to the work stoppage as a result of the electrical contractor default. The 36 total working days calculate to 50 calendar days.
23-2	Atlas Companies	\$0.00	Time extension of twenty-two (22) working days lost due to adverse weather between April 2017 Monthly Management Meeting through the January 2018 Monthly Management Meeting. Time extension of fourteen (14) working days lost to the work stoppage as a result of the electrical contractor default. The 36 total working days calculate to 50 calendar days.
24-2	Henry's Plumbing	\$0.00	Time extension of twenty-two (22) working days lost due to adverse weather between April 2017 Monthly Management Meeting through the January 2018 Monthly Management Meeting. Time extension of fourteen (14) working days lost to the work stoppage as a result of the electrical contractor default. The 36 total working days calculate to 50 calendar days.