

**Proposed Change Orders for March 2018 Henderson County Board Meeting
BG 15-016 SPOTTSVILLE ELEMENTARY RENOVATION/ADDITION**

15-2	PPMI Construction Company	(\$499,146.99)	credit to reallocate remaining contract balance to BP 26 State Electric, the contractor tendered to Henderson County Board by Hanover Insurance the bonding company for defaulting contractor, PPMI. Funds from this change order will be added to funds paid to Henderson County Board by Hanover Insurance to cover the completion cost for State Electric.
16-2	PPMI Construction Compan	(\$121,329.65)	credit to reallocate remaining contract balance to BP 27 State Electric, the contractor tendered to Henderson County Board by Hanover Insurance the bonding company for defaulting contractor, PPMI. Funds from this change order will be added to funds paid to Henderson County Board by Hanover Insurance to cover the completion cost for State Electric.
22-4	Danco Construction	(\$2,900.00)	credit to omit two display cases included in scope for corridor 101 south of door 113
24-3	Henry's Plumbing	\$9,432.91	addition of 10 geothermal wells to the field, each 400' deep due to oil bearing zone. Credits for the reduction in depths to the original wells are included included in overall quote
25-2	PPMI Construction Company	(\$36,536.69)	credit to reallocate remaining contract balance to BP 28 State Electric, the contractor tendered to Henderson County Board by Hanover Insurance the bonding company for defaulting contractor, PPMI. Funds from this change order will be added to funds paid to Henderson County Board by Hanover Insurance to cover the completion cost for State Electric.
26-1	State Electric Company, Inc.	\$148,058.65	Contract being set up for accounting and tracking related to default of Bid Pkg 15 Contractor PPMI Hanover Insurance, bonding company for PPMI tendered State Electric to Board and agreed to pay board difference between quote from State Electric and board funds remaining allocated for Bid Pkg 15 Electrical
26-2	State Electric Company, Inc.	\$499,146.99	reallocation of funds from BP 15 PPMI to be added to amount paid to Henderson County Board by Hanover Insurance to cover the completion cost

for work originally to have been performed by defaulting contractor, PPMI.

27-1	State Electric Company, Inc.	\$275,558.51	Contract being set up for accounting and tracking related to default of Bid Pkg 16 Contractor PPMI Hanover Insurance, bonding company for PPMI tendered State Electric to Board and agreed to pay board difference between quote from State Electric and board funds remaining allocated for Bid Pkg 16 Electrical/Data/Voice Cabling IBB
27-2	State Electric Company, Inc.	\$121,329.65	reallocation of funds from BP 16 PPMI to be added to amount paid to Henderson County Board by Hanover Insurance to cover the completion cost for work originally to have been performed by defaulting contractor, PPMI.
27-3	State Electric Company, Inc.	-\$89,348.21	Credit to allocate funds to material supplier 16-3 for materials to be purchased to complete electrical/data/voice cabling/IBB for tax savings to Owner and bonding company for completion of defaulting contractor PPMI
28-1	State Electric Company, Inc.	\$14,727.24	Contract being set up for accounting and tracking related to default of Bid Pkg 25 Contractor PPMI Hanover Insurance, bonding company for PPMI tendered State Electric to Board and agreed to pay board difference between quote from State Electric and board funds remaining allocated for Bid Pkg 25 Intercom, Time Control System
28-2	State Electric Company, Inc.	\$36,536.69	reallocation of funds from BP 25 PPMI to be added to amount paid to Henderson County Board by Hanover Insurance to cover the completion cost for work originally to have been performed by defaulting contractor, PPMI.
16-3	Proposed Change Order SWC	\$89,348.21	Purchase Order created to provide remaining materials required for State Electric to complete work for defaulting contractor PPMI. Amount was included in settlement from Hanover.