

FACPAC Contract Change Order Supplemental Information Form (Ref# 54830)

Form Status: Saved

Tier 1 Project: New Jefferson Elementary School

BG Number: 19-068

District: Henderson County (251)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: PREMIER FIRE AND SECURITY, 0016, FIRE PROTECTION

Type: CM Bid Package

Proposed

Change Order Number	16-1
Time Extension Required	Yes
If Yes Number Of Days	115
Date Of Change Order	4/12/2021
Change Order Amount To Date	

Construction Contingency

Calculations below are project wide. Remaining negative Construction Contingency may require the submission of a revised BG1.

Current Approved Amount	\$918,017.47
Net Approved COs	\$0.00
Remaining After Approved COs	\$918,017.47
Net All COs	\$444,985.25
Remaining After All COs	\$473,032.22

This Requested Change Order Amount \$0.00

+/-

Change In A/E Fee This Change Order \$0.00

+/-

Change In CM Fee This Change Order \$0.00

+/-

Remaining Construction Contingency

Balance

Contract Change Requested By Construction Manager

Contract Change Reason Code Time Extension

Change Order Description And Justification

Time extension of 29 working days which was the actual duration of the cement stabilization required to achieve the required bearing capacity for construction of the building. Additionally, 50 working days have been lost to adverse weather through the March 15, 2021 Monthly Management Meeting. Per the contracts the contractors are entitled to an extension for each day lost to adverse weather. These 79 working days convert to 115 calendar days.

Cost Benefit To Owner

Contract unit prices have been utilized No
to support the cost associated with this
change order.

Detailed Cost Breakdown

Contract unit prices have not been utilized, provide a detailed cost breakdown which
separates labor, material, profit and overhead.

Detail Item	Amount	Percent of Total
Labor	\$0.00	0.00%
Materials	\$0.00	0.00%
Profit and Overhead	\$0.00	0.00%
Bond Insurance	\$0.00	0.00%
Cost Breakdown Total:	\$0.00	
Cost for this Change Order supported by an alternate bid or competitive price quote	No	
Explain Why		

**Change Order Supplemental Information Form Signature
Page (Online Form Ref# 54830)**

_____ Architect	_____ Date
_____ Construction Manager	_____ Date
_____ Finance Officer	_____ Date
_____ Local Board of Education Designee	_____ Date



AIA[®] Document G701/CMa[™] – 1992

Change Order - Construction Manager-Adviser Edition

OWNER ☒
 CONSTRUCTION MANAGER ☐
 ARCHITECT ☐
 CONTRACTOR ☐
 FIELD ☐
 OTHER ☐

PROJECT (Name and address):
 JEFFERSON ELEMENTARY SCHOOL
 800 SOUTH ALVES STREET
 HENDERSON KY 42420

CHANGE ORDER NUMBER: 16-1
INITIATION DATE: 4/12/2021

TO CONTRACTOR (Name and address):
 PREMIER FIRE AND SECURITY
 1105 LEITCHFIELD ROAD
 PO BOX 1037
 OWENSBORO KY 42303

PROJECT NUMBERS: CMA-KDE-000707 / 19-068
CONTRACT DATE: 5/4/2020
CONTRACT FOR: BP #016 FIRE PROTECTION

THE CONTRACT IS CHANGED AS FOLLOWS:

TIME EXTENSION OF 29 WORKING DAYS WHICH WAS THE ACTUAL DURATION OF THE CEMENT STABILIZATION REQUIRED TO ACHIEVE THE REQUIRED BEARING CAPACITY FOR CONSTRUCTION OF THE BUILDING. ADDITIONALLY, 50 WORKING DAYS HAVE BEEN LOST TO ADVERSE WEATHER THROUGH THE MARCH 15, 2021 MONTHLY MANAGEMENT MEETING. PER THE CONTRACTS THE CONTRACTORS ARE ENTITLED TO AN EXTENSION FOR EACH DAY LOST TO ADVERSE WEATHER. THESE 79 WORKING DAYS CONVERT TO 115 CALENDAR DAYS.

The original Contract Sum was	\$252,547.00
Net change by previously authorized Change Orders	\$0.00
The Contract Sum prior to this Change Order was	\$252,547.00
The Contract Sum will \$0.00 by this Change Order in the amount of	\$0.00
The new Contract Sum including this Change Order will be	\$252,547.00

The Contract Time will not be effected.
 The date of Substantial Completion as of the date of this Change Order therefore is 11/26/2021

NOT VALID UNTIL SIGNED BY THE CONTRACTOR AND CONSTRUCTION MANAGER.

Codell Construction

CONSTRUCTION MANAGER (Firm Name)

4475 Rockwell Rd., Winchester, KY 40392

ADDRESS

BY (Signature)

(Typed Name)

DATE:

PREMIER FIRE AND SECURITY

CONTRACTOR (Firm Name)

1105 LEITCHFIELD ROAD PO BOX 1037 OWENSBORO, KY 42303

ADDRESS

BY (Signature)

(Typed Name)

DATE:

HAFER DESIGN

ARCHITECT (Firm Name)

21 SE THIRD STREET, SUITE 800 EVANSVILLE, IN 47708

ADDRESS

BY (Signature)

(Typed Name)

DATE:

HENDERSON COUNTY BOARD OF EDUCATION

OWNER (Firm Name)

1805 SECOND STREET HENDERSON, KY 42420

ADDRESS

BY (Signature)

(Typed Name)

DATE: