

BOARD OF EDUCATION MEETING
AUGUST 31, 2021

TO: Chris Perkins
Chief Operations Officer

FROM: Susan Biasioli, Director
Facility Planning

SUBJECT: Approval of Construction Change Orders

DATE: August 31, 2021

<u>BG#</u>	<u>CONTRACTOR</u>	<u>SCHOOL/PROJECT</u>	<u>C.O.#</u>	<u>AMOUNT</u>
21-019	Link Electric Co., LLC	Jeffersontown HS/Switchgear Replacement	01	5 Days
902XG	Riverside Paving	2021 Paving Package	01	4,008.00

Secretary, Board of Education

Chairman, Board of Education

After full discussion, the Chairman put the question of the adoption of this resolution before the Jefferson County Board of Education on August 31, 2021 and the following voted:

VOTING AYE: _____

VOTING NAY: _____

PASSED AND APPROVED: _____

BOARD OF EDUCATION MEETING
AUGUST 31, 2021

Switchgear Replacement @ Jeffersontown HS			Change Order #01	
Original Contract Amount	Previous Approved Change Order Amount	Current Change Order Amount	Total Contract Amount to Date	Total Project Cost to Date
327,332	0.00	5 days	327,332.00	294,863.53

1. Change the substantial completion date from August 6, 2021 to August 13, 2021 due to shipping delays caused by the COVID-19 pandemic. Justification: Found conditions.

2021 Paving Package			Change Order #01	
Original Contract Amount	Previous Approved Change Order Amount	Current Change Order Amount	Total Contract Amount to Date	Total Project Cost to Date
156,785.00	0.00	4,008.00	160,793.00	141,106.50

1. Provide 267.20 SY of 3" binder base repair per contract unit price at Norton Elementary School. Justification: Found conditions.