

**Proposed Change Orders for April 2022 Henderson County Board of Education**

**BG 19-068 Jefferson Elementary**

**PROPOSED CHANGE ORDERS FOR CHANGES IN SCOPE OF WORK**

Change Order No	Contractor/Supplier		Background/Rationale	Suggested Motion
<b>TIME EXTENSION CHANGE ORDERS</b>				
3-4	HARTZ CONTRACTING		Change Orders issued to each contractor for the	
4-2	EMPIRE CONTRACTORS		project to adjust schedule, Substantial Completion	
5-3	STEWART RICHEY		and Final Completion dates to account for delays	
6-2	PREFERRED CONSTRUCTION		resulting from adverse weather, delayed receipt of	
7-2	KENTUCKY MIRROR AND PLATE		roofing materials resulting from supply chain back-	
8-2	J&L ACOUSTICS		log, and to incorporate 14 federal holidays, which	
11-3	CINCINNATI FLOOR COMPANY		were unaccounted for in original project schedule	
12-2	BASTIN PAINTING		95 working days adjusted and converted to 137	
13-4	C & T DESIGN		days.	Motion to approve Time Extension Change Order
14-3	IRWIN SEATING COMPANY			issued for a cost of \$0.00 to each contractor to
15-2	TK ELEVATOR CORPORATION			adjust the final completion date to account for delays
16-2	PREMIER FIRE AND SECURITY			resulting from adverse weather, delayed shipment of
17-4	MECHANICAL CONSULTANTS			roofing materials and to make the adjustment for
18-3	PREMIER ELECTRIC, INC.			unaccounted holidays in original project schedule.
21-12	KOBERSTEIN CONTRACTING			Change Orders identified as 3-4,4-2,5-3,6-2,7-2,8-2,
22-3	CDI FLOORING			11-3,12-2,13-4,14-3,15-2,16-2,17-4,18-3,21-12,22-3
				were issued for this purpose.
	COST FOR CHANGE ORDER	\$0.00		
			No additional cost from contractors to owner	
			no change to DFP	