Proposed Change Orders for May 2022 Henderson County Board of Education BG 19-068 Jefferson Elementary				
Change				
Order No	Contractor/Supplier		Background/Rationale	Suggested Motion
19-2	State Electric Company		Change Order 19-2 was omitted from the group	
			of Time Extension Change Orders presented to	
	board and approved by board in April due to oversight.			ght.
			oversight. Change Orders were issued to each	
			contractor for the project to adjust schedule,	
			Substantial Completion and Final Completion	
			dates to account for delays resulting from	
			adverse weather, delayed receipt of roofing	
			materials resulting from supply chain backlog	
			and to incorporate 14 federal holidays, which	
			were unaccounted for in original project schedule	
			95 working days adjusted and converted to 137	
			days.	Motion to approve Time Extension Change Order 19-2
				issued for a cost of \$0.00 to contractor to
	Cost for Change Order	\$0.00		adjust the final completion date to account for delays
				resulting from adverse weather, delayed shipment of
				roofing materials and to make the adjustment for unaccounted holidays in original project schedule.
				This change order was omitted from group reviewed
				and approved by board in April 2022 due to
				oversight by Codell Project Accountant
				grand, construction