

**Proposed Change Orders for June 2022 Henderson County Board of Education**

**BG 19-068 Jefferson Elementary**

<b>Change Order No</b>	<b>Contractor/Supplier</b>		<b>Background/Rationale</b>	<b>Suggested Motion</b>
<b>21-13</b>	<b>Koberstein Contracting</b>		preparation to install new asphalt to existing entrance drives and parking lots revealed that those areas did not have an existing base course of asphalt.	
			Contractor to provide labor, materials, and equipment to prepare the areas to receive new DGA and base course asphalt prior to application of approved new surface course	
		\$62,202.00		motion to approve Change Order 21-13 issued to Koberstein Contracting for the amount of \$62,202.00
	A/E fee	\$3,390.01		for labor, materials, and equipment to prepare existing
	CM fee	<u>\$1,212.94</u>		entrance drives and parking lots to receive DGA and
		\$66,804.95		base coat of asphalt so that approved new surface course of asphalt can be installed.
			one time expense to project consistent with DFP	
<b>21-14</b>	<b>Koberstein Contracting</b>		provide labor, materials, and equipment to correct the continuous wash out of Retention Basins 1 and 2 due to run-off of the Middle School storm water \$25,202.00	
			Provide labor, materials, and equipment to install asphalt curb at perimeter of Alternate 4 parking lot along Alves between ballfield and middle school to prevent vehicular traffic erosion of green space areas \$12,248.00	
		\$37,450.00		motion to approve Change Order 21-14 issued to Koberstein Contracting for the amount of \$37,450.00
	A/E fee	\$2,041.02		for labor, materials, and equipment to correct the
	CM fee	\$730.28		continuous wash out due to run-off of the Middle
		\$40,221.30		School stormwater and to install asphalt curb at
			perimeter of Alternate 4 parking lot along Alves between ballfield and middle school	
			one time expense to project consistent with DFP	