

FACPAC Contract Change Order Supplemental Information Form (Ref# 57430)

Form Status: Saved

Tier 1 Project: Garrard County High School Final Phase

BG Number: 22-349

District: Garrard County (HB678)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: Seven Earthmovers, LLC. , 0001, Demolition, Earthwork, Storm Drainage, & Erosion Control

Type: CM Bid Package

Proposed

Change Order Number 0101
Time Extension Required No
Date Of Change Order 3/13/2023
Change Order Amount To Date Unchanged

Construction Contingency

Calculations below are project wide. Remaining negative Construction Contingency may require the submission of a revised BG1.

Current Approved Amount	\$910,000.00
Net Approved COs	\$0.00
Remaining After Approved COs	\$910,000.00
Net All COs	\$13,820.00
Remaining After All COs	\$896,180.00

This Requested Change Order Amount \$13,820.00

+/-

Change In A/E Fee This Change Order \$1,312.50 CONSULTANT FEE FOR REDESIGN NO MARKUP BY CLOTFELTER/SAMOKAR

+/-

Change In CM Fee This Change Order \$621.90

+/-

Remaining Construction Contingency \$894,245.60

Balance

Contract Change Requested By Local Board of Education

Contract Change Reason Code Expansion of Scope; Improved Plans/Specs

Change Order Description And Justification

Change in storm drain headwall elevation and placement. This move will add additional piping and up-size the piping that was originally designed for the project. This will allow for more proper drainage of an adjacent area to the project site.

Cost Benefit To Owner

Adequate storm drainage to an area adjacent to the project site.

Contract unit prices have been utilized No
to support the cost associated with this
change order.

Detailed Cost Breakdown

Contract unit prices have not been utilized, provide a detailed cost breakdown which separates labor, material, profit and overhead.

Detail Item	Amount	Percent of Total
Labor	\$4,800.00	34.73%
Materials	\$6,795.00	49.17%
Profit and Overhead	\$2,000.00	14.47%
Bond Insurance	\$225.00	1.63%
Cost Breakdown Total:	\$13,820.00	

Cost for this Change Order supported Yes
by an alternate bid or competitive price

**Change Order Supplemental Information Form Signature
Page (Online Form Ref# 57430)**



14 MARCH 2023

Architect

Date



3-14-23

Construction Manager

Date

Finance Officer

Date

Local Board of Education Designee

Date