





















## CHANGE ORDER – SUMMARY

### Change Order #7 – Added Concrete Paving and Gates at All Fields

**COST REQUEST: \$125,882.05 (Contract + DPO value)**

*Concrete paving was added to the endzones at Bullitt Central and North Bullitt to pave the area between the track and fence.*

*Additional paving is being added to Bullitt East's existing bleacher pad to remove the gravel. Also, miscellaneous gates are being added at North Bullitt's field to help with vehicle and pedestrian access.*

### Change Order #8 – Press Box Data Revisions

**COST REQUEST: \$5,965.00**

*Revisions by the pressbox designer resulted in additional work for the Electrical Contractor. No additional costs are applied to the separate Bleacher Contract.*



## CHANGE ORDER – SUMMARY

### Change Order #9 – Crane Access Road Bullitt Central

**COST REQUEST: \$19,934.00**

*The Board had previously approved this Work to commence at the June 12<sup>th</sup> work session up to \$21,600.00. This change order is the final paperwork for this work supported with work tickets from the Contractor.*

### Change Order #10 - Weather Delay - Added Time Request

**TIME REQUEST: 6-WORKING/BUSINESS DAYS**

*The request for additional time is supported through Specification Section 00 70 00 section 15.1.5.3 which states, “The reference to “adverse weather” shall be clarified to mean weather conditions which are in excess of the 20-year norm, as recorded by the National Oceanographic Association.” The rain chart noted typical rain fall for June is 7 days over the 20-year norm, and this value was exceeded by 6 additional days. **If approved the new Substantial Completion Date would be August 9<sup>th</sup> 2023.***

Game Calendar:

- Bullitt Central - August 25, 2023
- North Bullitt – September 1, 2023
- Bullitt East – September 8, 2023



## CHANGE ORDER – SUMMARY

### Revision to Change Order #1 – Turf Field Design Revisions

**COST REQUEST: \$39,208**

*Scope includes the design labor by the Motz Group for work to revise the designs at all three turf fields. It has been previously understood that this work would apply to a DPO. After the Board approved the DPO Change Order, it was clarified by the Motz group that work was under the general contract and therefore subject to Overhead and Provide and Bond costs. The previously approved DPO change will be voided in the amount of \$35,291.03. Added cost amounted to a \$3,916.97 difference from the previous Board approval.*

*Work had been previously approved and executed - this Change Order is to account for Overhead and Profit and Bonding costs as required by the general construction contract.*

**REMAINING CONTINGENCY TOTAL IF THESE CHANGE ORDERS ARE ACCEPTED: \$206,776.40**

### **TIME LEFT ON CONTRACT:**

**CALHOUN – 17-DAYS (IF CO #10 IS ACCEPTED)**

**TOADVINE – 43-DAYS**



