

FACPAC Contract Change Order
Supplemental Information Form (Ref#
61331)

Form Status: Saved

Tier 1 Project: CHHS Phase 2
BG Number: 23-403
Status: Active
District: Hardin County (HB678) (231)
Phase: Project Initiation (View Checklist)

Contract: David M Bastin Painting, Inc., 0011, Painting
Type: CM Bid Package
Proposed

Change Order Number 11-1
Time Extension Required Yes
If Yes Number Of Days 65
Date Of Change Order 11/29/2024
Change Order Amount To Date Unchanged

Construction Contingency

Calculations below are project wide. Remaining negative Construction Contingency may require the submission of a revised BG1.

Current Approved Amount	\$2,026,223.39
Net Approved COs	\$1,924.53
Remaining After Approved COs	\$2,024,298.86
Net All COs	\$22,457.14
Remaining After All COs	\$2,003,766.25

This Requested Change Order Amount \$0.00
+/-

Change In A/E Fee This Change Order \$0.00
+/-

Change In CM Fee This Change Order \$0.00
+/-

Remaining Construction Contingency \$2,003,766.25
Balance

Contract Change Requested By
Contract Change Reason Code Time Extension
Change Order Description And Justification

THE CONTRACT IS CHANGED AS FOLLOWS: This change order is being written as a no cost change time extension for all delays incurred on the project through November 30, 2024. Please reference the attached backup for additional information regarding the delays. Additionally, these delays have been noted in all monthly meeting for further reference. - Initial delay for access to the school - 5/15/2024 - 5/28/2024 = Calendar Delay of 13 Days - Delay of Mass Demo due to additional Asbestos - 5/28/2024 - 6/11/2024 = 14 Calendar Days of Delay. -

Delay of Shoring Drawings - 8/12/2024 - 9/3/2024 = 20 Calander Days of Delay - Delay of Roof weight calculations - 9/30/2024 - 10/17/2024 = 18 Calander Days of Delay This is a total of 65 Calander days. The revised Substantial and Final completion dates shall be as follows: Area D Temp Occupancy Date 6/16/2024, Area J Temp Occupancy Date 7/25/2025, Area H Temp Occupancy Date 10/1/2026, Area G 12/1/2026, Project Substantial Completion Date 12/1/2026, Project Final Completion Date 1/22/2027

Cost Benefit To Owner

Contract unit prices have been utilized No
to support the cost associated with this
change order.

Detailed Cost Breakdown

Contract unit prices have not been utilized, provide a detailed cost breakdown which separates labor, material, profit and overhead.

Detail Item	Amount	Percent of Total
Labor	\$0.00	0.00%
Materials	\$0.00	0.00%
Profit and Overhead	\$0.00	0.00%
Bond Insurance	\$0.00	0.00%
Cost Breakdown Total:	\$0.00	
Cost for this Change Order supported by an alternate bid or competitive price quote		
Explain Why		


**Change Order Supplemental Information Form Signature
Page (Online Form Ref# 61331)**



D. Robert Deal
2025.03.27
10:23:00-04'00'

Architect

Date



Construction Manager

Date

Finance Officer

Date

Local Board of Education Designee

Date

AIA[®] Document G701/CMa[™] – 1992

Change Order - Construction Manager-Adviser Edition

OWNER ☒
CONSTRUCTION MANAGER ☐
ARCHITECT ☐
CONTRACTOR ☐
FIELD ☐
OTHER ☐

PROJECT (Name and Address)
CENTRAL HARDIN HS PHASE II
3040 LEITCHFIELD ROAD
CECILIA, KY 42724

CHANGE ORDER NUMBER: 11-1
INITIATION DATE: 11/26/2024

TO CONTRACTOR (Name and Address)
BASTIN PAINTING, INC.
PO BOX 1692
DANVILLE, KY 40422

PROJECT NUMBERS: 000826
CONTRACT DATE: 1/29/2024
CONTRACT FOR: BID PACKAGE #11-PAINTING

THE CONTRACT IS CHANGED AS FOLLOWS: This change order is being written as a no cost change time extension for all delays incurred on the project through November 30, 2024. Please reference the attached backup for additional information regarding the delays. Additionally, these delays have been noted in all monthly meeting for further reference. - Initial delay for access to the school - 5/15/2024 - 5/28/2024 = Calendar Delay of 13 Days - Delay of Mass Demo due to additional Asbestos - 5/28/2024 - 6/11/2024 = 14 Calendar Days of Delay. - Delay of Shoring Drawings - 8/12/2024 - 9/3/2024 = 20 Calendar Days of Delay - Delay of Roof weight calculations - 9/30/2024 - 10/17/2024 = 18 Calendar Days of Delay This is a total of 65 Calendar days. The revised Substantial and Final completion dates shall be as follows: Area D Temp Occupancy Date 6/16/2024, Area J Temp Occupancy Date 7/25/2025, Area H Temp Occupancy Date 10/1/2026, Area G 12/1/2026, Project Substantial Completion Date 12/1/2026, Project Final Completion Date 1/22/2027

The original Contract Sum was	745,850.00
Net change by previously authorized Change Orders	0.00
The Contract Sum prior to this Change Order was	745,850.00
The Contract Sum will be Increased by this Change Order in the amount of	0.00
The new Contract Sum including this Change Order will be	745,850.00

The Contract Time will be adjusted by 65 days.
The date of Substantial Completion as of the date of this Change Order therefore is 12/1/2026.

NOT VALID UNTIL SIGNED BY THE CONSTRUCTION MANAGER, ARCHITECT, CONTRACTOR AND OWNER.

CODELL CONSTRUCTION COMPANY

CONSTRUCTION MANAGER (Firm Name)
4475 ROCKWELL ROAD WINCHESTER, KY 40391

ADDRESS
Steven Osborne

BY (Signature)

(Typed Name)

DATE:

BASTIN PAINTING, INC.

CONTRACTOR (Firm Name)
PO BOX 1692 DANVILLE, KY 40422

ADDRESS
D. Shane Bastin

BY (Signature)

D. Shane Bastin

3-17-25

(Typed Name)

DATE:

JRA ARCHITECTS

ARCHITECT (Firm Name)
3225 SUMMIT SQUARE PLACE, SUITE 200 LEXINGTON, KY

ADDRESS

D. Robert Deal
D. Robert Deal
2025.03.27 10:23:12-04'00'

BY (Signature)

(Typed Name)

DATE:

HARDIN COUNTY BOARD OF EDUCATION


OWNER (Firm Name)
65 W. A. JENKINS ROAD ELIZABETHTOWN, KY 42701

ADDRESS

BY (Signature)


(Typed Name)

DATE:




Central Hardin High School

Phase 2




ID	Task Name	Duration	Baseline Start	Baseline Start - W/ Delays	Start	Actual Start	Baseline Finish	Baseline Finish - W/ Delays	Finish	Actual Finish	Total Slack	2024 H1	H2	2025 H1
1	CHHS - Phase II	736 days	Mon 1/29/24	Mon 1/29/24	Mon 1/29/24	Mon 1/29/24	Fri 11/13/26	Fri 1/22/27	Tue 12/15/26	NA	0 days			
2	Notice To Proceed	1 day	Mon 1/29/24	Mon 1/29/24	Mon 1/29/24	Mon 1/29/24	Mon 1/29/24	Mon 1/29/24	Mon 1/29/24	Mon 1/29/24	0 days	◆	1/29	
3	Submit NOI	1 day	Tue 1/30/24	Tue 1/30/24	Tue 1/30/24	Tue 1/30/24	Tue 1/30/24	Tue 1/30/24	Tue 1/30/24	Tue 1/30/24	0 days			
4	Mobilizaton	5 days	Wed 1/31/24	Wed 1/31/24	Wed 1/31/24	Wed 1/31/24	Tue 2/6/24	Tue 2/6/24	Tue 2/6/24	Tue 2/6/24	0 days	◆	2/6	
11	Quick Ship Shop Drawings - MEP Pipe, Conduit, Sleeves etc	14 days	Tue 1/30/24	Tue 1/30/24	Wed 2/21/24	Wed 2/21/24	Mon 2/12/24	Fri 2/16/24	Mon 3/11/24	Mon 3/11/24	0 days			
21	A/E Review of Concrete Mix Design	45 days	Tue 2/13/24	Tue 3/12/24	Wed 2/21/24	Wed 2/21/24	Mon 2/19/24	Mon 5/13/24	Wed 6/26/24	NA	629 days			
24	A/E Review of MEP Pipe, Conduit, Sleeves Etc	14 days	Tue 2/13/24	Mon 2/19/24	Wed 2/21/24	Wed 2/21/24	Mon 2/19/24	Thu 3/7/24	Fri 3/29/24	NA	691 days			
15	Quick Ship Shop Drawings - Hollow Metal Doors and Frames	14 days	Tue 1/30/24	Tue 1/30/24	Sat 2/24/24	Sat 2/24/24	Mon 2/12/24	Fri 2/16/24	Thu 3/14/24	Thu 3/14/24	0 days			
28	A/E Review of Hollow Metal Doors and Frames	0 days	Tue 2/13/24	Mon 2/19/24	Sat 2/24/24	Sat 2/24/24	Mon 2/19/24	Thu 3/7/24	Thu 3/14/24	Thu 3/14/24	0 days	◆◆	3/14	
16	Quick Ship Shop Drawings - Windows and Storefront	52 days	Tue 1/30/24	Tue 1/30/24	Tue 3/5/24	Tue 3/5/24	Mon 2/12/24	Wed 4/10/24	Wed 5/15/24	NA	658 days			
29	A/E Review of Windows and Storefront	0 days	Tue 2/13/24	Thu 4/11/24	Tue 3/5/24	Tue 3/5/24	Mon 2/19/24	Mon 6/24/24	Wed 5/15/24	Wed 5/15/24	0 days	◆◆	5/15	
8	Quick Ship Shop Drawings - Concrete Mix Design	30 days	Tue 1/30/24	Tue 1/30/24	Wed 3/13/24	Wed 3/13/24	Mon 2/12/24	Mon 3/11/24	Tue 4/23/24	Tue 4/23/24	0 days			
13	Quick Ship Shop Drawings - Domestic Water Items	9 days	Tue 1/30/24	Tue 1/30/24	Wed 3/13/24	Wed 3/13/24	Mon 2/12/24	Fri 2/9/24	Mon 3/25/24	Mon 3/25/24	0 days			
26	A/E Review of Domestic Water Vault and Pipe	0 days	Tue 2/13/24	Mon 2/12/24	Wed 3/13/24	Wed 3/13/24	Mon 2/19/24	Thu 2/22/24	Mon 3/25/24	Mon 3/25/24	0 days	◆◆	3/25	
6	Quick Ship Shop Drawings - Storm Drainage	31 days	Tue 1/30/24	Tue 1/30/24	Thu 3/21/24	Thu 3/21/24	Mon 2/12/24	Tue 3/12/24	Thu 5/2/24	Thu 5/2/24	0 days			
17	Quick Ship Shop Drawings - Roof and Wall Panels	66 days	Tue 1/30/24	Tue 1/30/24	Tue 4/23/24	Tue 4/23/24	Mon 2/12/24	Tue 4/30/24	Thu 7/25/24	Thu 7/25/24	0 days			
30	A/E Review of Roof and Wall Panels	66 days	Tue 2/13/24	Wed 5/1/24	Tue 4/23/24	Tue 4/23/24	Mon 2/19/24	Fri 8/2/24	Mon 10/28/24	NA	112 days			
10	Quick Ship Shop Drawings - Structural Steel (Including Embeds, Lintels etc)	1 day	Tue 1/30/24	Tue 1/30/24	Tue 4/30/24	Tue 4/30/24	Mon 2/12/24	Tue 1/30/24	Tue 4/30/24	Tue 4/30/24	0 days			
20	A/E Review of Anchor Bolts	12 days	Tue 2/13/24	Fri 2/2/24	Tue 4/30/24	Tue 4/30/24	Mon 2/19/24	Mon 2/19/24	Thu 5/30/24	Thu 5/30/24	0 days			
23	A/E Review of Structural Steel (Including Embeds, Lintels etc)	20 days	Tue 2/13/24	Wed 1/31/24	Tue 4/30/24	Tue 4/30/24	Mon 2/19/24	Wed 2/28/24	Wed 5/29/24	Wed 5/29/24	0 days			
5	BMP and Erosion Control Installation	5 days	Thu 2/1/24	Thu 2/1/24	Mon 5/6/24	Mon 5/6/24	Wed 2/14/24	Wed 2/7/24	Fri 5/10/24	Fri 5/10/24	0 days			
12	Quick Ship Shop Drawings - Grease Trap	11 days	Tue 1/30/24	Tue 1/30/24	Mon 5/6/24	Mon 5/6/24	Mon 2/12/24	Tue 2/13/24	Mon 5/20/24	Mon 5/20/24	0 days			
19	A/E Review of Storm Drainage	12 days	Tue 2/13/24	Wed 3/13/24	Mon 5/6/24	Mon 5/6/24	Mon 2/19/24	Thu 3/28/24	Tue 5/21/24	Tue 5/21/24	0 days			
7	Quick Ship Shop Drawings - Anchor Bolts	3 days	Tue 1/30/24	Tue 1/30/24	Thu 5/9/24	Thu 5/9/24	Mon 2/12/24	Thu 2/1/24	Mon 5/13/24	Mon 5/13/24	0 days			
9	Quick Ship Shop Drawings - CMU	10 days	Tue 1/30/24	Fri 7/26/24	Fri 7/26/24	NA	Mon 2/12/24	Thu 8/8/24	Thu 8/8/24	NA	594 days			
14	Quick Ship Shop Drawings - Sprinkler Vault and Pipe	10 days	Tue 1/30/24	Fri 7/26/24	Fri 7/26/24	NA	Mon 2/12/24	Thu 8/8/24	Thu 8/8/24	NA	503 days			




Central Hardin High School

Phase 2




ID	Task Name	Duration	Baseline Start	Baseline Start - W/ Delays	Start	Actual Start	Baseline Finish	Baseline Finish - W/ Delays	Finish	Actual Finish	Total Slack	2024 H1	H2	2025 H1
18	Shop Drawings Submittals - Excluding Quick Ship Items	22 days	Tue 1/30/24	Fri 7/26/24	Fri 7/26/24	NA	Mon 3/11/24	Mon 8/26/24	Mon 8/26/24	NA	63 days			
22	A/E Review of CMU	5 days	Tue 2/13/24	Fri 8/9/24	Fri 8/9/24	NA	Mon 2/19/24	Thu 8/15/24	Thu 8/15/24	NA	594 days			
25	A/E Review of Grease Trap	0 days	Tue 2/13/24	Thu 7/25/24	Thu 7/25/24	NA	Mon 2/19/24	Thu 7/25/24	Thu 7/25/24	NA	609 days			
27	A/E Review of Sprinkler Vault and Pipe	5 days	Tue 2/13/24	Fri 8/9/24	Fri 8/9/24	NA	Mon 2/19/24	Thu 8/15/24	Thu 8/15/24	NA	503 days			
31	A/E Review of Submittals - Excluding Quick Ship Items	30 days	Tue 2/13/24	Fri 8/9/24	Fri 8/9/24	NA	Mon 3/25/24	Fri 9/20/24	Fri 9/20/24	NA	63 days			
32	Mass Demo/Exterior	591 days	Wed 5/15/24	Wed 5/15/24	Tue 5/28/24	Tue 5/28/24	Thu 8/20/26	Tue 10/27/26	Mon 9/21/26	NA	60 days			
33	Complete Demo - Area Deemed "Phase 2A"	30 days	Wed 5/15/24	Wed 5/15/24	Tue 5/28/24	Tue 5/28/24	Thu 7/11/24	Mon 8/19/24	Tue 7/9/24	Tue 7/9/24	0 days			
35	Complete Retaining Wall - Areas D&E	25 days	Thu 6/20/24	Tue 7/30/24	Wed 7/3/24	Wed 7/3/24	Thu 7/25/24	Tue 9/3/24	Wed 8/7/24	NA	600 days			
36	Loading Dock	0 days	Fri 7/26/24	Wed 9/4/24	Wed 7/3/24	Wed 7/3/24	Thu 8/22/24	Fri 9/6/24	Mon 8/12/24	Mon 8/12/24	0 days			
37	Undercut Loading Dock Access (Include Comp. Stone for Temp Road)	0 days	Fri 7/12/24	Tue 8/20/24	Tue 8/6/24	Tue 8/6/24	Tue 8/6/24	Wed 9/11/24	Tue 8/6/24	Tue 8/6/24	0 days			
34	Complete Demo - Area Deemed "Phase 2B"	50 days	Tue 5/20/25	Mon 7/28/25	Thu 6/19/25	NA	Wed 7/30/25	Mon 10/6/25	Thu 8/28/25	NA	0 days			
38	Sitework and Grading	60 days	Mon 12/8/25	Fri 2/13/26	Thu 1/8/26	NA	Tue 3/3/26	Thu 5/7/26	Wed 4/1/26	NA	59 days			
39	Undercut Building Pad	40 days	Thu 7/31/25	Tue 10/7/25	Fri 8/29/25	NA	Thu 9/25/25	Tue 12/2/25	Fri 10/24/25	NA	0 days			
40	Stone Base For Parking Area	15 days	Wed 3/4/26	Fri 5/8/26	Thu 4/2/26	NA	Tue 3/24/26	Fri 5/29/26	Wed 4/22/26	NA	59 days			
41	Base Asphalt Paving	20 days	Wed 4/22/26	Mon 6/29/26	Thu 5/21/26	NA	Tue 5/19/26	Mon 7/27/26	Thu 6/18/26	NA	59 days			
42	Surface Aspahlt Paving	20 days	Wed 5/20/26	Tue 7/28/26	Fri 6/19/26	NA	Wed 6/17/26	Mon 8/24/26	Fri 7/17/26	NA	59 days			
43	Install Curb & Gutter (Including Stone Base)	20 days	Wed 3/25/26	Mon 6/1/26	Thu 4/23/26	NA	Tue 4/21/26	Fri 6/26/26	Wed 5/20/26	NA	59 days			
44	Install Site Fencing	30 days	Thu 6/18/26	Tue 8/25/26	Mon 7/20/26	NA	Thu 7/30/26	Tue 10/6/26	Fri 8/28/26	NA	59 days			
45	Seed & Straw	15 days	Fri 7/31/26	Wed 10/7/26	Mon 8/31/26	NA	Thu 8/20/26	Tue 10/27/26	Mon 9/21/26	NA	59 days			
46	Pavement Markings	10 days	Thu 6/18/26	Tue 8/25/26	Mon 7/20/26	NA	Wed 7/1/26	Tue 9/8/26	Fri 7/31/26	NA	94 days			
47	Install Storm Boxes & Inlets & Storm Piping	50 days	Fri 9/26/25	Wed 12/3/25	Mon 10/27/25	NA	Fri 12/5/25	Thu 2/12/26	Wed 1/7/26	NA	59 days			
48	Sanitary Sewer	20 days	Mon 12/8/25	Fri 2/13/26	Thu 1/8/26	NA	Tue 1/6/26	Thu 3/12/26	Wed 2/4/26	NA	220 days			
49	Site Electric Demo	20 days	Fri 7/12/24	Tue 8/20/24	Fri 7/26/24	NA	Thu 8/8/24	Tue 9/17/24	Thu 8/22/24	NA	536 days			
50	Domestic Water & Fire Protection	20 days	Fri 7/12/24	Tue 8/20/24	Fri 7/26/24	NA	Thu 8/8/24	Tue 9/17/24	Thu 8/22/24	NA	589 days			
51	Set New Transformer and Primary	20 days	Fri 8/9/24	Wed 9/18/24	Fri 8/23/24	NA	Fri 9/6/24	Tue 10/15/24	Fri 9/20/24	NA	536 days			
52	Install New Site Electric & Pole Bases	20 days	Mon 12/8/25	Fri 2/13/26	Thu 1/8/26	NA	Tue 1/6/26	Thu 3/12/26	Wed 2/4/26	NA	207 days			
53	Set Sight Lighting	12 days	Wed 1/7/26	Wed 1/7/26	Wed 1/7/26	NA	Thu 1/22/26	Thu 1/22/26	Thu 1/22/26	NA	228 days			
54	Site Plumbing & Mechanical Utilities	60 days	Tue 12/30/25	Fri 3/6/26	Thu 1/29/26	NA	Tue 3/24/26	Fri 5/29/26	Wed 4/22/26	NA	134 days			
55	Parking Area	30 days	Wed 3/25/26	Mon 6/1/26	Thu 4/23/26	NA	Tue 5/5/26	Mon 7/13/26	Thu 6/4/26	NA	134 days			
56	Area D	242 days	Fri 7/12/24	Tue 8/20/24	Wed 6/12/24	Wed 6/12/24	Fri 5/16/25	Mon 6/16/25	Thu 5/22/25	NA	398 days			




Central Hardin High School

Phase 2




ID	Task Name	Duration	Baseline Start	Baseline Start - W/ Delays	Start	Actual Start	Baseline Finish	Baseline Finish - W/ Delays	Finish	Actual Finish	Total Slack	2024 H1	H2	2025 H1
57	Interior Demo - 1st Floor (Including Shoring & Slab Demo)	0 days	Fri 7/12/24	Tue 8/20/24	Wed 6/12/24	Wed 6/12/24	Thu 8/8/24	Tue 9/17/24	Wed 7/10/24	Wed 7/10/24	0 days		7/10	
58	Prep & Pour New Foundations	22 days	Tue 8/13/24	Fri 9/20/24	Mon 7/15/24	Mon 7/15/24	Tue 9/10/24	Fri 10/18/24	Mon 8/19/24	Mon 8/19/24	0 days			
59	Complete Underslab Rough-in	0 days	Fri 9/6/24	Tue 10/15/24	Mon 7/22/24	Mon 7/22/24	Mon 9/23/24	Thu 10/24/24	Wed 7/31/24	Wed 7/31/24	0 days		7/31	
60	CMU Walls - To Above Slab	10 days	Wed 9/11/24	Mon 10/21/24	Wed 8/28/24	Wed 8/28/24	Tue 9/24/24	Fri 11/1/24	Wed 9/11/24	Wed 9/11/24	0 days			
61	Prep & Pour Slabs	7 days	Tue 9/24/24	Fri 10/25/24	Tue 9/10/24	Tue 9/10/24	Mon 10/7/24	Mon 11/4/24	Wed 9/18/24	Wed 9/18/24	0 days			
62	In-Wall Electrical Rough-in	20 days	Wed 10/16/24	Tue 11/26/24	Thu 9/12/24	Thu 9/12/24	Tue 11/12/24	Mon 12/23/24	Wed 10/30/24	NA	91 days			
66	CMU Walls to Roof Bearing Elevation	25 days	Tue 10/8/24	Tue 11/5/24	Thu 9/12/24	Thu 9/12/24	Mon 11/11/24	Tue 12/10/24	Wed 10/23/24	NA	5 days			
63	In-Wall Plumbing/Mech Rough-in	20 days	Tue 10/15/24	Tue 11/12/24	Fri 9/13/24	Fri 9/13/24	Mon 11/11/24	Tue 12/10/24	Wed 10/16/24	NA	18 days			
68	Install HM Frames	3 days	Wed 11/27/24	Tue 12/24/24	Thu 9/19/24	Thu 9/19/24	Fri 12/6/24	Tue 12/24/24	Mon 9/23/24	Mon 9/23/24	0 days			
70	Overhead Plumbing Rough-in	15 days	Wed 11/6/24	Thu 12/5/24	Mon 9/23/24	Mon 9/23/24	Wed 11/27/24	Thu 12/26/24	Wed 11/27/24	NA	0 days			
71	Overhead Mechanical Rough-in	20 days	Mon 11/11/24	Tue 12/10/24	Mon 9/23/24	Mon 9/23/24	Mon 12/9/24	Wed 1/8/25	Wed 10/23/24	NA	4 days			
77	Install Curbs & Rooftop Units	15 days	Wed 11/27/24	Wed 10/23/24	Wed 10/23/24	Wed 10/23/24	Mon 12/2/24	Tue 11/12/24	Tue 11/12/24	NA	81 days			
69	Overhead Electrical Rough-in	18 days	Thu 10/24/24	Fri 11/22/24	Wed 10/30/24	Wed 10/30/24	Mon 11/18/24	Tue 12/17/24	Mon 11/25/24	NA	18 days			
72	Overhead Sprinkler Rough-in	15 days	Tue 12/10/24	Thu 1/9/25	Wed 10/30/24	Wed 10/30/24	Tue 12/31/24	Wed 1/29/25	Tue 11/19/24	NA	65 days			
78	Exterior Brick	30 days	Tue 11/12/24	Wed 12/11/24	Thu 10/31/24	Thu 10/31/24	Tue 12/24/24	Thu 1/23/25	Thu 12/12/24	NA	58 days			
73	Overhead Plumbing Insuation	18 days	Thu 11/28/24	Fri 12/27/24	Fri 11/1/24	Fri 11/1/24	Mon 12/23/24	Wed 1/22/25	Mon 12/23/24	NA	42 days			
64	Install Roof Framing & Steel Supports	7 days	Tue 10/8/24	Tue 11/5/24	Thu 9/19/24	NA	Wed 10/16/24	Wed 11/13/24	Fri 9/27/24	NA	-29 days			
65	Reinforce / Replace Existing Joist	10 days	Thu 10/17/24	Thu 11/14/24	Mon 9/30/24	NA	Wed 10/30/24	Thu 11/28/24	Fri 10/11/24	NA	-29 days			
67	Complete Wall Framing	10 days	Tue 11/12/24	Wed 12/11/24	Thu 10/24/24	NA	Tue 11/26/24	Tue 12/24/24	Wed 11/6/24	NA	536 days			
74	Overhead Mechanical Insuation	18 days	Tue 12/10/24	Thu 1/9/25	Thu 10/24/24	NA	Mon 1/6/25	Mon 2/3/25	Mon 11/18/24	NA	66 days			
75	Pull Feeders & Branch Circuits	13 days	Tue 11/19/24	Wed 12/18/24	Tue 11/26/24	NA	Fri 12/6/24	Tue 1/7/25	Thu 12/12/24	NA	59 days			
76	Reroof Over Existing	36 days	Thu 10/31/24	Fri 11/29/24	Mon 10/14/24	NA	Tue 11/26/24	Tue 1/21/25	Tue 12/3/24	NA	-29 days			
79	Install Metal Wall Panels (Includes Furing & Sprayfoam)	25 days	Thu 12/26/24	Fri 1/24/25	Fri 12/13/24	NA	Thu 1/30/25	Thu 2/27/25	Mon 1/20/25	NA	80 days			
80	Install Coiling Overhead Doors	3 days	Thu 12/26/24	Fri 1/24/25	Fri 12/13/24	NA	Mon 12/30/24	Tue 1/28/25	Tue 12/17/24	NA	102 days			
81	Set Windows & Storefronts	7 days	Wed 12/18/24	Fri 1/17/25	Fri 12/6/24	NA	Fri 12/27/24	Mon 1/27/25	Mon 12/16/24	NA	58 days			
82	Framing - Bulkheads, Soffits, and Hardlids	12 days	Tue 11/19/24	Wed 12/18/24	Tue 11/26/24	NA	Thu 12/5/24	Mon 1/6/25	Wed 12/11/24	NA	18 days			
83	Perminant Power	1 day	Mon 12/9/24	Wed 1/8/25	Fri 12/13/24	NA	Mon 12/9/24	Wed 1/8/25	Fri 12/13/24	NA	59 days		12/1	
84	Controlled Air	1 day	Mon 12/30/24	Tue 1/28/25	Tue 12/17/24	NA	Mon 12/30/24	Tue 1/28/25	Tue 12/17/24	NA	58 days		12/1	
85	Hang and Finish Gyp	15 days	Thu 11/28/24	Fri 12/27/24	Wed 12/4/24	NA	Wed 12/18/24	Fri 1/17/25	Tue 12/24/24	NA	18 days			
86	Blockfill CMU	5 days	Tue 11/12/24	Wed 12/11/24	Thu 10/24/24	NA	Mon 11/18/24	Tue 12/17/24	Wed 10/30/24	NA	53 days			
87	Prime & First Coat	10 days	Mon 12/16/24	Wed 1/15/25	Fri 12/20/24	NA	Mon 12/30/24	Tue 1/28/25	Mon 1/6/25	NA	18 days			
88	Complete Polished Concrete Floors	7 days	Tue 12/31/24	Wed 1/29/25	Tue 1/7/25	NA	Thu 1/9/25	Thu 2/6/25	Wed 1/15/25	NA	18 days			
89	Install Tile @ Gang Restrooms	12 days	Fri 12/6/24	Tue 1/7/25	Thu 12/12/24	NA	Mon 12/23/24	Wed 1/22/25	Mon 12/30/24	NA	109 days			




Central Hardin High School

Phase 2




ID	Task Name	Duration	Baseline Start	Baseline Start - W/ Delays	Start	Actual Start	Baseline Finish	Baseline Finish - W/ Delays	Finish	Actual Finish	Total Slack	2024 H1	H2	2025 H1
90	Complete 2nd Coat Paint	9 days	Fri 1/10/25	Fri 2/7/25	Thu 1/16/25	NA	Wed 1/22/25	Wed 2/19/25	Tue 1/28/25	NA	18 days			
91	Install Ceiling Grid	12 days	Thu 1/23/25	Thu 2/20/25	Wed 1/29/25	NA	Fri 2/7/25	Fri 3/7/25	Thu 2/13/25	NA	18 days			
92	Lighting & GRD's - 1st Floor	10 days	Mon 2/10/25	Mon 3/10/25	Fri 2/14/25	NA	Fri 2/21/25	Fri 3/21/25	Thu 2/27/25	NA	52 days			
93	Above Ceiling Punch	5 days	Mon 2/10/25	Mon 3/10/25	Fri 2/14/25	NA	Mon 3/31/25	Mon 4/28/25	Fri 4/4/25	NA	18 days			4
94	Correct Above Ceiling Punch Items	10 days	Tue 4/1/25	Tue 4/29/25	Mon 4/7/25	NA	Mon 4/14/25	Mon 5/12/25	Fri 4/18/25	NA	18 days			
95	Drop Ceiling Tile	4 days	Tue 4/15/25	Tue 5/13/25	Mon 4/21/25	NA	Fri 4/18/25	Fri 5/16/25	Thu 4/24/25	NA	18 days			
96	Install Bathroom Partions & RR Accessories	10 days	Fri 1/31/25	Fri 2/28/25	Thu 2/6/25	NA	Thu 2/13/25	Thu 3/13/25	Wed 2/19/25	NA	83 days			
97	Install Resilient Flooring	10 days	Mon 1/20/25	Mon 2/17/25	Fri 1/24/25	NA	Fri 1/31/25	Fri 2/28/25	Thu 2/6/25	NA	68 days			
98	Complete Installation of Casework	10 days	Mon 2/3/25	Mon 3/3/25	Fri 2/7/25	NA	Fri 2/14/25	Fri 3/14/25	Thu 2/20/25	NA	68 days			
99	Install Plumbing Fixtures / Trimout	10 days	Mon 2/17/25	Mon 3/17/25	Fri 2/21/25	NA	Fri 2/28/25	Fri 3/28/25	Thu 3/6/25	NA	68 days			
100	Install Flooring Base	4 days	Mon 2/3/25	Mon 3/3/25	Fri 2/7/25	NA	Thu 2/6/25	Thu 3/6/25	Wed 2/12/25	NA	80 days			
101	Install Systems & Controls	15 days	Mon 4/21/25	Mon 5/19/25	Fri 4/25/25	NA	Fri 5/9/25	Mon 6/9/25	Thu 5/15/25	NA	18 days			
102	Install Electrical Devices	10 days	Tue 4/1/25	Tue 4/29/25	Mon 4/7/25	NA	Mon 4/14/25	Mon 5/12/25	Fri 4/18/25	NA	37 days			
103	Mechalical Trimout	10 days	Tue 4/1/25	Tue 4/29/25	Mon 4/7/25	NA	Mon 4/14/25	Mon 5/12/25	Fri 4/18/25	NA	37 days			
104	Sprinkler Trimout	5 days	Mon 4/21/25	Mon 5/19/25	Fri 4/25/25	NA	Fri 4/25/25	Fri 5/23/25	Thu 5/1/25	NA	28 days			
105	Install Doos & Hardware	12 days	Mon 12/9/24	Thu 12/26/24	Tue 9/24/24	NA	Tue 12/24/24	Mon 1/13/25	Wed 10/9/24	NA	150 days			
106	Interim Clean	8 days	Fri 2/7/25	Fri 3/7/25	Thu 2/13/25	NA	Tue 2/18/25	Tue 3/18/25	Mon 2/24/25	NA	80 days			
107	Substanital Completion	1 day	Wed 2/19/25	Wed 3/19/25	Tue 2/25/25	NA	Wed 2/19/25	Wed 3/19/25	Tue 2/25/25	NA	80 days			2/
108	Interior Punch List - Prepare & Distribute	5 days	Mon 2/24/25	Mon 3/24/25	Fri 2/28/25	NA	Fri 2/28/25	Fri 3/28/25	Thu 3/6/25	NA	52 days			
109	Exterior Punch List - Prepare and Distibute	5 days	Fri 1/31/25	Fri 2/28/25	Tue 1/21/25	NA	Thu 2/6/25	Thu 3/6/25	Mon 1/27/25	NA	80 days			
110	Work Off Exterior Punch List	20 days	Fri 2/7/25	Fri 3/7/25	Tue 1/28/25	NA	Thu 3/6/25	Thu 4/3/25	Mon 2/24/25	NA	80 days			
111	Work Off Interior Punch List	20 days	Mon 3/3/25	Mon 3/31/25	Fri 3/7/25	NA	Fri 3/28/25	Fri 4/25/25	Thu 4/3/25	NA	52 days			
112	Obtain Fire Alarm Certs	3 days	Mon 5/12/25	Tue 6/10/25	Fri 5/16/25	NA	Wed 5/14/25	Thu 6/12/25	Tue 5/20/25	NA	18 days			
113	Obtain Electrical Certs	3 days	Tue 4/15/25	Tue 5/13/25	Mon 4/21/25	NA	Thu 4/17/25	Thu 5/15/25	Wed 4/23/25	NA	37 days			
114	Obtain Mecanical Certs	3 days	Tue 4/15/25	Tue 5/13/25	Mon 4/21/25	NA	Thu 4/17/25	Thu 5/15/25	Wed 4/23/25	NA	37 days			
115	Obtain Plumbing Certs	3 days	Mon 3/3/25	Mon 3/31/25	Fri 3/7/25	NA	Wed 3/5/25	Wed 4/2/25	Tue 3/11/25	NA	68 days			3/
116	Obtain Sprinkler Certs	3 days	Mon 4/28/25	Tue 5/27/25	Fri 5/2/25	NA	Wed 4/30/25	Thu 5/29/25	Tue 5/6/25	NA	28 days			
117	State Inspection Approval	1 day	Thu 5/15/25	Fri 6/13/25	Wed 5/21/25	NA	Thu 5/15/25	Fri 6/13/25	Wed 5/21/25	NA	18 days			
118	Achieve Temp Occupancy	1 day	Fri 5/16/25	Mon 6/16/25	Thu 5/22/25	NA	Fri 5/16/25	Mon 6/16/25	Thu 5/22/25	NA	18 days			
119	Area J	242 days	Fri 7/12/24	Tue 8/20/24	Tue 7/9/24	Tue 7/9/24	Mon 5/19/25	Fri 7/25/25	Wed 6/18/25	NA	380 days			
120	Interior Demo - 2nd Floor (Including Shoring & Slab Demo)	20 days	Fri 7/12/24	Tue 8/20/24	Tue 7/9/24	Tue 7/9/24	Thu 8/8/24	Tue 9/17/24	Mon 8/5/24	NA	4 days			
121	Interior Demo - 1st Floor (Including Shoring & Slab Demo)	45 days	Fri 8/9/24	Wed 9/18/24	Mon 8/12/24	Mon 8/12/24	Fri 9/13/24	Tue 11/19/24	Mon 10/14/24	NA	0 days			




Central Hardin High School

Phase 2




ID	Task Name	Duration	Baseline Start	Baseline Start - W/ Delays	Start	Actual Start	Baseline Finish	Baseline Finish - W/ Delays	Finish	Actual Finish	Total Slack	2024 H1	H2	2025 H1
122	Prep & Pour New Foundations (Including New Corridor)	20 days	Mon 9/16/24	Wed 11/20/24	Tue 10/15/24	NA	Fri 10/11/24	Wed 12/18/24	Mon 11/11/24	NA	0 days			
123	Complete Underslab Rough-in	12 days	Mon 10/7/24	Thu 12/12/24	Tue 11/5/24	NA	Tue 10/22/24	Mon 12/30/24	Wed 11/20/24	NA	48 days			
124	CMU Walls - To Above Slab	10 days	Mon 10/7/24	Thu 12/12/24	Tue 11/5/24	NA	Fri 10/18/24	Thu 12/26/24	Mon 11/18/24	NA	0 days			
125	Prep & Pour Slabs - 1st Floor	10 days	Mon 10/21/24	Fri 12/27/24	Tue 11/19/24	NA	Fri 11/1/24	Fri 1/10/25	Tue 12/3/24	NA	518 days			
126	Patch and Pour 2nd Floor Slab Infill	5 days	Mon 10/21/24	Fri 12/27/24	Tue 11/19/24	NA	Fri 10/25/24	Fri 1/3/25	Tue 11/26/24	NA	523 days			
127	Install 2nd Floor Framing & Steel Supports	15 days	Wed 10/23/24	Tue 12/31/24	Fri 11/22/24	NA	Tue 11/12/24	Tue 1/21/25	Thu 12/12/24	NA	48 days			
128	CMU Walls to Bearing Elevation - 1st Floor	20 days	Wed 10/16/24	Mon 12/23/24	Thu 11/14/24	NA	Tue 11/12/24	Tue 1/21/25	Thu 12/12/24	NA	0 days			
129	Framing - Bulkheads, Soffits, and Hardlids - 1st Floor	12 days	Wed 11/13/24	Wed 1/22/25	Fri 12/13/24	NA	Fri 11/29/24	Thu 2/6/25	Tue 12/31/24	NA	499 days			
130	Install HM Frames - 1st Floor	8 days	Wed 10/23/24	Tue 12/31/24	Fri 11/22/24	NA	Fri 11/1/24	Fri 1/10/25	Tue 12/3/24	NA	95 days			
131	Complete Wall Framing - 1st Floor	10 days	Thu 10/24/24	Thu 1/2/25	Mon 11/25/24	NA	Wed 11/6/24	Wed 1/15/25	Fri 12/6/24	NA	0 days			
132	In-Wall Plumbing/Mech Rough-in - 1st Floor	20 days	Wed 10/23/24	Tue 12/31/24	Fri 11/22/24	NA	Tue 11/19/24	Tue 1/28/25	Thu 12/19/24	NA	24 days			
133	Reinforce / Replace Existing Joist - 1st Floor	12 days	Wed 11/20/24	Wed 1/29/25	Fri 12/20/24	NA	Fri 12/6/24	Thu 2/13/25	Wed 1/8/25	NA	24 days			
134	In-Wall Electrical Rough-in - 1st Floor	20 days	Thu 10/31/24	Thu 1/9/25	Mon 12/2/24	NA	Thu 11/28/24	Wed 2/5/25	Mon 12/30/24	NA	0 days			
135	Hang and Finish Gyp - 1st Floor	15 days	Fri 11/29/24	Thu 2/6/25	Tue 12/31/24	NA	Thu 12/19/24	Wed 2/26/25	Tue 1/21/25	NA	0 days			
136	Prime & First Coat - 1st Floor	10 days	Fri 12/13/24	Thu 2/20/25	Wed 1/15/25	NA	Fri 12/27/24	Wed 3/5/25	Tue 1/28/25	NA	0 days			
137	Overhead Electrical Rough-in - 1st Floor	18 days	Tue 11/26/24	Mon 2/3/25	Thu 12/26/24	NA	Thu 12/19/24	Wed 2/26/25	Tue 1/21/25	NA	47 days			
138	Pull Feeders & Branch Circuits - 1st Floor	13 days	Fri 12/20/24	Thu 2/27/25	Wed 1/22/25	NA	Thu 1/9/25	Mon 3/17/25	Fri 2/7/25	NA	47 days			
139	Overhead Plumbing Rough-in - 1st Floor	15 days	Tue 12/3/24	Mon 2/10/25	Fri 1/3/25	NA	Mon 12/23/24	Fri 2/28/25	Thu 1/23/25	NA	24 days			
140	Overhead Plumbing Insuation - 1st Floor	18 days	Tue 12/17/24	Mon 2/24/25	Fri 1/17/25	NA	Mon 1/13/25	Wed 3/19/25	Tue 2/11/25	NA	37 days			
141	Overhead Mechanical Rough-in - 1st Floor	20 days	Fri 12/6/24	Thu 2/13/25	Wed 1/8/25	NA	Mon 1/6/25	Wed 3/12/25	Tue 2/4/25	NA	24 days			
142	Overhead Sprinkler Rough-in - 1st Floor	15 days	Mon 12/9/24	Fri 2/14/25	Thu 1/9/25	NA	Mon 12/30/24	Thu 3/6/25	Wed 1/29/25	NA	46 days			
143	Overhead Mechanical Insuation - 1st Floor	18 days	Tue 1/7/25	Thu 3/13/25	Wed 2/5/25	NA	Thu 1/30/25	Mon 4/7/25	Fri 2/28/25	NA	24 days			
144	Install Roof Framing & Steel Supports	15 days	Wed 11/13/24	Wed 1/22/25	Fri 12/13/24	NA	Wed 12/4/24	Tue 2/11/25	Mon 1/6/25	NA	48 days			
145	CMU Walls to Roof Bearing Elevation - 2nd Floor	20 days	Wed 11/13/24	Wed 1/22/25	Fri 12/13/24	NA	Wed 12/11/24	Tue 2/18/25	Mon 1/13/25	NA	4 days			
146	Framing - Bulkheads, Soffits, and Hardlids - 2nd Floor	12 days	Thu 12/12/24	Wed 2/19/25	Tue 1/14/25	NA	Mon 12/30/24	Thu 3/6/25	Wed 1/29/25	NA	9 days			
147	Install HM Frames - 2nd Floor	8 days	Fri 11/22/24	Thu 1/30/25	Mon 12/23/24	NA	Tue 12/3/24	Mon 2/10/25	Fri 1/3/25	NA	74 days			
148	Complete Wall Framing - 2nd Floor	10 days	Wed 11/20/24	Wed 1/29/25	Fri 12/20/24	NA	Wed 12/4/24	Tue 2/11/25	Mon 1/6/25	NA	10 days			
149	In-Wall Plumbing/Mech Rough-in - 2nd Floor	20 days	Wed 11/20/24	Wed 1/29/25	Fri 12/20/24	NA	Wed 12/18/24	Tue 2/25/25	Mon 1/20/25	NA	4 days			




Central Hardin High School

Phase 2



ID	Task Name	Duration	Baseline Start	Baseline Start - W/ Delays	Start	Actual Start	Baseline Finish	Baseline Finish - W/ Delays	Finish	Actual Finish	Total Slack	2024 H1	H2	2025 H1
150	Reinforce / Replace Existing Joist - 2nd Floor	12 days	Thu 12/19/24	Wed 2/26/25	Tue 1/21/25	NA	Tue 1/7/25	Thu 3/13/25	Wed 2/5/25	NA	4 days			
151	In-Wall Electrical Rough-in - 2nd Floor	20 days	Thu 11/28/24	Wed 2/5/25	Mon 12/30/24	NA	Thu 12/26/24	Tue 3/4/25	Mon 1/27/25	NA	10 days			
152	Hang and Finish Gyp - 2nd Floor	15 days	Mon 12/23/24	Fri 2/28/25	Thu 1/23/25	NA	Tue 1/14/25	Thu 3/20/25	Wed 2/12/25	NA	9 days			
153	Prime & First Coat - 2nd Floor	10 days	Wed 1/15/25	Fri 3/21/25	Thu 2/13/25	NA	Tue 1/28/25	Thu 4/3/25	Wed 2/26/25	NA	9 days			
154	Overhead Electrical Rough-in - 2nd Floor	18 days	Tue 12/24/24	Mon 3/3/25	Fri 1/24/25	NA	Mon 1/20/25	Wed 3/26/25	Tue 2/18/25	NA	27 days			
155	Pull Feeders & Branch Circuits - 2nd Floor	13 days	Tue 1/21/25	Thu 3/27/25	Wed 2/19/25	NA	Thu 2/6/25	Mon 4/14/25	Fri 3/7/25	NA	27 days			
156	Overhead Plumbing Rough-in - 2nd Floor	15 days	Thu 1/2/25	Mon 3/10/25	Fri 1/31/25	NA	Wed 1/22/25	Fri 3/28/25	Thu 2/20/25	NA	4 days			
157	Overhead Plumbing Insuation - 2nd Floor	18 days	Thu 1/16/25	Mon 3/24/25	Fri 2/14/25	NA	Mon 2/10/25	Wed 4/16/25	Tue 3/11/25	NA	17 days			
158	Overhead Sprinkler Rough-in - 2nd Floor	15 days	Thu 12/5/24	Wed 2/12/25	Tue 1/7/25	NA	Thu 12/26/24	Tue 3/4/25	Mon 1/27/25	NA	48 days			
159	Overhead Mechanical Rough-in - 2nd Floor	20 days	Tue 1/7/25	Thu 3/13/25	Wed 2/5/25	NA	Mon 2/3/25	Wed 4/9/25	Tue 3/4/25	NA	4 days			
160	Overhead Mechanical Insuation - 2nd Floor	18 days	Tue 2/4/25	Thu 4/10/25	Wed 3/5/25	NA	Thu 2/27/25	Mon 5/5/25	Fri 3/28/25	NA	4 days			
161	Install Curbs & Rooftop Units	4 days	Thu 12/5/24	Wed 2/12/25	Tue 1/7/25	NA	Tue 12/10/24	Mon 2/17/25	Fri 1/10/25	NA	49 days			
162	Reroof Over Existing	18 days	Wed 12/11/24	Tue 2/18/25	Mon 1/13/25	NA	Tue 1/7/25	Thu 3/13/25	Wed 2/5/25	NA	49 days			
163	Exterior Brick	36 days	Thu 12/12/24	Wed 2/19/25	Tue 1/14/25	NA	Mon 2/3/25	Wed 4/9/25	Tue 3/4/25	NA	17 days			
164	Set Windows & Storefronts	25 days	Mon 1/6/25	Wed 3/12/25	Tue 2/4/25	NA	Fri 2/7/25	Tue 4/15/25	Mon 3/10/25	NA	26 days			
165	Install Metal Wall Panels (Include Furing & Spray Foam)	40 days	Thu 1/23/25	Mon 3/31/25	Fri 2/21/25	NA	Wed 3/19/25	Fri 5/23/25	Thu 4/17/25	NA	17 days			
166	Dried In	1 day	Mon 2/10/25	Wed 4/16/25	Tue 3/11/25	NA	Mon 2/10/25	Wed 4/16/25	Tue 3/11/25	NA	26 days			3/
167	Blockfill CMU - 2nd Floor	5 days	Thu 12/12/24	Wed 2/19/25	Tue 1/14/25	NA	Wed 12/18/24	Tue 2/25/25	Mon 1/20/25	NA	24 days			
168	Blockfill CMU - 1st Floor	5 days	Wed 11/13/24	Wed 1/22/25	Fri 12/13/24	NA	Tue 11/19/24	Tue 1/28/25	Thu 12/19/24	NA	14 days			
169	Perminant Power	1 day	Fri 2/7/25	Tue 4/15/25	Mon 3/10/25	NA	Fri 2/7/25	Tue 4/15/25	Mon 3/10/25	NA	27 days			3/
170	Install Tile @ Gang Restrooms - 1st Floor	12 days	Wed 11/20/24	Wed 1/29/25	Fri 12/20/24	NA	Fri 12/6/24	Thu 2/13/25	Wed 1/8/25	NA	14 days			
171	Install Tile @ Gang Restrooms - 2nd Floor	12 days	Thu 12/19/24	Wed 2/26/25	Tue 1/21/25	NA	Tue 1/7/25	Thu 3/13/25	Wed 2/5/25	NA	24 days			
172	Controled Air	1 day	Tue 2/11/25	Thu 4/17/25	Wed 3/12/25	NA	Tue 2/11/25	Thu 4/17/25	Wed 3/12/25	NA	26 days			3/
173	Exterior Punch List - Prepare and Distibute	5 days	Thu 3/20/25	Tue 5/27/25	Fri 4/18/25	NA	Wed 3/26/25	Mon 6/2/25	Thu 4/24/25	NA	17 days			
174	Work Off Exterior Punch List	20 days	Thu 3/27/25	Tue 6/3/25	Fri 4/25/25	NA	Wed 4/23/25	Mon 6/30/25	Thu 5/22/25	NA	17 days			
175	Complete Sealed Concrete Floors - 1st Floor	7 days	Mon 12/30/24	Thu 3/6/25	Wed 1/29/25	NA	Wed 1/8/25	Fri 3/14/25	Thu 2/6/25	NA	50 days			
176	Complete Sealed Concrete Floors - 2nd Floor	7 days	Wed 1/29/25	Fri 4/4/25	Thu 2/27/25	NA	Thu 2/6/25	Mon 4/14/25	Fri 3/7/25	NA	29 days			
177	Complete 2nd Coat Paint - 1st Floor	7 days	Mon 12/30/24	Thu 3/6/25	Wed 1/29/25	NA	Wed 1/8/25	Fri 3/14/25	Thu 2/6/25	NA	0 days			
178	Complete 2nd Coat Paint - 2nd Floor	7 days	Wed 1/29/25	Fri 4/4/25	Thu 2/27/25	NA	Thu 2/6/25	Mon 4/14/25	Fri 3/7/25	NA	9 days			
179	Install Resilient Flooring - 1st Floor	10 days	Thu 1/9/25	Mon 3/17/25	Fri 2/7/25	NA	Wed 1/22/25	Fri 3/28/25	Thu 2/20/25	NA	0 days			




Central Hardin High School

Phase 2



ID	Task Name	Duration	Baseline Start	Baseline Start - W/ Delays	Start	Actual Start	Baseline Finish	Baseline Finish - W/ Delays	Finish	Actual Finish	Total Slack	2024 H1	H2	2025 H1
180	Install Resilient Flooring - 2nd Floor	10 days	Fri 2/7/25	Tue 4/15/25	Mon 3/10/25	NA	Thu 2/20/25	Mon 4/28/25	Fri 3/21/25	NA	9 days			■
181	Install Ceiling Grid - 2nd Floor	12 days	Fri 2/28/25	Tue 5/6/25	Mon 3/31/25	NA	Mon 3/17/25	Wed 5/21/25	Tue 4/15/25	NA	4 days			■
182	Install Ceiling Grid - 1st Floor	12 days	Fri 1/31/25	Tue 4/8/25	Mon 3/3/25	NA	Mon 2/17/25	Wed 4/23/25	Tue 3/18/25	NA	24 days			■
183	Install Doos & Hardware - 1st Floor	12 days	Wed 2/12/25	Fri 4/18/25	Thu 3/13/25	NA	Thu 2/27/25	Mon 5/5/25	Fri 3/28/25	NA	26 days			■
184	Install Doos & Hardware - 2nd Floor	12 days	Wed 2/12/25	Fri 4/18/25	Thu 3/13/25	NA	Thu 2/27/25	Mon 5/5/25	Fri 3/28/25	NA	26 days			■
185	Install Bathroom Partions & RR Accessories - 1st Floor	10 days	Tue 3/18/25	Thu 5/22/25	Wed 4/16/25	NA	Mon 3/31/25	Thu 6/5/25	Tue 4/29/25	NA	4 days			■
186	Install Bathroom Partions & RR Accessories - 2nd Floor	10 days	Tue 2/18/25	Thu 4/24/25	Wed 3/19/25	NA	Mon 3/3/25	Wed 5/7/25	Tue 4/1/25	NA	24 days			■
187	Complete Installation of Casework - 1st Floor	10 days	Thu 1/23/25	Mon 3/31/25	Fri 2/21/25	NA	Wed 2/5/25	Fri 4/11/25	Thu 3/6/25	NA	30 days			■
188	Complete Installation of Casework - 2nd Floor	10 days	Fri 2/21/25	Tue 4/29/25	Mon 3/24/25	NA	Thu 3/6/25	Mon 5/12/25	Fri 4/4/25	NA	9 days			■
189	Install Flooring Base - 1st Floor	7 days	Thu 2/6/25	Mon 4/14/25	Fri 3/7/25	NA	Fri 2/14/25	Tue 4/22/25	Mon 3/17/25	NA	30 days			■
190	Install Flooring Base - 2nd Floor	7 days	Fri 3/7/25	Tue 5/13/25	Mon 4/7/25	NA	Mon 3/17/25	Wed 5/21/25	Tue 4/15/25	NA	9 days			■
191	Interim Clean	5 days	Tue 3/18/25	Thu 5/22/25	Wed 4/16/25	NA	Mon 3/24/25	Thu 5/29/25	Tue 4/22/25	NA	9 days			■
192	Substanital Completion	5 days	Tue 4/1/25	Fri 6/6/25	Wed 4/30/25	NA	Mon 4/7/25	Thu 6/12/25	Tue 5/6/25	NA	4 days			◆
193	Lighting & GRD's - 1st Floor	10 days	Thu 1/23/25	Mon 3/31/25	Fri 2/21/25	NA	Wed 2/5/25	Fri 4/11/25	Thu 3/6/25	NA	0 days			■
194	Lighting & GRD's - 2nd Floor	10 days	Fri 2/21/25	Tue 4/29/25	Mon 3/24/25	NA	Thu 3/6/25	Mon 5/12/25	Fri 4/4/25	NA	16 days			■
195	Above Ceiling Punch - 1st Floor	5 days	Thu 2/6/25	Mon 4/14/25	Fri 3/7/25	NA	Thu 3/27/25	Tue 6/3/25	Fri 4/25/25	NA	0 days			◆
196	Above Ceiling Punch -2nd Floor	1 day	Fri 3/7/25	Tue 5/13/25	Mon 4/7/25	NA	Fri 3/7/25	Tue 5/13/25	Mon 4/7/25	NA	16 days			◆
197	Correct Above Ceiling Punch Items - 1st Floor	10 days	Fri 3/28/25	Wed 6/4/25	Mon 4/28/25	NA	Thu 4/10/25	Tue 6/17/25	Fri 5/9/25	NA	0 days			■
198	Correct Above Ceiling Punch Items - 2nd Floor	10 days	Mon 3/10/25	Wed 5/14/25	Tue 4/8/25	NA	Fri 3/21/25	Wed 5/28/25	Mon 4/21/25	NA	16 days			■
199	Mechanical Trimout - 1st Floor	10 days	Tue 4/22/25	Fri 6/27/25	Wed 5/21/25	NA	Mon 5/5/25	Fri 7/11/25	Wed 6/4/25	NA	5 days			■
200	Mechanical Trimout - 2nd Floor	10 days	Mon 4/7/25	Thu 6/12/25	Tue 5/6/25	NA	Fri 4/18/25	Wed 6/25/25	Mon 5/19/25	NA	16 days			■
201	Install Electrical Devices - 1st Floor	10 days	Thu 2/6/25	Mon 4/14/25	Fri 3/7/25	NA	Wed 2/19/25	Fri 4/25/25	Thu 3/20/25	NA	58 days			■
202	Install Electrical Devices - 2nd Floor	10 days	Fri 3/7/25	Tue 5/13/25	Mon 4/7/25	NA	Thu 3/20/25	Tue 5/27/25	Fri 4/18/25	NA	37 days			■
203	Drop Ceiling Tile - 1st Floor	10 days	Tue 4/8/25	Fri 6/13/25	Wed 5/7/25	NA	Mon 4/21/25	Thu 6/26/25	Tue 5/20/25	NA	0 days			■
204	Drop Ceiling Tile - 2nd Floor	10 days	Mon 3/24/25	Thu 5/29/25	Tue 4/22/25	NA	Fri 4/4/25	Wed 6/11/25	Mon 5/5/25	NA	16 days			■
205	Install Systems & Controls - 1st Floor	15 days	Tue 4/22/25	Fri 6/27/25	Wed 5/21/25	NA	Mon 5/12/25	Fri 7/18/25	Wed 6/11/25	NA	0 days			■
206	Install Systems & Controls - 2nd Floor	10 days	Mon 4/7/25	Thu 6/12/25	Tue 5/6/25	NA	Fri 4/18/25	Wed 6/25/25	Mon 5/19/25	NA	16 days			■
207	Sprinkler Trimout - 1st Floor	5 days	Tue 4/22/25	Fri 6/27/25	Wed 5/21/25	NA	Mon 4/28/25	Thu 7/3/25	Wed 5/28/25	NA	10 days			■
208	Sprinkler Trimout - 2nd Floor	5 days	Mon 4/7/25	Thu 6/12/25	Tue 5/6/25	NA	Fri 4/11/25	Wed 6/18/25	Mon 5/12/25	NA	21 days			■
209	Install Plumbing Fixtures / Trimout - 1st Floor	10 days	Thu 2/6/25	Mon 4/14/25	Fri 3/7/25	NA	Wed 2/19/25	Fri 4/25/25	Thu 3/20/25	NA	58 days			■




Central Hardin High School

Phase 2



ID	Task Name	Duration	Baseline Start	Baseline Start - W/ Delays	Start	Actual Start	Baseline Finish	Baseline Finish - W/ Delays	Finish	Actual Finish	Total Slack	2024 H1	H2	2025 H1
210	Install Plumbing Fixtures / Trimout - 2nd Floor	10 days	Fri 3/7/25	Tue 5/13/25	Mon 4/7/25	NA	Thu 3/20/25	Tue 5/27/25	Fri 4/18/25	NA	37 days			■
211	Interior Punch List - Prepare & Distribute	5 days	Tue 4/8/25	Fri 6/13/25	Wed 5/7/25	NA	Mon 4/14/25	Thu 6/19/25	Tue 5/13/25	NA	4 days			■
212	Work Off Interior Punch List	20 days	Tue 4/15/25	Fri 6/20/25	Wed 5/14/25	NA	Mon 5/12/25	Fri 7/18/25	Wed 6/11/25	NA	4 days			■
213	Obtain Plumbing Certs	3 days	Fri 3/21/25	Wed 5/28/25	Mon 4/21/25	NA	Tue 3/25/25	Fri 5/30/25	Wed 4/23/25	NA	37 days			◆
214	Obtain Electrical Certs	3 days	Fri 3/21/25	Wed 5/28/25	Mon 4/21/25	NA	Tue 3/25/25	Fri 5/30/25	Wed 4/23/25	NA	37 days			◆
215	Obtain Mecanical Certs	3 days	Tue 5/6/25	Mon 7/14/25	Thu 6/5/25	NA	Thu 5/8/25	Wed 7/16/25	Mon 6/9/25	NA	5 days			◆
216	Obtain Sprinkler Certs	3 days	Tue 4/29/25	Mon 7/7/25	Thu 5/29/25	NA	Thu 5/1/25	Wed 7/9/25	Mon 6/2/25	NA	10 days			◆
217	Obtain Fire Alarm Certs	3 days	Tue 5/13/25	Mon 7/21/25	Thu 6/12/25	NA	Thu 5/15/25	Wed 7/23/25	Mon 6/16/25	NA	0 days			◆
218	State Inspection Approval	1 day	Fri 5/16/25	Thu 7/24/25	Tue 6/17/25	NA	Fri 5/16/25	Thu 7/24/25	Tue 6/17/25	NA	0 days			◆
219	Achieve Temp Occupancy	1 day	Mon 5/19/25	Fri 7/25/25	Wed 6/18/25	NA	Mon 5/19/25	Fri 7/25/25	Wed 6/18/25	NA	0 days			◆
220	Area H	252 days	Thu 7/31/25	Tue 10/7/25	Fri 8/29/25	NA	Mon 7/27/26	Thu 10/1/26	Tue 8/25/26	NA	77 days			
221	Interior Demo - 2nd Floor (Including Shoring & Slab Demo)	30 days	Thu 7/31/25	Tue 10/7/25	Fri 8/29/25	NA	Thu 9/11/25	Mon 11/17/25	Fri 10/10/25	NA	77 days			
222	Interior Demo - 1st Floor (Including Shoring & Slab Demo)	30 days	Fri 9/12/25	Tue 11/18/25	Mon 10/13/25	NA	Thu 10/23/25	Wed 12/31/25	Mon 11/24/25	NA	77 days			
223	Prep & Pour New Foundations	20 days	Fri 10/24/25	Fri 1/2/26	Tue 11/25/25	NA	Fri 11/21/25	Thu 1/29/26	Mon 12/22/25	NA	77 days			
224	Complete Underslab Rough-in	12 days	Fri 11/14/25	Fri 1/23/26	Tue 12/16/25	NA	Tue 12/2/25	Mon 2/9/26	Fri 1/2/26	NA	228 days			
225	CMU Walls - To Above Slab	10 days	Fri 11/14/25	Fri 1/23/26	Tue 12/16/25	NA	Fri 11/28/25	Thu 2/5/26	Tue 12/30/25	NA	77 days			
226	Prep & Pour Slabs - 1st Floor	15 days	Mon 12/1/25	Fri 2/6/26	Wed 12/31/25	NA	Fri 12/19/25	Thu 2/26/26	Wed 1/21/26	NA	230 days			
227	Patch and Pour 2nd Floor Slab Infill	10 days	Wed 12/3/25	Tue 2/10/26	Mon 1/5/26	NA	Tue 12/16/25	Mon 2/23/26	Fri 1/16/26	NA	233 days			
228	Install 2nd Floor Framing & Steel Supports	15 days	Wed 12/3/25	Tue 2/10/26	Mon 1/5/26	NA	Tue 12/23/25	Mon 3/2/26	Fri 1/23/26	NA	228 days			
229	CMU Walls to Bearing Elevation - 1st Floor	20 days	Wed 11/26/25	Tue 2/3/26	Fri 12/26/25	NA	Tue 12/23/25	Mon 3/2/26	Fri 1/23/26	NA	77 days			
230	Framing - Bulkheads, Soffits, and Hardlids - 1st Floor	12 days	Wed 12/24/25	Tue 3/3/26	Mon 1/26/26	NA	Mon 1/12/26	Wed 3/18/26	Tue 2/10/26	NA	216 days			
231	Install HM Frames - 1st Floor	8 days	Wed 12/3/25	Tue 2/10/26	Mon 1/5/26	NA	Fri 12/12/25	Thu 2/19/26	Wed 1/14/26	NA	191 days			
232	Complete Wall Framing - 1st Floor	10 days	Thu 12/4/25	Wed 2/11/26	Tue 1/6/26	NA	Wed 12/17/25	Tue 2/24/26	Mon 1/19/26	NA	83 days			
233	In-Wall Plumbing/Mech Rough-in - 1st Floor	20 days	Wed 12/3/25	Tue 2/10/26	Mon 1/5/26	NA	Wed 12/31/25	Mon 3/9/26	Fri 1/30/26	NA	120 days			
234	Reinforce / Replace Existing Joist - 1st Floor	12 days	Fri 1/2/26	Tue 3/10/26	Mon 2/2/26	NA	Mon 1/19/26	Wed 3/25/26	Tue 2/17/26	NA	120 days			
235	In-Wall Electrical Rough-in - 1st Floor	20 days	Thu 12/11/25	Wed 2/18/26	Tue 1/13/26	NA	Fri 1/9/26	Tue 3/17/26	Mon 2/9/26	NA	83 days			
236	Hang and Finish Gyp - 1st Floor	15 days	Mon 1/12/26	Wed 3/18/26	Tue 2/10/26	NA	Fri 1/30/26	Tue 4/7/26	Mon 3/2/26	NA	83 days			
237	Prime & First Coat - 1st Floor	10 days	Mon 1/26/26	Wed 4/1/26	Tue 2/24/26	NA	Fri 2/6/26	Tue 4/14/26	Mon 3/9/26	NA	83 days			
238	Overhead Electrical Rough-in - 1st Floor	18 days	Wed 1/7/26	Fri 3/13/26	Thu 2/5/26	NA	Fri 1/30/26	Tue 4/7/26	Mon 3/2/26	NA	143 days			
239	Pull Feeders & Branch Circuits - 1st Floor	13 days	Mon 2/2/26	Wed 4/8/26	Tue 3/3/26	NA	Wed 2/18/26	Fri 4/24/26	Thu 3/19/26	NA	143 days			




Central Hardin High School

Phase 2



ID	Task Name	Duration	Baseline Start	Baseline Start - W/ Delays	Start	Actual Start	Baseline Finish	Baseline Finish - W/ Delays	Finish	Actual Finish	Total Slack	2024 H1	H2	2025 H1
240	Overhead Plumbing Rough-in - 1st Floor	15 days	Wed 1/14/26	Fri 3/20/26	Thu 2/12/26	NA	Tue 2/3/26	Thu 4/9/26	Wed 3/4/26	NA	120 days			
241	Overhead Plumbing Insuation - 1st Floor	18 days	Wed 1/28/26	Fri 4/3/26	Thu 2/26/26	NA	Fri 2/20/26	Tue 4/28/26	Mon 3/23/26	NA	133 days			
242	Overhead Mechanical Rough-in - 1st Floor	20 days	Mon 1/19/26	Wed 3/25/26	Tue 2/17/26	NA	Fri 2/13/26	Tue 4/21/26	Mon 3/16/26	NA	120 days			
243	Overhead Sprinkler Rough-in - 1st Floor	15 days	Tue 1/20/26	Thu 3/26/26	Wed 2/18/26	NA	Mon 2/9/26	Wed 4/15/26	Tue 3/10/26	NA	142 days			
244	Overhead Mechanical Insuation - 1st Floor	18 days	Mon 2/16/26	Wed 4/22/26	Tue 3/17/26	NA	Wed 3/11/26	Fri 5/15/26	Thu 4/9/26	NA	120 days			
245	Install Roof Framing & Steel Supports	20 days	Fri 1/23/26	Tue 3/31/26	Mon 2/23/26	NA	Thu 2/19/26	Mon 4/27/26	Fri 3/20/26	NA	119 days			
246	CMU Walls to Roof Bearing Elevation - 2nd Floor	20 days	Wed 12/24/25	Tue 3/3/26	Mon 1/26/26	NA	Thu 1/22/26	Mon 3/30/26	Fri 2/20/26	NA	77 days			
247	Framing - Bulkheads, Soffits, and Hardlids - 2nd Floor	12 days	Fri 1/23/26	Tue 3/31/26	Mon 2/23/26	NA	Mon 2/9/26	Wed 4/15/26	Tue 3/10/26	NA	77 days			
248	Install HM Frames - 2nd Floor	10 days	Mon 1/5/26	Wed 3/11/26	Tue 2/3/26	NA	Fri 1/16/26	Tue 3/24/26	Mon 2/16/26	NA	168 days			
249	Complete Wall Framing - 2nd Floor	10 days	Fri 1/2/26	Tue 3/10/26	Mon 2/2/26	NA	Thu 1/15/26	Mon 3/23/26	Fri 2/13/26	NA	78 days			
250	In-Wall Plumbing/Mech Rough-in - 2nd Floor	20 days	Fri 1/2/26	Tue 3/10/26	Mon 2/2/26	NA	Thu 1/29/26	Mon 4/6/26	Fri 2/27/26	NA	92 days			
251	Reinforce / Replace Existing Joist - 2nd Floor	20 days	Fri 1/30/26	Tue 4/7/26	Mon 3/2/26	NA	Thu 2/26/26	Mon 5/4/26	Fri 3/27/26	NA	92 days			
252	In-Wall Electrical Rough-in - 2nd Floor	20 days	Fri 1/9/26	Tue 3/17/26	Mon 2/9/26	NA	Thu 2/5/26	Mon 4/13/26	Fri 3/6/26	NA	78 days			
253	Hang and Finish Gyp - 2nd Floor	15 days	Tue 2/3/26	Thu 4/9/26	Wed 3/4/26	NA	Mon 2/23/26	Wed 4/29/26	Tue 3/24/26	NA	77 days			
254	Prime & First Coat - 2nd Floor	10 days	Tue 2/24/26	Thu 4/30/26	Wed 3/25/26	NA	Mon 3/9/26	Wed 5/13/26	Tue 4/7/26	NA	77 days			
255	Overhead Electrical Rough-in - 2nd Floor	18 days	Wed 2/4/26	Fri 4/10/26	Thu 3/5/26	NA	Fri 2/27/26	Tue 5/5/26	Mon 3/30/26	NA	123 days			
256	Pull Feeders & Branch Circuits - 2nd Floor	13 days	Mon 3/2/26	Wed 5/6/26	Tue 3/31/26	NA	Wed 3/18/26	Fri 5/22/26	Thu 4/16/26	NA	123 days			
257	Overhead Plumbing Rough-in - 2nd Floor	15 days	Mon 2/23/26	Wed 4/29/26	Tue 3/24/26	NA	Fri 3/13/26	Tue 5/19/26	Mon 4/13/26	NA	92 days			
258	Overhead Plumbing Insuation - 2nd Floor	18 days	Mon 3/9/26	Wed 5/13/26	Tue 4/7/26	NA	Wed 4/1/26	Mon 6/8/26	Thu 4/30/26	NA	105 days			
259	Overhead Sprinkler Rough-in - 2nd Floor	15 days	Fri 2/20/26	Tue 4/28/26	Mon 3/23/26	NA	Thu 3/12/26	Mon 5/18/26	Fri 4/10/26	NA	119 days			
260	Overhead Mechanical Rough-in - 2nd Floor	20 days	Thu 2/26/26	Mon 5/4/26	Fri 3/27/26	NA	Wed 3/25/26	Mon 6/1/26	Thu 4/23/26	NA	92 days			
261	Overhead Mechanical Insuation - 2nd Floor	18 days	Thu 3/26/26	Tue 6/2/26	Fri 4/24/26	NA	Mon 4/20/26	Thu 6/25/26	Tue 5/19/26	NA	92 days			
262	Install Curbs & Rooftop Units	4 days	Fri 2/20/26	Tue 4/28/26	Mon 3/23/26	NA	Wed 2/25/26	Fri 5/1/26	Thu 3/26/26	NA	120 days			
263	Reroof Over Existing	18 days	Thu 2/26/26	Mon 5/4/26	Fri 3/27/26	NA	Mon 3/23/26	Thu 5/28/26	Tue 4/21/26	NA	120 days			
264	Exterior Brick	36 days	Fri 1/23/26	Tue 3/31/26	Mon 2/23/26	NA	Fri 3/13/26	Tue 5/19/26	Mon 4/13/26	NA	122 days			
265	Set Windows & Storefronts	25 days	Fri 2/13/26	Tue 4/21/26	Mon 3/16/26	NA	Thu 3/19/26	Tue 5/26/26	Fri 4/17/26	NA	122 days			
266	Install Metal Wall Panels	30 days	Wed 3/4/26	Fri 5/8/26	Thu 4/2/26	NA	Tue 4/14/26	Fri 6/19/26	Wed 5/13/26	NA	123 days			
267	Dried In	1 day	Tue 3/24/26	Fri 5/29/26	Wed 4/22/26	NA	Tue 3/24/26	Fri 5/29/26	Wed 4/22/26	NA	120 days			
268	Blockfill CMU - 2nd Floor	12 days	Fri 1/23/26	Tue 3/31/26	Mon 2/23/26	NA	Mon 2/9/26	Wed 4/15/26	Tue 3/10/26	NA	85 days			




Central Hardin High School

Phase 2



ID	Task Name	Duration	Baseline Start	Baseline Start - W/ Delays	Start	Actual Start	Baseline Finish	Baseline Finish - W/ Delays	Finish	Actual Finish	Total Slack	2024 H1	H2	2025 H1
269	Blockfill CMU - 1st Floor	12 days	Wed 12/24/25	Tue 3/3/26	Mon 1/26/26	NA	Mon 1/12/26	Wed 3/18/26	Tue 2/10/26	NA	90 days			
270	Perminant Power	1 day	Thu 3/19/26	Tue 5/26/26	Fri 4/17/26	NA	Thu 3/19/26	Tue 5/26/26	Fri 4/17/26	NA	123 days			
271	Install Tile @ Gang Restrooms - 1st Floor	12 days	Tue 1/13/26	Thu 3/19/26	Wed 2/11/26	NA	Wed 1/28/26	Fri 4/3/26	Thu 2/26/26	NA	90 days			
272	Install Tile @ Gang Restrooms - 2nd Floor	12 days	Tue 2/10/26	Thu 4/16/26	Wed 3/11/26	NA	Wed 2/25/26	Fri 5/1/26	Thu 3/26/26	NA	85 days			
273	Controlled Air	1 day	Wed 3/25/26	Mon 6/1/26	Thu 4/23/26	NA	Wed 3/25/26	Mon 6/1/26	Thu 4/23/26	NA	120 days			
274	Exterior Punch List - Prepare and Distibute	5 days	Wed 4/15/26	Mon 6/22/26	Thu 5/14/26	NA	Tue 4/21/26	Fri 6/26/26	Wed 5/20/26	NA	123 days			
275	Work Off Exterior Punch List	20 days	Wed 4/22/26	Mon 6/29/26	Thu 5/21/26	NA	Tue 5/19/26	Mon 7/27/26	Thu 6/18/26	NA	123 days			
276	Complete Sealed Concrete Floors - 1st Floor	7 days	Mon 2/9/26	Wed 4/15/26	Tue 3/10/26	NA	Tue 2/17/26	Thu 4/23/26	Wed 3/18/26	NA	146 days			
277	Complete Sealed Concrete Floors - 2nd Floor	7 days	Tue 3/10/26	Thu 5/14/26	Wed 4/8/26	NA	Wed 3/18/26	Fri 5/22/26	Thu 4/16/26	NA	125 days			
278	Complete 2nd Coat Paint - 1st Floor	15 days	Mon 2/9/26	Wed 4/15/26	Tue 3/10/26	NA	Fri 2/27/26	Tue 5/5/26	Mon 3/30/26	NA	83 days			
279	Complete 2nd Coat Paint - 2nd Floor	15 days	Tue 3/10/26	Thu 5/14/26	Wed 4/8/26	NA	Mon 3/30/26	Thu 6/4/26	Tue 4/28/26	NA	77 days			
280	Install Resilient Flooring - 1st Floor	15 days	Mon 3/2/26	Wed 5/6/26	Tue 3/31/26	NA	Fri 3/20/26	Wed 5/27/26	Mon 4/20/26	NA	83 days			
281	Install Resilient Flooring - 2nd Floor	15 days	Tue 3/31/26	Fri 6/5/26	Wed 4/29/26	NA	Mon 4/20/26	Thu 6/25/26	Tue 5/19/26	NA	77 days			
282	Install Ceiling Grid - 2nd Floor	12 days	Tue 4/21/26	Fri 6/26/26	Wed 5/20/26	NA	Wed 5/6/26	Tue 7/14/26	Fri 6/5/26	NA	92 days			
283	Install Ceiling Grid - 1st Floor	12 days	Thu 3/12/26	Mon 5/18/26	Fri 4/10/26	NA	Fri 3/27/26	Wed 6/3/26	Mon 4/27/26	NA	120 days			
284	Install Doos & Hardware - 1st Floor	12 days	Thu 3/26/26	Tue 6/2/26	Fri 4/24/26	NA	Fri 4/10/26	Wed 6/17/26	Mon 5/11/26	NA	120 days			
285	Install Doos & Hardware - 2nd Floor	12 days	Thu 3/26/26	Tue 6/2/26	Fri 4/24/26	NA	Fri 4/10/26	Wed 6/17/26	Mon 5/11/26	NA	120 days			
286	Install Bathroom Partions & RR Accessories - 1st Floor	10 days	Thu 5/7/26	Wed 7/15/26	Mon 6/8/26	NA	Wed 5/20/26	Tue 7/28/26	Fri 6/19/26	NA	92 days			
287	Install Bathroom Partions & RR Accessories - 2nd Floor	10 days	Tue 3/31/26	Fri 6/5/26	Wed 4/29/26	NA	Mon 4/13/26	Thu 6/18/26	Tue 5/12/26	NA	119 days			
288	Installation of Casework & Lockers - 1st Floor	25 days	Mon 3/23/26	Thu 5/28/26	Tue 4/21/26	NA	Fri 4/24/26	Wed 7/1/26	Tue 5/26/26	NA	98 days			
289	Installation of Casework & Lockers - 2nd Floor	25 days	Tue 4/21/26	Fri 6/26/26	Wed 5/20/26	NA	Tue 5/26/26	Fri 7/31/26	Wed 6/24/26	NA	77 days			
290	Install Flooring Base - 1st Floor	7 days	Mon 4/27/26	Thu 7/2/26	Wed 5/27/26	NA	Tue 5/5/26	Mon 7/13/26	Thu 6/4/26	NA	98 days			
291	Install Flooring Base - 2nd Floor	7 days	Wed 5/27/26	Mon 8/3/26	Thu 6/25/26	NA	Thu 6/4/26	Tue 8/11/26	Mon 7/6/26	NA	77 days			
292	Interim Clean	5 days	Fri 6/5/26	Wed 8/12/26	Tue 7/7/26	NA	Thu 6/11/26	Tue 8/18/26	Mon 7/13/26	NA	77 days			
293	Substanital Completion	5 days	Fri 6/12/26	Wed 8/19/26	Tue 7/14/26	NA	Thu 6/18/26	Tue 8/25/26	Mon 7/20/26	NA	77 days			
294	Lighting & GRD's - 1st Floor	10 days	Mon 3/23/26	Thu 5/28/26	Tue 4/21/26	NA	Fri 4/3/26	Wed 6/10/26	Mon 5/4/26	NA	83 days			
295	Lighting & GRD's - 2nd Floor	10 days	Tue 4/21/26	Fri 6/26/26	Wed 5/20/26	NA	Mon 5/4/26	Fri 7/10/26	Wed 6/3/26	NA	99 days			
296	Above Ceiling Punch - 1st Floor	5 days	Mon 4/6/26	Thu 6/11/26	Tue 5/5/26	NA	Tue 5/26/26	Fri 7/31/26	Wed 6/24/26	NA	83 days			
297	Above Ceiling Punch -2nd Floor	1 day	Tue 5/5/26	Mon 7/13/26	Thu 6/4/26	NA	Tue 5/5/26	Mon 7/13/26	Thu 6/4/26	NA	99 days			
298	Correct Above Ceiling Punch Items - 1st Floor	10 days	Wed 5/27/26	Mon 8/3/26	Thu 6/25/26	NA	Tue 6/9/26	Fri 8/14/26	Thu 7/9/26	NA	83 days			




Central Hardin High School

Phase 2



ID	Task Name	Duration	Baseline Start	Baseline Start - W/ Delays	Start	Actual Start	Baseline Finish	Baseline Finish - W/ Delays	Finish	Actual Finish	Total Slack	2024 H1	H2	2025 H1
299	Correct Above Ceiling Punch Items - 2nd Floor	10 days	Wed 5/6/26	Tue 7/14/26	Fri 6/5/26	NA	Tue 5/19/26	Mon 7/27/26	Thu 6/18/26	NA	99 days			
300	Mechanical Trimout - 1st Floor	10 days	Fri 6/19/26	Wed 8/26/26	Tue 7/21/26	NA	Thu 7/2/26	Wed 9/9/26	Mon 8/3/26	NA	88 days			
301	Mechanical Trimout - 2nd Floor	10 days	Thu 6/4/26	Tue 8/11/26	Mon 7/6/26	NA	Wed 6/17/26	Mon 8/24/26	Fri 7/17/26	NA	99 days			
302	Install Electrical Devices - 1st Floor	10 days	Mon 4/6/26	Thu 6/11/26	Tue 5/5/26	NA	Fri 4/17/26	Wed 6/24/26	Mon 5/18/26	NA	141 days			
303	Install Electrical Devices - 2nd Floor	10 days	Tue 5/5/26	Mon 7/13/26	Thu 6/4/26	NA	Mon 5/18/26	Fri 7/24/26	Wed 6/17/26	NA	120 days			
304	Drop Ceiling Tile - 1st Floor	10 days	Fri 6/5/26	Wed 8/12/26	Tue 7/7/26	NA	Thu 6/18/26	Tue 8/25/26	Mon 7/20/26	NA	83 days			
305	Drop Ceiling Tile - 2nd Floor	10 days	Wed 5/20/26	Tue 7/28/26	Fri 6/19/26	NA	Wed 6/3/26	Mon 8/10/26	Thu 7/2/26	NA	99 days			
306	Install Systems & Controls - 1st Floor	15 days	Fri 6/19/26	Wed 8/26/26	Tue 7/21/26	NA	Fri 7/10/26	Wed 9/16/26	Mon 8/10/26	NA	83 days			
307	Install Systems & Controls - 2nd Floor	10 days	Thu 6/4/26	Tue 8/11/26	Mon 7/6/26	NA	Wed 6/17/26	Mon 8/24/26	Fri 7/17/26	NA	99 days			
308	Sprinkler Trimout - 1st Floor	5 days	Fri 6/19/26	Wed 8/26/26	Tue 7/21/26	NA	Thu 6/25/26	Tue 9/1/26	Mon 7/27/26	NA	93 days			
309	Sprinkler Trimout - 2nd Floor	5 days	Thu 6/4/26	Tue 8/11/26	Mon 7/6/26	NA	Wed 6/10/26	Mon 8/17/26	Fri 7/10/26	NA	104 days			
310	Install Plumbing Fixtures / Trimout - 1st Floor	10 days	Mon 4/27/26	Thu 7/2/26	Wed 5/27/26	NA	Fri 5/8/26	Thu 7/16/26	Tue 6/9/26	NA	126 days			
311	Install Plumbing Fixtures / Trimout - 2nd Floor	10 days	Wed 5/27/26	Mon 8/3/26	Thu 6/25/26	NA	Tue 6/9/26	Fri 8/14/26	Thu 7/9/26	NA	105 days			
312	Interior Punch List - Prepare & Distribute	5 days	Fri 6/19/26	Wed 8/26/26	Tue 7/21/26	NA	Thu 6/25/26	Tue 9/1/26	Mon 7/27/26	NA	77 days			
313	Work Off Interior Punch List	20 days	Fri 6/26/26	Wed 9/2/26	Tue 7/28/26	NA	Fri 7/24/26	Wed 9/30/26	Mon 8/24/26	NA	77 days			
314	Obtain Plumbing Certs	3 days	Wed 6/10/26	Mon 8/17/26	Fri 7/10/26	NA	Fri 6/12/26	Wed 8/19/26	Tue 7/14/26	NA	105 days			
315	Obtain Electrical Certs	3 days	Tue 5/19/26	Mon 7/27/26	Thu 6/18/26	NA	Thu 5/21/26	Wed 7/29/26	Mon 6/22/26	NA	120 days			
316	Obtain Mecanical Certs	3 days	Mon 7/6/26	Thu 9/10/26	Tue 8/4/26	NA	Wed 7/8/26	Mon 9/14/26	Thu 8/6/26	NA	88 days			
317	Obtain Sprinkler Certs	3 days	Fri 6/26/26	Wed 9/2/26	Tue 7/28/26	NA	Tue 6/30/26	Fri 9/4/26	Thu 7/30/26	NA	93 days			
318	Obtain Fire Alarm Certs	3 days	Mon 7/13/26	Thu 9/17/26	Tue 8/11/26	NA	Wed 7/15/26	Mon 9/21/26	Thu 8/13/26	NA	83 days			
319	State Inspection Approval	1 day	Thu 7/16/26	Tue 9/22/26	Fri 8/14/26	NA	Thu 7/16/26	Tue 9/22/26	Fri 8/14/26	NA	83 days			
320	Achieve Temp Occupancy	1 day	Mon 7/27/26	Thu 10/1/26	Tue 8/25/26	NA	Mon 7/27/26	Thu 10/1/26	Tue 8/25/26	NA	77 days			
321	Area G	323 days	Mon 8/11/25	Thu 10/16/25	Wed 9/10/25	NA	Fri 11/13/26	Fri 1/22/27	Tue 12/15/26	NA	0 days			
322	Prep & Pour New Foundations	30 days	Mon 8/11/25	Thu 10/16/25	Wed 9/10/25	NA	Mon 9/22/25	Thu 11/27/25	Tue 10/21/25	NA	0 days			
323	Complete Underslab Rough-in	15 days	Tue 9/2/25	Thu 11/6/25	Wed 10/1/25	NA	Mon 9/22/25	Thu 11/27/25	Tue 10/21/25	NA	7 days			
324	CMU Walls - To Above Slab	15 days	Tue 9/9/25	Thu 11/13/25	Wed 10/8/25	NA	Mon 9/29/25	Thu 12/4/25	Tue 10/28/25	NA	0 days			
325	Prep & Pour Slabs - 1st Floor	20 days	Tue 9/30/25	Fri 12/5/25	Wed 10/29/25	NA	Mon 10/27/25	Mon 1/5/26	Wed 11/26/25	NA	0 days			
326	CMU Walls to Bearing Elevation - 1st Floor	25 days	Tue 10/14/25	Fri 12/19/25	Wed 11/12/25	NA	Mon 11/17/25	Mon 1/26/26	Wed 12/17/25	NA	0 days			
327	Install 2nd Floor Framing & Steel Support (Includes Inbeds, Pates, & Beams)	20 days	Tue 11/18/25	Tue 1/27/26	Thu 12/18/25	NA	Tue 12/16/25	Mon 2/23/26	Fri 1/16/26	NA	0 days			
328	Hollow Core Installation - 2nd Floor (Including Grouting)	30 days	Wed 12/17/25	Tue 2/24/26	Mon 1/19/26	NA	Thu 1/29/26	Mon 4/6/26	Fri 2/27/26	NA	0 days			
329	Install Decking - 2nd Floor	10 days	Wed 12/17/25	Tue 2/24/26	Mon 1/19/26	NA	Wed 12/31/25	Mon 3/9/26	Fri 1/30/26	NA	78 days			




Central Hardin High School

Phase 2



ID	Task Name	Duration	Baseline Start	Baseline Start - W/ Delays	Start	Actual Start	Baseline Finish	Baseline Finish - W/ Delays	Finish	Actual Finish	Total Slack	2024 H1	H2	2025 H1
330	Install HM Frames - 1st Floor	15 days	Fri 10/24/25	Fri 1/2/26	Tue 11/25/25	NA	Thu 11/13/25	Thu 1/22/26	Mon 12/15/25	NA	203 days			
331	Complete Wall Framing - 1st Floor	10 days	Fri 1/30/26	Tue 4/7/26	Mon 3/2/26	NA	Thu 2/12/26	Mon 4/20/26	Fri 3/13/26	NA	193 days			
332	In-Wall Plumbing/Mech Rough-in - 1st Floor	20 days	Tue 10/21/25	Mon 12/29/25	Wed 11/19/25	NA	Mon 11/17/25	Mon 1/26/26	Wed 12/17/25	NA	76 days			
333	In-Wall Electrical Rough-in - 1st Floor	20 days	Fri 10/17/25	Wed 12/24/25	Mon 11/17/25	NA	Thu 11/13/25	Thu 1/22/26	Mon 12/15/25	NA	60 days			
334	Overhead Electrical Rough-in - 1st Floor	18 days	Fri 1/23/26	Tue 3/31/26	Mon 2/23/26	NA	Tue 2/17/26	Thu 4/23/26	Wed 3/18/26	NA	13 days			
335	Pull Feeders & Branch Circuits - 1st Floor	13 days	Wed 2/18/26	Fri 4/24/26	Thu 3/19/26	NA	Fri 3/6/26	Tue 5/12/26	Mon 4/6/26	NA	93 days			
336	Overhead Plumbing Rough-in - 1st Floor	20 days	Wed 2/18/26	Fri 4/24/26	Thu 3/19/26	NA	Tue 3/17/26	Thu 5/21/26	Wed 4/15/26	NA	13 days			
337	Overhead Plumbing Insuation - 1st Floor	18 days	Wed 3/11/26	Fri 5/15/26	Thu 4/9/26	NA	Fri 4/3/26	Wed 6/10/26	Mon 5/4/26	NA	93 days			
338	Overhead Mechanical Rough-in - 1st Floor	20 days	Mon 2/23/26	Wed 4/29/26	Tue 3/24/26	NA	Fri 3/20/26	Wed 5/27/26	Mon 4/20/26	NA	13 days			
339	Overhead Sprinkler Rough-in - 1st Floor	20 days	Mon 3/9/26	Wed 5/13/26	Tue 4/7/26	NA	Fri 4/3/26	Wed 6/10/26	Mon 5/4/26	NA	93 days			
340	Overhead Mechanical Insuation - 1st Floor	20 days	Mon 3/23/26	Thu 5/28/26	Tue 4/21/26	NA	Fri 4/17/26	Wed 6/24/26	Mon 5/18/26	NA	83 days			
341	Framing - Bulkheads, Soffits, and Hardlids - 1st Floor	12 days	Mon 3/23/26	Thu 5/28/26	Tue 4/21/26	NA	Tue 4/7/26	Fri 6/12/26	Wed 5/6/26	NA	13 days			
342	CMU Walls to Roof Bearing Elevation - 2nd Floor	25 days	Fri 1/30/26	Tue 4/7/26	Mon 3/2/26	NA	Thu 3/5/26	Mon 5/11/26	Fri 4/3/26	NA	0 days			
343	Install Decking (Mech Mezz)	11 days	Fri 3/6/26	Tue 5/12/26	Mon 4/6/26	NA	Fri 3/20/26	Wed 5/27/26	Mon 4/20/26	NA	0 days			
344	Prep & Pour Mech Mezz Slab (including Rough-in)	15 days	Mon 3/23/26	Thu 5/28/26	Tue 4/21/26	NA	Fri 4/10/26	Wed 6/17/26	Mon 5/11/26	NA	3 days			
345	Install Low Roof Framing & Steel Supports	20 days	Mon 4/13/26	Thu 6/18/26	Tue 5/12/26	NA	Fri 5/8/26	Thu 7/16/26	Tue 6/9/26	NA	3 days			
346	Install High Roof Structural Steel	15 days	Mon 5/11/26	Fri 7/17/26	Wed 6/10/26	NA	Mon 6/1/26	Thu 8/6/26	Tue 6/30/26	NA	8 days			
347	Install Low & High Roof Decking	18 days	Tue 6/9/26	Fri 8/14/26	Thu 7/9/26	NA	Thu 7/2/26	Wed 9/9/26	Mon 8/3/26	NA	3 days			
348	Compelte Installation of Low Roof	15 days	Mon 7/6/26	Thu 9/10/26	Tue 8/4/26	NA	Fri 7/24/26	Wed 9/30/26	Mon 8/24/26	NA	10 days			
349	Install Standing Seam Roofing	22 days	Mon 7/6/26	Thu 9/10/26	Tue 8/4/26	NA	Tue 8/4/26	Fri 10/9/26	Wed 9/2/26	NA	3 days			
350	Prep & Pour HCP Topping & Deck - 2nd Floor	15 days	Fri 1/30/26	Tue 4/7/26	Mon 3/2/26	NA	Thu 2/19/26	Mon 4/27/26	Fri 3/20/26	NA	58 days			
351	Install HM Frames - 2nd Floor	12 days	Mon 2/9/26	Wed 4/15/26	Tue 3/10/26	NA	Tue 2/24/26	Thu 4/30/26	Wed 3/25/26	NA	118 days			
352	Complete Wall Framing - 2nd Floor	15 days	Fri 2/20/26	Tue 4/28/26	Mon 3/23/26	NA	Thu 3/12/26	Mon 5/18/26	Fri 4/10/26	NA	58 days			
353	In-Wall Plumbing/Mech Rough-in - 2nd Floor	20 days	Fri 2/6/26	Tue 4/14/26	Mon 3/9/26	NA	Thu 3/5/26	Mon 5/11/26	Fri 4/3/26	NA	11 days			
354	In-Wall Electrical Rough-in - 2nd Floor	20 days	Fri 3/6/26	Tue 5/12/26	Mon 4/6/26	NA	Thu 4/2/26	Tue 6/9/26	Fri 5/1/26	NA	58 days			
355	Hang and Finish Gyp - 1st Floor	15 days	Wed 4/8/26	Mon 6/15/26	Thu 5/7/26	NA	Tue 4/28/26	Mon 7/6/26	Thu 5/28/26	NA	13 days			
356	Hang and Finish Gyp - 2nd Floor	15 days	Mon 5/11/26	Fri 7/17/26	Wed 6/10/26	NA	Mon 6/1/26	Thu 8/6/26	Tue 6/30/26	NA	0 days			
357	Prime & First Coat - 1st Floor	13 days	Wed 4/29/26	Tue 7/7/26	Fri 5/29/26	NA	Fri 5/15/26	Thu 7/23/26	Tue 6/16/26	NA	13 days			
358	Prime & First Coat - 2nd Floor	12 days	Tue 6/2/26	Fri 8/7/26	Wed 7/1/26	NA	Wed 6/17/26	Mon 8/24/26	Fri 7/17/26	NA	0 days			
359	Overhead Electrical Rough-in - 2nd Floor	18 days	Fri 4/3/26	Wed 6/10/26	Mon 5/4/26	NA	Tue 4/28/26	Mon 7/6/26	Thu 5/28/26	NA	58 days			




Central Hardin High School

Phase 2



ID	Task Name	Duration	Baseline Start	Baseline Start - W/ Delays	Start	Actual Start	Baseline Finish	Baseline Finish - W/ Delays	Finish	Actual Finish	Total Slack	2024 H1	H2	2025 H1
360	Pull Feeders & Branch Circuits - 2nd Floor	13 days	Wed 4/29/26	Tue 7/7/26	Fri 5/29/26	NA	Fri 5/15/26	Thu 7/23/26	Tue 6/16/26	NA	58 days			
361	Overhead Plumbing Rough-in - 2nd Floor	15 days	Mon 3/23/26	Thu 5/28/26	Tue 4/21/26	NA	Fri 4/10/26	Wed 6/17/26	Mon 5/11/26	NA	0 days			
362	Overhead Plumbing Insuation - 2nd Floor	18 days	Mon 4/6/26	Thu 6/11/26	Tue 5/5/26	NA	Wed 4/29/26	Tue 7/7/26	Fri 5/29/26	NA	75 days			
363	Overhead Sprinkler Rough-in - 2nd Floor	15 days	Mon 5/11/26	Fri 7/17/26	Wed 6/10/26	NA	Mon 6/1/26	Thu 8/6/26	Tue 6/30/26	NA	53 days			
364	Overhead Mechanical Rough-in - 2nd Floor	20 days	Thu 3/26/26	Tue 6/2/26	Fri 4/24/26	NA	Wed 4/22/26	Mon 6/29/26	Thu 5/21/26	NA	0 days			
365	Overhead Mechanical Insuation - 2nd Floor	18 days	Thu 4/23/26	Tue 6/30/26	Fri 5/22/26	NA	Mon 5/18/26	Fri 7/24/26	Wed 6/17/26	NA	62 days			
366	Framing - Bulkheads, Soffits, and Hardlids - 2nd Floor	12 days	Thu 4/23/26	Tue 6/30/26	Fri 5/22/26	NA	Fri 5/8/26	Thu 7/16/26	Tue 6/9/26	NA	0 days			
367	Install Curbs & Rooftop Units (Set Mezz Equipment)	20 days	Mon 5/11/26	Fri 7/17/26	Wed 6/10/26	NA	Mon 6/8/26	Thu 8/13/26	Wed 7/8/26	NA	3 days			
368	Exterior Brick	36 days	Fri 3/6/26	Tue 5/12/26	Mon 4/6/26	NA	Fri 4/24/26	Wed 7/1/26	Tue 5/26/26	NA	69 days			
369	Set Windows & Storefronts	25 days	Fri 3/27/26	Wed 6/3/26	Mon 4/27/26	NA	Thu 4/30/26	Wed 7/8/26	Mon 6/1/26	NA	69 days			
370	Install Metal Wall Panels (include Furing & Sprayfoam)	42 days	Wed 4/15/26	Mon 6/22/26	Thu 5/14/26	NA	Fri 6/12/26	Wed 8/19/26	Tue 7/14/26	NA	76 days			
371	Dried In	1 day	Wed 8/5/26	Mon 10/12/26	Thu 9/3/26	NA	Wed 8/5/26	Mon 10/12/26	Thu 9/3/26	NA	3 days			
372	Perminant Power	1 day	Mon 5/18/26	Fri 7/24/26	Wed 6/17/26	NA	Mon 5/18/26	Fri 7/24/26	Wed 6/17/26	NA	58 days			
373	Blockfill CMU - 2nd Floor	12 days	Fri 3/6/26	Tue 5/12/26	Mon 4/6/26	NA	Mon 3/23/26	Thu 5/28/26	Tue 4/21/26	NA	49 days			
374	Blockfill CMU - 1st Floor	12 days	Fri 4/3/26	Wed 6/10/26	Mon 5/4/26	NA	Mon 4/20/26	Thu 6/25/26	Tue 5/19/26	NA	20 days			
375	Install Tile @ Gang Restrooms - 1st Floor	12 days	Tue 4/21/26	Fri 6/26/26	Wed 5/20/26	NA	Wed 5/6/26	Tue 7/14/26	Fri 6/5/26	NA	20 days			
376	Install Tile @ Gang Restrooms - 2nd Floor	12 days	Tue 3/24/26	Fri 5/29/26	Wed 4/22/26	NA	Wed 4/8/26	Mon 6/15/26	Thu 5/7/26	NA	49 days			
377	Controlled Air	1 day	Thu 8/6/26	Tue 10/13/26	Fri 9/4/26	NA	Thu 8/6/26	Tue 10/13/26	Fri 9/4/26	NA	3 days			
378	Exterior Punch List - Prepare and Distibute	5 days	Mon 6/15/26	Thu 8/20/26	Wed 7/15/26	NA	Fri 6/19/26	Wed 8/26/26	Tue 7/21/26	NA	76 days			
379	Work Off Exterior Punch List	20 days	Mon 6/22/26	Thu 8/27/26	Wed 7/22/26	NA	Mon 7/20/26	Thu 9/24/26	Tue 8/18/26	NA	76 days			
380	Complete Sealed Concrete Floors - 1st Floor	7 days	Mon 5/18/26	Fri 7/24/26	Wed 6/17/26	NA	Wed 5/27/26	Mon 8/3/26	Thu 6/25/26	NA	57 days			
381	Complete Sealed Concrete Floors - 2nd Floor	7 days	Thu 6/18/26	Tue 8/25/26	Mon 7/20/26	NA	Fri 6/26/26	Wed 9/2/26	Tue 7/28/26	NA	35 days			
382	Complete 2nd Coat Paint - 1st Floor	10 days	Mon 5/18/26	Fri 7/24/26	Wed 6/17/26	NA	Mon 6/1/26	Thu 8/6/26	Tue 6/30/26	NA	13 days			
383	Complete 2nd Coat Paint - 2nd Floor	10 days	Thu 6/18/26	Tue 8/25/26	Mon 7/20/26	NA	Wed 7/1/26	Tue 9/8/26	Fri 7/31/26	NA	0 days			
384	Install Resilient Flooring - 1st Floor	10 days	Tue 6/2/26	Fri 8/7/26	Wed 7/1/26	NA	Mon 6/15/26	Thu 8/20/26	Wed 7/15/26	NA	13 days			
385	Install Resilient Flooring - 2nd Floor	10 days	Thu 7/2/26	Wed 9/9/26	Mon 8/3/26	NA	Thu 7/16/26	Tue 9/22/26	Fri 8/14/26	NA	0 days			
386	Install Ceiling Grid - 2nd Floor	12 days	Thu 7/2/26	Wed 9/9/26	Mon 8/3/26	NA	Mon 7/20/26	Thu 9/24/26	Tue 8/18/26	NA	31 days			
387	Install Ceiling Grid - 1st Floor	12 days	Tue 6/2/26	Fri 8/7/26	Wed 7/1/26	NA	Wed 6/17/26	Mon 8/24/26	Fri 7/17/26	NA	53 days			
388	Install Doos & Hardware - 1st Floor	15 days	Fri 8/28/26	Wed 11/4/26	Tue 9/29/26	NA	Fri 9/18/26	Tue 11/24/26	Mon 10/19/26	NA	3 days			




Central Hardin High School

Phase 2




ID	Task Name	Duration	Baseline Start	Baseline Start - W/ Delays	Start	Actual Start	Baseline Finish	Baseline Finish - W/ Delays	Finish	Actual Finish	Total Slack	2024 H1	H2	2025 H1
389	Install Doos & Hardware - 2nd Floor	15 days	Fri 8/7/26	Wed 10/14/26	Tue 9/8/26	NA	Thu 8/27/26	Tue 11/3/26	Mon 9/28/26	NA	3 days			
390	Install Bathroom Partions & RR Accessories - 1st Floor	15 days	Tue 7/21/26	Fri 9/25/26	Wed 8/19/26	NA	Mon 8/10/26	Thu 10/15/26	Wed 9/9/26	NA	31 days			
391	Install Bathroom Partions & RR Accessories - 2nd Floor	15 days	Thu 7/2/26	Wed 9/9/26	Mon 8/3/26	NA	Thu 7/23/26	Tue 9/29/26	Fri 8/21/26	NA	43 days			
392	Installation of Casework & Lockers - 1st Floor	22 days	Tue 6/16/26	Fri 8/21/26	Thu 7/16/26	NA	Thu 7/16/26	Tue 9/22/26	Fri 8/14/26	NA	22 days			
393	Installation of Casework & Lockers - 2nd Floor	22 days	Fri 7/17/26	Wed 9/23/26	Mon 8/17/26	NA	Mon 8/17/26	Thu 10/22/26	Wed 9/16/26	NA	0 days			
394	Install Flooring Base - 1st Floor	16 days	Fri 7/17/26	Wed 9/23/26	Mon 8/17/26	NA	Fri 8/7/26	Wed 10/14/26	Tue 9/8/26	NA	22 days			
395	Install Flooring Base - 2nd Floor	16 days	Tue 8/18/26	Fri 10/23/26	Thu 9/17/26	NA	Wed 9/9/26	Fri 11/13/26	Thu 10/8/26	NA	0 days			
396	Interim Clean	10 days	Thu 9/10/26	Mon 11/16/26	Fri 10/9/26	NA	Wed 9/23/26	Mon 11/30/26	Thu 10/22/26	NA	0 days			
397	Lighting & GRD's - 1st Floor	15 days	Tue 6/16/26	Fri 8/21/26	Thu 7/16/26	NA	Tue 7/7/26	Fri 9/11/26	Wed 8/5/26	NA	13 days			
398	Lighting & GRD's - 2nd Floor	15 days	Fri 7/17/26	Wed 9/23/26	Mon 8/17/26	NA	Thu 8/6/26	Tue 10/13/26	Fri 9/4/26	NA	19 days			
399	Above Ceiling Punch - 1st Floor	5 days	Wed 7/8/26	Mon 9/14/26	Thu 8/6/26	NA	Wed 8/26/26	Mon 11/2/26	Fri 9/25/26	NA	13 days			
400	Above Ceiling Punch -2nd Floor	5 days	Fri 8/7/26	Wed 10/14/26	Tue 9/8/26	NA	Thu 8/13/26	Tue 10/20/26	Mon 9/14/26	NA	19 days			
401	Correct Above Ceiling Punch Items - 1st Floor	10 days	Thu 8/27/26	Tue 11/3/26	Mon 9/28/26	NA	Thu 9/10/26	Mon 11/16/26	Fri 10/9/26	NA	13 days			
402	Correct Above Ceiling Punch Items - 2nd Floor	10 days	Fri 8/14/26	Wed 10/21/26	Tue 9/15/26	NA	Thu 8/27/26	Tue 11/3/26	Mon 9/28/26	NA	19 days			
403	Mechanical Trimout - 1st Floor	15 days	Tue 9/22/26	Fri 11/27/26	Wed 10/21/26	NA	Mon 10/12/26	Thu 12/17/26	Tue 11/10/26	NA	13 days			
404	Mechanical Trimout - 2nd Floor	15 days	Mon 9/14/26	Wed 11/18/26	Tue 10/13/26	NA	Fri 10/2/26	Wed 12/9/26	Mon 11/2/26	NA	19 days			
405	Install Electrical Devices - 1st Floor	15 days	Wed 7/8/26	Mon 9/14/26	Thu 8/6/26	NA	Tue 7/28/26	Fri 10/2/26	Wed 8/26/26	NA	66 days			
406	Install Electrical Devices - 2nd Floor	15 days	Fri 8/7/26	Wed 10/14/26	Tue 9/8/26	NA	Thu 8/27/26	Tue 11/3/26	Mon 9/28/26	NA	44 days			
407	Drop Ceiling Tile - 1st Floor	10 days	Tue 9/8/26	Thu 11/12/26	Wed 10/7/26	NA	Mon 9/21/26	Wed 11/25/26	Tue 10/20/26	NA	13 days			
408	Drop Ceiling Tile - 2nd Floor	10 days	Fri 8/28/26	Wed 11/4/26	Tue 9/29/26	NA	Fri 9/11/26	Tue 11/17/26	Mon 10/12/26	NA	19 days			
409	Install Systems & Controls - 1st Floor	15 days	Tue 9/22/26	Fri 11/27/26	Wed 10/21/26	NA	Mon 10/12/26	Thu 12/17/26	Tue 11/10/26	NA	13 days			
410	Install Systems & Controls - 2nd Floor	10 days	Mon 9/14/26	Wed 11/18/26	Tue 10/13/26	NA	Fri 9/25/26	Wed 12/2/26	Mon 10/26/26	NA	24 days			
411	Sprinkler Trimout - 1st Floor	10 days	Tue 9/22/26	Fri 11/27/26	Wed 10/21/26	NA	Mon 10/5/26	Thu 12/10/26	Tue 11/3/26	NA	18 days			
412	Sprinkler Trimout - 2nd Floor	10 days	Mon 9/14/26	Wed 11/18/26	Tue 10/13/26	NA	Fri 9/25/26	Wed 12/2/26	Mon 10/26/26	NA	24 days			
413	Install Plumbing Fixtures / Trimout - 1st Floor	10 days	Fri 7/17/26	Wed 9/23/26	Mon 8/17/26	NA	Thu 7/30/26	Tue 10/6/26	Fri 8/28/26	NA	64 days			
414	Install Plumbing Fixtures / Trimout - 2nd Floor	10 days	Tue 8/18/26	Fri 10/23/26	Thu 9/17/26	NA	Mon 8/31/26	Thu 11/5/26	Wed 9/30/26	NA	42 days			
415	Substanital Completion	5 days	Thu 9/24/26	Tue 12/1/26	Fri 10/23/26	NA	Wed 9/30/26	Mon 12/7/26	Thu 10/29/26	NA	0 days			
416	Interior Punch List - Prepare & Distribute	5 days	Thu 10/1/26	Tue 12/8/26	Fri 10/30/26	NA	Wed 10/7/26	Mon 12/14/26	Thu 11/5/26	NA	0 days			
417	Work Off Interior Punch List	20 days	Thu 10/8/26	Tue 12/15/26	Fri 11/6/26	NA	Wed 11/4/26	Wed 1/13/27	Fri 12/4/26	NA	0 days			
418	Obtain Plumbing Certs	3 days	Tue 9/1/26	Fri 11/6/26	Thu 10/1/26	NA	Thu 9/3/26	Tue 11/10/26	Mon 10/5/26	NA	42 days			




Central Hardin High School

Phase 2



ID	Task Name	Duration	Baseline Start	Baseline Start - W/ Delays	Start	Actual Start	Baseline Finish	Baseline Finish - W/ Delays	Finish	Actual Finish	Total Slack	2024 H1	H2	2025 H1
419	Obtain Electrical Certs	3 days	Fri 8/28/26	Wed 11/4/26	Tue 9/29/26	NA	Tue 9/1/26	Fri 11/6/26	Thu 10/1/26	NA	44 days			
420	Obtain Mecanical Certs	3 days	Tue 10/13/26	Fri 12/18/26	Wed 11/11/26	NA	Thu 10/15/26	Tue 12/22/26	Fri 11/13/26	NA	13 days			
421	Obtain Sprinkler Certs	3 days	Tue 10/6/26	Fri 12/11/26	Wed 11/4/26	NA	Thu 10/8/26	Tue 12/15/26	Fri 11/6/26	NA	18 days			
422	Obtain Fire Alarm Certs	3 days	Tue 10/13/26	Fri 12/18/26	Wed 11/11/26	NA	Thu 10/15/26	Tue 12/22/26	Fri 11/13/26	NA	13 days			
423	State Inspection Approval	1 day	Fri 10/16/26	Wed 12/23/26	Mon 11/16/26	NA	Fri 10/16/26	Wed 12/23/26	Mon 11/16/26	NA	13 days			
424	Achieve Temp Occupancy	1 day	Thu 11/5/26	Thu 1/14/27	Mon 12/7/26	NA	Thu 11/5/26	Thu 1/14/27	Mon 12/7/26	NA	0 days			
425	Obtain All Final Certs	5 days	Fri 11/6/26	Fri 1/15/27	Tue 12/8/26	NA	Thu 11/12/26	Thu 1/21/27	Mon 12/14/26	NA	0 days			
426	Final Completion	1 day	Fri 11/13/26	Fri 1/22/27	Tue 12/15/26	NA	Fri 11/13/26	Fri 1/22/27	Tue 12/15/26	NA	0 days			



Central Hardin High School

Phase 2



Project: CHHS - BaselineSchedu
Date: Tue 11/26/24

Task		Inactive Task		Manual Summary Rollup		External Milestone		Baseline Milestone	
Split		Inactive Milestone		Manual Summary		Deadline		Baseline Summary	
Milestone		Inactive Summary		Start-only		Critical		Progress	
Summary		Manual Task		Finish-only		Critical Split		Manual Progress	
Project Summary		Duration-only		External Tasks		Baseline			