

# FACPAC Contract Change Order Supplemental Information Form (Ref# 62571)

Form Status: Saved

---

Tier 1 Project: New Child Nutrition Facility

BG Number: 23-070

Status: Active

District: Hardin County (HB678) (231)

Phase: Project Initiation (View Checklist)

Contract: Wehr Constructors, Inc., 0030, Concrete

Type: CM Bid Package

Proposed

Change Order Number 5  
Time Extension Required No  
Date Of Change Order 6/12/2025  
Change Order Amount To Date

## Construction Contingency

Calculations below are project wide. Remaining negative Construction Contingency may require the submission of a revised BG1.

---

Current Approved Amount	\$442,000.00
Net Approved COs	\$0.00
Remaining After Approved COs	\$442,000.00
Net All COs	\$10,143.94
Remaining After All COs	\$431,856.06

This Requested Change Order Amount \$3,684.85

+/-

Change In A/E Fee This Change Order

+/-

Change In CM Fee This Change Order \$552.73

+/-

Remaining Construction Contingency

Balance

Contract Change Requested By Architect/Engineer; Construction Manager

Contract Change Reason Code Expansion of Scope

Change Order Description And Justification

As detailed in RFI 017 layout of the under slab ventilation pipes interfered with the structural columns zone of influence. This drove a design change in the piping adding another row of pipe to be installed. This is the labor and equipment needed to dig and install this new section of pipe.

Cost Benefit To Owner

Contract unit prices have been utilized No  
to support the cost associated with this  
change order.

## Detailed Cost Breakdown

Contract unit prices have not been utilized, provide a detailed cost breakdown which separates labor, material, profit and overhead.

---

Detail Item	Amount	Percent of Total
Labor	\$2,348.00	63.72%
Materials	\$793.08	21.52%
Profit and Overhead	\$480.63	13.04%
Bond Insurance	\$63.14	1.71%
<b>Cost Breakdown Total:</b>	<b>\$3,684.85</b>	

Cost for this Change Order supported No  
by an alternate bid or competitive price  
quote

Explain Why

There was no unit cost for this type of work in the bid process. Price was quoted based on existing scope.


Attachments

Additional Vent Piping Under Freezer.pdf  
Email Approval from John 6.12..pdf

**Change Order Supplemental Information Form Signature  
Page (Online Form Ref# 62571)**

Architect

Date



Construction Manager



Date

Finance Officer

Date

Local Board of Education Designee

Date