



AIA®

Document G701® – 2017

Change Order**PROJECT:** *(Name and address)*

Boone County - HVAC 2024
Collins Elementary School
Stephens Elementary School
Boone County ATC

CONTRACT INFORMATION:

Contract For: Total Project
Date: July 12, 2024
REH #129-823-M / BG #24-145

CHANGE ORDER INFORMATION:

Change Order Number: Three (3)
Date: September 18, 2025

OWNER: *(Name and address)*

Boone County Board of Education
8330 U. S. 42
Florence, Kentucky 41042

ARCHITECT: *(Name and address)*

Robert Ehmet Hayes & Associates, PLLC
465 Centre View Boulevard
Crestview Hills, Kentucky 41017

CONTRACTOR: *(Name and address)*

Hudson Piping
836 Walnut Street
Dayton, Kentucky 41074

THE CONTRACT IS CHANGED AS FOLLOWS:

(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)

Proposal 2R(B) - Contractor was directed to provide a louver for mechanical unit access in the attic at Stephens Elementary but it was later determined the louver wouldn't work. The louver was not able to be returned and will be used on an upcoming project to offset the cost. Contractor provided the louver at cost without mark-up to minimize the cost. ADD \$3,000.

The original Contract Sum was	\$ 2,890,000.00
The net change by previously authorized Change Orders	\$ 95,438.00
The Contract Sum prior to this Change Order was	\$ 2,985,438.00
The Contract Sum will be increased by this Change Order in the amount of	\$ 3,000.00
The new Contract Sum including this Change Order will be	\$ 2,988,438.00

The Contract Time will be unchanged by Zero (0) days.

The new date of Substantial Completion will be

NOTE: This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

Robert Ehmet Hayes & Associates, PLLC

ARCHITECT *(Firm name)*

Hudson Piping

CONTRACTOR *(Firm name)*

Boone County Board of Education

OWNER *(Firm name)*

SIGNATURE

Ehmet Hayes, Member

PRINTED NAME AND TITLE

DATE

SIGNATURE

PRINTED NAME AND TITLE

DATE

SIGNATURE

PRINTED NAME AND TITLE

DATE