



# AIA® Document G701® – 2017

## Change Order

**PROJECT:** *(Name and address)*  
Wastewater Systems Replacement  
Spottsville, Cairo, Niagara Elementaries

**OWNER:** *(Name and address)*  
Henderson County Board of Education  
1805 Second Street  
Henderson, KY 42420

**CONTRACT INFORMATION:**  
Contract For: General Construction  
  
Date: October 30, 2024

**ARCHITECT:** *(Name and address)*  
RBS Design Group PSC  
723 Harvard Drive  
Owensboro, KY 42301

**CHANGE ORDER INFORMATION:**  
Change Order Number: 02  
  
Date: November 5, 2025

**CONTRACTOR:** *(Name and address)*  
M Bowling Inc  
PO Box 491  
Henderson, KY 42419

### THE CONTRACT IS CHANGED AS FOLLOWS:

*(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)*

Operational upgrades.

ADD: \$15,750.00

The original Contract Sum was  
The net change by previously authorized Change Orders  
The Contract Sum prior to this Change Order was  
The Contract Sum will be increased by this Change Order in the amount of  
The new Contract Sum including this Change Order will be

\$	2,400,000.00
\$	-50,000.00
\$	2,350,000.00
\$	15,750.00
\$	2,365,750.00

The Contract Time will be unchanged by ( ) days.  
The new date of Substantial Completion will be

### NOTE:

This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

**NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.**

**ARCHITECT** *(Signature)*

BY: Craig Thomas, Architect  
*(Printed name, title, and license  
number if required)*

*Date*

**CONTRACTOR** *(Signature)*

*(Printed name and title)*

*Date*

**OWNER** *(Signature)*

BY: Bob Lawson, Superintendent  
*(Printed name and title)*

*Date*

# FACPAC Contract Change Order

## Supplemental Information Form (Ref# 63631)

Form Status: Saved

Tier 3 Project: Wastewater Systems - Spottsville, Cairo, and Niagara

BG Number: 23-416

District: Henderson County (HB678) (251)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: M Bowling Inc, 0001, General Construction

Type: General Contractor

Proposed

Change Order Number	2
Time Extension Required	No
Date Of Change Order	11/5/2025
Change Order Amount To Date	Decrease

### Construction Contingency

Calculations below are project wide. Remaining negative Construction Contingency may require the submission of a revised BG1.

Current Approved Amount	\$120,000.00
Net Approved COs	\$-50,000.00
Remaining After Approved COs	\$170,000.00
Net All COs	\$-34,250.00
Remaining After All COs	\$154,250.00

This Requested Change Order Amount \$15,750.00

+/-

Change In A/E Fee This Change Order \$992.25

+/-

Change In CM Fee This Change Order \$0.00

+/-

Remaining Construction Contingency \$153,257.75

Balance

Contract Change Requested By Local Board of Education

Contract Change Reason Code Expansion of Scope

Change Order Description And Justification

Operational upgrades.

Cost Benefit To Owner

Contract unit prices have been utilized No  
to support the cost associated with this  
change order.

Detailed Cost Breakdown

Contract unit prices have not been utilized, provide a detailed cost breakdown which separates labor, material, profit and overhead.

Detail Item	Amount	Percent of Total
Labor		0.00%
Materials	\$15,750.00	100.00%
Profit and Overhead		0.00%
Bond Insurance		0.00%
Cost Breakdown Total:	\$15,750.00	
Cost for this Change Order supported by an alternate bid or competitive price quote		
Explain Why		

## Change Order Supplemental Information Form Signature Page (Online Form Ref# 63631)

---

Architect

---

Date

---

Construction Manager

---

Date

---

Finance Officer

---

Date

---

Local Board of Education Designee

---

Date

**MBI**  
**M. BOWLING, INC.**  
 GENERAL CONTRACTORS  
 LAND & WATER

MBI Construction C.O. Estimate

Henderson County Schools  
 Waste Water Treatment Plants

10/28/2025

#	Product or service	Description	Qty	Rate	Amount
1.	<b>SPLITTER BOX OVERFLOW</b>	3" SPLITTER BOX OVERFLOW WITH PIPING CAIRO	1	\$1,000.00	\$1,000.00
2.	<b>OVERFLOW PIPE FROM DOSING TANK TO SAND FILTER</b>	3" OVERFLOW PIPE FROM DOSING TANK TO SAND FILTER CAIRO	1	\$2,100.00	\$2,100.00
3.	<b>OVERFLOW FROM SAND FILTER TO CHLORINE CONTACT TANK</b>	3" OVERFLOW FROM SAND FILTER TO CHLORINE CONTACT TANK CAIRO	1	\$2,050.00	\$2,050.00
4.	<del>CONTROLS MODIFICATION</del>	<del>MODIFY CONTROLS TO TRIGGER POST AIR BLOWER WHEN SAND FILTER PUMPS TURN ON CAIRO</del>	<del>1</del>	<del>\$2,000.00</del>	<del>\$2,000.00</del>
5.	<b>VENT LOWER</b>	INSTALL LOWER VENT FOR AIR FLOW IN PAA BUILDING, BLOCK OFF HIGHER VENT CAIRO	1	\$500.00	\$500.00
6.	<b>SPLITTER BOX OVERFLOW</b>	3" SPLITTER BOX OVERFLOW WITH PIPING NIAGRA	1	\$1,500.00	\$1,500.00
7.	<b>OVERFLOW PIPE FROM DOSING TANK TO SAND FILTER</b>	3" OVERFLOW PIPE FROM DOSING TANK TO SAND FILTER NIAGRA	1	\$2,000.00	\$2,000.00
8.	<b>OVERFLOW FROM SAND FILTER TO CHLORINE CONTACT TANK</b>	3" OVERFLOW FROM SAND FILTER TO CHLORINE CONTACT TANK NIAGRA	1	\$2,000.00	\$2,000.00
9.	<del>CONTROLS MODIFICATION</del>	<del>MODIFY CONTROLS TO TRIGGER POST AIR BLOWER WHEN SAND FILTER PUMPS TURN ON NIAGRA</del>	<del>1</del>	<del>\$2,000.00</del>	<del>\$2,000.00</del>

10. VENT LOWER	INSTALL LOWER VENT FOR AIR FLOW IN PAA BUILDING, BLOCK OFF HIGHER VENT NIAGRA	1	\$500.00	\$500.00
11. <del>GENERATOR CONNECT</del>	<del>100-A GENERATOR CONNECTION WITH TRANSFER SWITCH SPOTTSVILLE</del>	<del>1</del>	<del>\$7,500.00</del>	<del>\$7,500.00</del>
12. SPLITTER BOX OVERFLOW	3" SPLITTER BOX OVERFLOW WITH PIPING SPOTTSVILLE	1	\$1,500.00	\$1,500.00
13. <del>FENCING</del>	<del>FENCING AROUND LIFT STATION WITH GATE SPOTTSVILLE</del>	<del>1</del>	<del>\$6,500.00</del>	<del>\$6,500.00</del>
14. <del>EYEWASH STATIONS IN PAA BUILDINGS</del>	<del>8 GAL PORTABLE EYEWASH STATION CAIRO, NIAGRA, SPOTTSVILLE</del>	<del>3</del>	<del>\$500.00</del>	<del>\$1,500.00</del>
15. DECHLOR	DECLOR PIPE EXTENSION TO BOTTOM OF TANK WITH 2 TEES NIAGRA, CAIRO	2	\$1,000.00	\$2,000.00
16. <del>YARD LIGHT</del>	<del>300-W POLE MOUNTED LIGHT INSTALLED ON PLANT IN BACK OF CONTROL PANEL CAIRO, NIAGRA, SPOTTSVILLE</del>	<del>3</del>	<del>\$1,500.00</del>	<del>\$4,500.00</del>
17. <del>WHITE FENCE SLATS/EXTRA FENCING</del>	<del>INSTALL WHITE FENCE SLATS IN FENCE AT NIAGRA &amp; EXTRA FENCING AROUND SAND FILTER CAIRO</del>	<del>1</del>	<del>\$6,400.00</del>	<del>\$6,400.00</del>
18. Feed Points PAA	Install Pipe Feeder Points Paa	2	300.00	600.00

Total

**\$15,750.00**

*Don*  
*J. Hopton*  
*11-5-25*