

Change Order

PROJECT: <i>(Name and address)</i> Boone County Schools - HVAC 2024 Collins Elementary School, Stephens Elementary School Boone County ATC.	CONTRACT INFORMATION: Contract For: Total Project Date: July 12, 2024 REH #129-823-M / BG #24-145	CHANGE ORDER INFORMATION: Change Order Number: Four (4) Date: January 20, 2026
OWNER: <i>(Name and address)</i> Boone County Board of Education 8330 U. S. 42 Florence, Kentucky 41042	ARCHITECT: <i>(Name and address)</i> Robert Ehmet Hayes & Associates, PLLC 465 Centre View Boulevard Crestview Hills, Kentucky 41017	CONTRACTOR: <i>(Name and address)</i> Hudson Piping 836 Walnut Street Dayton, Kentucky 41074

THE CONTRACT IS CHANGED AS FOLLOWS:

(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)

Proposal 4 (D) - Run data drops from controls cabinets to the nearest IT data racks at ATC, Collins and Stephens. Data drops are required for connectivity with the Building Automation System and functionality of controls. These connections were not included in the bidding documents, but were requested by the contractor based on their final controls installation. ADD \$5,910.



Proposal 8R2 (H) - Existing piping exposed during removal of existing units revealed excessive corrosion and rust in piping in several locations at Collins Elementary. Some of the piping was in such poor condition that replacements were necessary to ensure successful pipe connections. Isolation ball valves were also added to hydronic lines above ceiling in accessible locations. ADD \$4,264.

The original Contract Sum was	\$ 2,890,000.00
The net change by previously authorized Change Orders	\$ 98,438.00
The Contract Sum prior to this Change Order was	\$ 2,988,438.00
The Contract Sum will be increased by this Change Order in the amount of	\$ 10,174.00
The new Contract Sum including this Change Order will be	\$ 2,998,612.00

The Contract Time will be unchanged by Zero (0) days.
 The new date of Substantial Completion will be

NOTE: This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

Robert Ehmet Hayes & Associates, PLLC ARCHITECT <i>(Firm name)</i>	Hudson Piping, Inc. CONTRACTOR <i>(Firm name)</i>	Boone County Board of Education OWNER <i>(Firm name)</i>
 SIGNATURE	 SIGNATURE	 SIGNATURE
Ehmet Hayes PRINTED NAME AND TITLE	Randy Hudson, V.P. PRINTED NAME AND TITLE	 PRINTED NAME AND TITLE
1-21-26 DATE	1-21-2026 DATE	 DATE